

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2015

User: krender

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14764-14-000-0

Estimate Number: 0004

Pay Period: 12/09/2014
to 01/07/2015

Contract Location:

I-85/SR 403 BEGINNING AT SR 140 (JIMMY CARTER BLVD) A

Time Allowed: 329 Days

Elapsed Calender Days: 216 Days

Percent Time: 65.65

District: 1

Area: 01

Contractor:

BALDWIN PAVING CO., INC.
1014 KENMILL DR., N.W.

Date Let: 04/18/2014

Date Awarded: 05/02/2014

Date Contract Executed: 06/06/2014

Date Notice to Proceed: 06/06/2014

Date Work Began: 07/12/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/30/2015

MARIETTA GA 30060-7911

Phone: (770)425-9191

Escrow Agent:

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$2,018,796.08

Original Contract Amount \$2,018,796.08

Funds Available \$1,773,825.30

Percent Complete 12.13%

Counties:

Gwinnett

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0010881	\$2,018,796.08	\$2,018,796.08	\$1,773,825.30	12.13%	\$40,604.11

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2015

User: krender

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14764-14-000-0

Estimate Number: 0004

Pay Period: 12/09/2014
to 01/07/2015

Project Number: 0010881 I-85/SR 403 - OPERATIONAL IMPROVEMENTS

Federal State Project Number: 0010881

	Total to Date	Prev to Date	This Estimate
Participating	\$195,976.63	\$163,493.34	\$32,483.29
Non-Participating	\$48,994.15	\$40,873.33	\$8,120.82
Total Earnings	\$244,970.78	\$204,366.67	\$40,604.11
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$244,970.78	\$204,366.67	\$40,604.11
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$244,970.78	\$204,366.67	

Total Payable: **\$40,604.11**

Date: 01/08/2015

Page 3 of 4

Pay Period: 12/09/2014
to 01/07/2015

LIN	Item Code	Item Description 1			Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Auth Qty		
		Supplemental Description 1			Qty This Period		
		Units	Unit Price	Qty To Date			
		Supplemental Description 2					

0025 310-1101	GR AGGR BASE CRS, INCL MATL	TN	568.000	.000			
			22.640	159.100			
				159.100	\$3,602.02	\$3,602.02	

0040 668-2100	DROP INLET, GP 1	EA	74.000	8.000			
			1982.020	4.000			
				12.000	\$7,928.08	\$23,784.24	

0105 150-1000	TRAFFIC CONTROL -	LS	1.000	.250		
			76576.990	.101		
				.351	\$7,734.28	\$26,878.52
	0010881					

0125 550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	4.000	.000		
			675.170	1.000		
				1.000	\$675.17	\$675.17

0210 163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TFEA	78.000	.000		
		50.840	.000		
			.000	\$.00	\$0.00

Category Amount:	\$0.00	\$0.00
------------------	--------	--------

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2015

User: krender

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14764-14-000-0

Estimate Number: 0004

Pay Period: 12/09/2014
to 01/07/2015

Project Number 0010881

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty	Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
	Category Number:	0020 DRAINAGE					
0485	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	3,741.000	764.400		
				55.820	370.200		
					1,134.600	\$20,664.56	\$63,333.37
Category Amount:						\$20,664.56	\$63,333.37
Project Total Amount:						\$40,604.11	\$244,970.78