

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2017

User: 01036858

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14775-14-000-0

Estimate Number: 0036

Pay Period: 07/29/2017
to 09/01/2017

Contract Location:

SR 119 BEGINNING AT US 84/SR 38 AND EXTENDING TO SR

Time Allowed: 1201 Days

Elapsed Calender Days: 1143 Days

Percent Time: 95.17

District: 5

Area: 04

Contractor:

MCLENDON ENTERPRISES, INC.
2365 AIMWELL RD.

Date Let: 05/16/2014

Date Awarded: 05/30/2014

Date Contract Executed: 07/16/2014

Date Notice to Proceed: 07/17/2014

Date Work Began: 07/21/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 10/29/2017

VIDALIA GA 30474-9064

Phone: (912)537-7887

Escrow Agent:

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$19,941,827.46

Original Contract Amount \$17,799,059.58

Funds Available \$6,459,413.57

Percent Complete 67.61%

Counties:

Liberty

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0004917	\$19,941,827.45	\$17,799,059.57	\$6,459,413.56	67.61%	\$454,962.19

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2017

User: 01036858

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14775-14-000-0

Estimate Number: 0036

Pay Period: 07/29/2017
to 09/01/2017

Project Number: 0004917 SR 119 - WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0004-00(917)

	Total to Date	Prev to Date	This Estimate
Participating	\$10,785,930.93	\$10,421,961.17	\$363,969.76
Non-Participating	\$2,696,482.96	\$2,605,490.53	\$90,992.43
Total Earnings	\$13,482,413.89	\$13,027,451.70	\$454,962.19
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$13,482,413.89	\$13,027,451.70	\$454,962.19
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$13,482,413.89	\$13,027,451.70	

Total Payable: **\$454,962.19**

Rpt-ID: RCPEsprj

Georgia

Date: 09/05/2017

User: 01036858

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14775-14-000-0

Estimate Number: 0036

Pay Period: 07/29/2017
to 09/01/2017

Project Number 0004917

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.877		
				343312.220	.026		
		STP00-0004-00(917)			.903	\$8,926.12	\$310,010.93
0045	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		29,725.000	13,306.910		
				74.440	1,761.340		
					15,068.250	\$131,114.15	\$1,121,680.53
0065	413-1000	BITUM TACK COAT	GL	10,655.000	8,589.000		
				2.840	363.000		
					8,952.000	\$1,030.92	\$25,423.68
0085	441-0104	CONC SIDEWALK, 4 IN	SY	7,661.000	21,575.246		
				28.680	2,826.416		
					24,401.662	\$81,061.61	\$699,839.67
0090	441-0740	CONCRETE MEDIAN, 4 IN	SY	4,179.000	1,757.609		
				25.010	1,479.667		
					3,237.276	\$37,006.47	\$80,964.27
Category Amount:						\$259,139.27	\$2,237,919.08
Category Number: 0020 PERMANENT EROSION							
0295	700-6910	PERMANENT GRASSING	AC	15.000	9.761		
				1357.980	3.800		
					13.561	\$5,160.32	\$18,415.57
0310	700-8000	FERTILIZER MIXED GRADE	TN	11.000	13.802		
				543.190	2.250		
					16.052	\$1,222.18	\$8,719.29
Category Amount:						\$6,382.50	\$27,134.86

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2017

User: 01036858

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14775-14-000-0

Estimate Number: 0036

Pay Period: 07/29/2017
to 09/01/2017

Project Number 0004917

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number:		0030 TEMPORARY EROSION					
0325	163-0240	MULCH	TN	510.000 150.890	330.634 8.797 339.431	\$1,327.38	\$51,216.74
Category Amount:						\$1,327.38	\$51,216.74
Category Number:		0010 ROADWAY					
0590	210-0100	GRADING COMPLETE -	LS	1.000 3248520.110	.929 .018 .947	\$58,473.36	\$3,076,348.54
		STP00-0004-00(917)					
0605	310-5100	GR AGGR BASE CRS, 10 INCH, INCL MATL	SY	89,500.000 20.700	85,304.765 3,580.254 88,885.019	\$74,111.26	\$1,839,919.89
0610	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	635.000 157.270	218.990 164.425 383.415	\$25,859.12	\$60,299.68
0625	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	36,363.000 11.540	35,301.630 1,343.127 36,644.757	\$15,499.69	\$422,880.50
0630	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	30,981.000 10.600	19,049.980 1,867.300 20,917.280	\$19,793.38	\$221,723.17
0635	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	1,328.000 11.740	720.910 272.340 993.250	\$3,197.27	\$11,660.76
Category Amount:						\$196,934.08	\$5,632,832.54

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2017

User: 01036858

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14775-14-000-0

Estimate Number: 0036

Pay Period: 07/29/2017
to 09/01/2017

Project Number 0004917

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 TEMPORARY EROSION							
0710	167-1500	WATER QUALITY INSPECTIONS	MO	33.000	35.000		
				226.330	1.000		
					36.000	\$226.33	\$8,147.88
Category Amount:						\$226.33	\$8,147.88
Category Number: 0010 ROADWAY							
1310	210-0100	GRADING COMPLETE -	LS	.000	.250		
				13680.300	.650		
					.900	\$8,892.20	\$12,312.27
		ADDITIONAL DRIVEWAY AND TURN LANE EXTENSION					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-351,359.480		
				1.000	-17,939.570		
					-369,299.050	\$-17,939.57	(\$369,299.05)
		(IN #1)					
Category Amount:						\$-9,047.37	\$-356,986.78
Project Total Amount:						\$454,962.19	\$13,482,413.89