

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2018

User: 01036858

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14775-14-000-0

Estimate Number: 0043

Pay Period: 03/02/2018
to 04/01/2018

Contract Location:

SR 119 BEGINNING AT US 84/SR 38 AND EXTENDING TO SR

Time Allowed: 1237 Days

Elapsed Calender Days: 1355 Days

Percent Time: 109.54

District: 5

Area: 04

Contractor:

MCLENDON ENTERPRISES, INC.
2365 AIMWELL RD.

Date Let: 05/16/2014

Date Awarded: 05/30/2014

Date Contract Executed: 07/16/2014

Date Notice to Proceed: 07/17/2014

Date Work Began: 07/21/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 12/04/2017

VIDALIA GA 30474-9064

Phone: (912)537-7887

Escrow Agent:

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$19,960,839.81

Original Contract Amount \$17,799,059.58

Funds Available \$3,474,455.67

Percent Complete 83.30%

Counties:

Liberty

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0004917	\$19,960,839.80	\$17,799,059.57	\$3,474,455.66	82.59%	\$19,393.37

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2018

User: 01036858

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14775-14-000-0

Estimate Number: 0043

Pay Period: 03/02/2018
to 04/01/2018

Project Number: 0004917 SR 119 - WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0004-00(917)

	Total to Date	Prev to Date	This Estimate
Participating	\$13,301,537.53	\$13,256,486.03	\$45,051.50
Non-Participating	\$3,325,384.61	\$3,314,121.74	\$11,262.87
Total Earnings	\$16,626,922.14	\$16,570,607.77	\$56,314.37
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$16,626,922.14	\$16,570,607.77	\$56,314.37
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$140,538.00)	(\$103,617.00)	(\$36,921.00)
Total:	\$16,486,384.14	\$16,466,990.77	
		Total Payable:	\$19,393.37

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2018

User: 01036858

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14775-14-000-0

Estimate Number: 0043

Pay Period: 03/02/2018
to 04/01/2018

Project Number 0004917

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0075	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	148.000 40.130	66.458 61.792 128.250	\$2,479.71	\$5,146.67
0125	634-1200	RIGHT OF WAY MARKERS	EA	228.000 89.350	191.000 6.000 197.000	\$536.10	\$17,601.95
0235	668-1100	CATCH BASIN, GP 1	EA	168.000 2184.780	196.000 .000 196.000	\$0.00	\$428,216.88
0250	668-2100	DROP INLET, GP 1	EA	25.000 1687.410	28.500 -500 28.000	\$-843.71	\$47,247.48
0255	668-4300	STORM SEWER MANHOLE, TP 1	EA	8.000 3703.370	26.000 3.000 29.000	\$11,110.11	\$107,397.73
Category Amount:						\$13,282.21	\$605,610.71
Category Number: 0020 PERMANENT EROSION							
0295	700-6910	PERMANENT GRASSING	AC	15.000 1357.980	19.691 2.700 22.391	\$3,666.55	\$30,406.53
0310	700-8000	FERTILIZER MIXED GRADE	TN	11.000 543.190	20.572 1.900 22.472	\$1,032.06	\$12,206.57
Category Amount:						\$4,698.61	\$42,613.10

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2018

User: 01036858

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14775-14-000-0

Estimate Number: 0043

Pay Period: 03/02/2018
to 04/01/2018

Project Number 0004917

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 TEMPORARY EROSION							
0325	163-0240	MULCH	TN	510.000 150.890	355.706 9.470 365.176	\$1,428.93	\$55,101.41
Category Amount:						\$1,428.93	\$55,101.41
Category Number: 0040 SIGNING AND MARKING							
0420	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WH LF		61,400.000 0.400	5,564.950 56,078.310 61,643.260	\$22,431.32	\$24,657.30
0425	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YEI LF		38,900.000 0.400	35,079.070 3,116.000 38,195.070	\$1,246.40	\$15,278.03
0435	653-3501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLF		42,600.000 0.220	.000 35,797.000 35,797.000	\$7,875.34	\$7,875.34
0440	653-3502	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, YELI GLF		290.000 1.010	.000 143.000 143.000	\$144.43	\$144.43
0455	654-1001	RAISED PVMT MARKERS TP 1	EA	142.000 3.520	.000 333.000 333.000	\$1,172.16	\$1,172.16
0460	654-1003	RAISED PVMT MARKERS TP 3	EA	16,300.000 3.520	.000 2,061.000 2,061.000	\$7,254.72	\$7,254.72
Category Amount:						\$40,124.37	\$56,381.98

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2018

User: 01036858

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14775-14-000-0

Estimate Number: 0043

Pay Period: 03/02/2018
to 04/01/2018

Project Number 0004917

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-664,661.550		
				1.000	-3,219.750		
					-667,881.300	\$-3,219.75	(\$667,881.30)
		(IN #1)					
Category Amount:						\$-3,219.75	\$-667,881.30
Project Total Amount:						\$56,314.37	\$16,626,922.14