

Rpt-ID: RCPESPRJ

Georgia

Date: 07/13/2016

User: krender

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14776-14-000-0

Estimate Number: 0017

Pay Period: 04/01/2016
to 07/08/2016

Contract Location:
CONSTRUCTION OF PASSING LANES AT VARIOUS LOCATI

Time Allowed: 498 **Days**
Elapsed Calender Days: 639 **Days**
Percent Time: 128.31

District: 2

Area: 02

Contractor:

MCLENDON ENTERPRISES, INC.
2365 AIMWELL RD.

Date Let: 05/16/2014

Date Awarded: 05/30/2014

Date Contract Executed: 10/03/2014

Date Notice to Proceed: 10/09/2014

Date Work Began: 11/26/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 02/18/2016

VIDALIA GA 30474-9064

Phone: (912)537-7887

Escrow Agent:

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$5,634,181.34

Original Contract Amount \$4,588,716.60

Funds Available \$2,749,358.25

Percent Complete 52.18%

Counties:

Johnson

Washington

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222190-	\$5,634,181.34	\$4,588,716.60	\$2,749,358.25	51.20%	\$307,377.08

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/13/2016

User: krender

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14776-14-000-0

Estimate Number: 0017

Pay Period: 04/01/2016
to 07/08/2016

Project Number: 222190- SR 15 - OPERATIONAL IMPROVEMENTS

Federal State Project Number: STP00-0090-02(023)

	Total to Date	Prev to Date	This Estimate
Participating	\$2,939,954.09	\$2,593,868.01	\$346,086.08
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$2,939,954.09	\$2,593,868.01	\$346,086.08
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,939,954.09	\$2,593,868.01	\$346,086.08
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$55,131.00)	(\$16,422.00)	(\$38,709.00)
Total:	\$2,884,823.09	\$2,577,446.01	
		Total Payable:	\$307,377.08

Rpt-ID: RCPEsprj

Georgia

Date: 07/13/2016

User: krender

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14776-14-000-0

Estimate Number: 0017

Pay Period: 04/01/2016

to 07/08/2016

Project Number 222190-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0006	150-1000	TRAFFIC CONTROL -	LS	1.000	.695		
				157315.660	.013		
		STP00-0090-02(023)			.708	\$2,045.10	\$111,379.49
0016	210-0100	GRADING COMPLETE -	LS	1.000	.810		
				754081.060	.090		
		STP00-0090-02(023)			.900	\$67,867.30	\$678,672.95
0017	310-1101	GR AGGR BASE CRS, INCL MATL	TN	26,262.000	8,824.120		
				21.950	12,094.660		
					20,918.780	\$265,477.79	\$459,167.22
0071	500-3101	CLASS A CONCRETE	CY	260.000	278.182		
				1063.160	2.148		
					280.330	\$2,283.67	\$298,035.64
0075	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	49.000	.000		
				247.060	10.963		
					10.963	\$2,708.52	\$2,708.52
0100	550-3518	SAFETY END SECTION 18 IN, STORM DRAIN, 6:1 EA		1.000	.000		
				558.290	1.000		
					1.000	\$558.29	\$558.29
0191	668-2100	DROP INLET, GP 1	EA	2.000	.000		
				2186.720	2.000		
					2.000	\$4,373.44	\$4,373.44
Category Amount:						\$345,314.11	\$1,554,895.55
Category Number: 0020 TEMPORARY EROSION CONTROL							
0231	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		3.000	.750		
				253.890	.750		
					1.500	\$190.42	\$380.84

Rpt-ID: RCPESPRJ

Georgia

Date: 07/13/2016

User: krender

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14776-14-000-0

Estimate Number: 0017

Pay Period: 04/01/2016
to 07/08/2016

Project Number 222190-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0020	TEMPORARY	EROSION CONTROL			
0241	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF	LF	1,000.000	1,840.000		
				1.140	270.000		
					2,110.000	\$307.80	\$2,405.40
0281	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	2,000.000	30,474.750		
				2.920	93.750		
					30,568.500	\$273.75	\$89,260.02
Category Amount:						\$771.97	\$92,046.26
Project Total Amount:						\$346,086.08	\$2,939,954.09