

Rpt-ID: RCPESPRJ

Georgia

Date: 01/10/2017

User: krender

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0028

Pay Period: 12/01/2016
to 12/31/2016

Contract Location:

WINDSOR SPRINGS RD (CR 65) BEGINNING AT WILLIS FORN

Time Allowed: 1074 Days

Elapsed Calender Days: 874 Days

Percent Time: 81.38

District: 2

Area: 04

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 05/16/2014

Date Awarded: 05/30/2014

Date Contract Executed: 08/04/2014

Date Notice to Proceed: 08/11/2014

Date Work Began: 09/30/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 07/19/2017

SNELLVILLE

GA 30078-0306

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$30,391,233.11

Original Contract Amount \$27,765,202.50

Funds Available \$22,002,582.84

Percent Complete 27.57%

Counties:

Richmond

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
250610-	\$28,359,751.21	\$25,856,210.60	\$20,883,433.45	26.36%	\$298,211.87
250615-	\$2,031,481.90	\$1,908,991.90	\$1,119,149.39	44.91%	\$49,903.45

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/10/2017

User: krender

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0028

Pay Period: 12/01/2016
to 12/31/2016

Project Number: 250610- WINDSOR SPRING RD (CR 65) - BRIDGE REPLACE

Federal State Project Number: STP00-7007-00(006)

	Total to Date	Prev to Date	This Estimate
Participating	\$5,981,054.22	\$5,742,484.72	\$238,569.50
Non-Participating	\$1,495,263.54	\$1,435,621.17	\$59,642.37
Total Earnings	\$7,476,317.76	\$7,178,105.89	\$298,211.87
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$7,476,317.76	\$7,178,105.89	\$298,211.87
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$7,476,317.76	\$7,178,105.89	

Total Payable: **\$298,211.87**

Rpt-ID: RCPESPRJ

Georgia

Date: 01/10/2017

User: krender

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0028

Pay Period: 12/01/2016
to 12/31/2016

Project Number: 250615- WINDSOR SPRING RD (CR 65) - BRIDGE REPLACE

Federal State Project Number: BRSLB-7007-00(007)

	Total to Date	Prev to Date	This Estimate
Participating	\$723,033.73	\$683,110.97	\$39,922.76
Non-Participating	\$180,758.44	\$170,777.75	\$9,980.69
Total Earnings	\$903,792.17	\$853,888.72	\$49,903.45
Stockpiled Materials	\$8,540.34	\$8,540.34	\$0.00
Gross Earnings	\$912,332.51	\$862,429.06	\$49,903.45
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$912,332.51	\$862,429.06	

Total Payable: **\$49,903.45**

Rpt-ID: RCPEsprj

Georgia

Date: 01/10/2017

User: krender

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0028

Pay Period: 12/01/2016
to 12/31/2016

Project Number 250610-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.486		
				348300.000	.021		
					.507	\$7,314.30	\$176,588.10
		STP00-7007-00(006)					
0034	208-0100	IN PLACE EMBANKMENT	CY	121,900.000	41,114.476		
				15.250	320.000		
					41,434.476	\$4,880.00	\$631,875.76
0035	212-1000	GRANULAR EMBANKMENT, INCL MATL & HAUL	CY	22,000.000	17,642.030		
				26.500	227.340		
					17,869.370	\$6,024.51	\$473,538.31
0040	310-1101	GR AGGR BASE CRS, INCL MATL	TN	125,700.000	14,652.520		
				21.250	1,521.460		
					16,173.980	\$32,331.03	\$343,697.08
0045	318-3000	AGGR SURF CRS	TN	2,000.000	1,545.680		
				21.000	166.280		
					1,711.960	\$3,491.88	\$35,951.16
0050	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GP TN TL & H LIME		51,000.000	.000		
				67.500	2,245.920		
					2,245.920	\$151,599.60	\$151,599.60
0070	413-1000	BITUM TACK COAT	GL	14,700.000	313.000		
				2.950	179.000		
					492.000	\$528.05	\$1,451.40
0085	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	4,400.000	.000		
				35.000	235.000		
					235.000	\$8,225.00	\$8,225.00
0120	441-4020	CONC VALLEY GUTTER, 6 IN	SY	1,800.000	.000		
				34.000	45.480		
					45.480	\$1,546.32	\$1,546.32

Rpt-ID: RCPEsprj

Georgia

Date: 01/10/2017

User: krender

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0028

Pay Period: 12/01/2016
to 12/31/2016

Project Number 250610-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0135	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	43,100.000 13.250	3,443.000 756.000 4,199.000	\$10,017.00	\$55,636.75
0140	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	31,100.000 13.250	2,942.000 393.000 3,335.000	\$5,207.25	\$44,188.75
0190	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	7,020.000 39.000	4,028.650 96.800 4,125.450	\$3,775.20	\$160,892.55
0194	550-1241	STORM DRAIN PIPE, 24 IN, H 10-15	LF	1,050.000 41.750	495.200 226.000 721.200	\$9,435.50	\$30,110.10
0240	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	800.000 38.500	84.000 23.500 107.500	\$904.75	\$4,138.75
0340	668-1100	CATCH BASIN, GP 1	EA	210.000 2340.000	55.000 5.000 60.000	\$11,700.00	\$140,400.00
0350	668-1200	CATCH BASIN, GP 2	EA	27.000 2550.000	.500 2.250 2.750	\$5,737.50	\$7,012.50
0360	668-2100	DROP INLET, GP 1	EA	73.000 1810.000	5.000 2.000 7.000	\$3,620.00	\$12,670.00

Rpt-ID: RCPESPRJ

Georgia

Date: 01/10/2017

User: krender

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0028

Pay Period: 12/01/2016
to 12/31/2016

Project Number 250610-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0380	668-4300	STORM SEWER MANHOLE, TP 1	EA	17.000 1900.000	.750 .750 1.500	\$1,425.00	\$2,850.00
Category Amount:						\$267,762.89	\$2,282,372.13
Category Number: 0020 EROSION CONTROL							
0450	700-8000	FERTILIZER MIXED GRADE	TN	32.000 636.000	5.436 .100 5.536	\$63.60	\$3,520.90
0470	163-0232	TEMPORARY GRASSING	AC	23.000 530.000	28.853 1.250 30.103	\$662.50	\$15,954.59
0475	163-0240	MULCH	TN	203.000 170.000	329.601 21.910 351.511	\$3,724.70	\$59,756.87
0510	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		339.000 188.000	57.000 3.750 60.750	\$705.00	\$11,421.00
0515	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		57,600.000 0.460	2,770.500 204.000 2,974.500	\$93.84	\$1,368.27
0560	167-1500	WATER QUALITY INSPECTIONS	MO	33.000 579.000	26.000 1.000 27.000	\$579.00	\$15,633.00
Category Amount:						\$5,828.64	\$107,654.63
Category Number: 0010 ROADWAY							
0865	682-6120	CONDUIT, RIGID, 2 IN	LF	965.000 12.250	.000 100.000 100.000	\$1,225.00	\$1,225.00

Rpt-ID: RCPEsprj

Georgia

Date: 01/10/2017

User: krender

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0028

Pay Period: 12/01/2016
to 12/31/2016

Project Number 250610-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0885	682-9021	ELECTRICAL JUNCTION BOX, CONC GROUND M EA		79.000	.000		
				1330.000	1.000		
					1.000	\$1,330.00	\$1,330.00
0905	670-1060	WATER MAIN, 6 IN	LF	2,080.000	2,505.330		
				35.000	129.750		
					2,635.080	\$4,541.25	\$92,227.80
0915	670-1100	WATER MAIN, 10 IN	LF	50.000	.000		
				43.500	44.090		
					44.090	\$1,917.92	\$1,917.92
0920	670-1120	WATER MAIN, 12 IN	LF	16,350.000	16,417.980		
				51.000	176.750		
					16,594.730	\$9,014.25	\$846,331.23
0923	670-1600	CUT & PLUG EXISTING WATER MAIN	EA	18.000	9.000		
				424.000	5.000		
					14.000	\$2,120.00	\$5,936.00
0938	670-4490	CONCRETE THRUST COLLAR -	EA	11.000	15.000		
				265.000	1.000		
					16.000	\$265.00	\$4,240.00
		6 IN					
0940	670-4490	CONCRETE THRUST COLLAR -	EA	1.000	.000		
				530.000	1.000		
					1.000	\$530.00	\$530.00
		10 IN					
0941	670-4490	CONCRETE THRUST COLLAR -	EA	3.000	9.000		
				636.000	1.000		
					10.000	\$636.00	\$6,360.00
		12 IN					
0950	670-9920	REMOVE EXISTING FIRE HYDRANT	EA	10.000	6.000		
				159.000	5.000		
					11.000	\$795.00	\$1,749.00

Rpt-ID: RCPEsprj

Georgia

Date: 01/10/2017

User: krender

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0028

Pay Period: 12/01/2016
to 12/31/2016

Project Number 250610-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	1,070.670		
				1.000	2,245.920		
					3,316.590	\$2,245.92	\$3,316.59
		(IN# 1)					
Category Amount:						\$24,620.34	\$965,163.54
Project Total Amount:						\$298,211.87	\$7,476,317.76

Rpt-ID: RCPEsprj

Georgia

Date: 01/10/2017

User: krender

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0028

Pay Period: 12/01/2016
to 12/31/2016

Project Number 250615-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 BRIDGE NO 1 - OVER SPIRIT CREEK					
9050	004-0022	EXTRA WORK -	LS	.000	.000		
				49903.450	1.000		
					1.000	\$49,903.45	\$49,903.45
		ATTACH WATERMAIN HANGERS TO BRIDGE 1					
		AS PER PLAN REVISION DATED 2/12/16					
Category Amount:						\$49,903.45	\$49,903.45
Project Total Amount:						\$49,903.45	\$903,792.17