

Rpt-ID: RCPESPRJ

Georgia

Date: 11/09/2017

User: johdicke

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0038

Pay Period: 10/01/2017
to 10/31/2017

Contract Location:

WINDSOR SPRINGS RD (CR 65) BEGINNING AT WILLIS FOR

Time Allowed: 1451 Days

Elapsed Calender Days: 1178 Days

Percent Time: 81.19

District: 2

Area: 04

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 05/16/2014

Date Awarded: 05/30/2014

Date Contract Executed: 08/04/2014

Date Notice to Proceed: 08/11/2014

Date Work Began: 09/30/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 07/31/2018

SNELLVILLE

GA 30078-0306

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$30,733,082.12

Original Contract Amount \$27,765,202.50

Funds Available \$14,779,108.00

Percent Complete 51.91%

Counties:

Richmond

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
250610-	\$28,701,600.22	\$25,856,210.60	\$14,597,114.74	49.14%	\$1,097,705.60
250615-	\$2,031,481.90	\$1,908,991.90	\$181,993.26	91.04%	\$11,373.48

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/09/2017

User: johdicke

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0038

Pay Period: 10/01/2017
to 10/31/2017

Project Number: 250610- WINDSOR SPRING RD (CR 65) - BRIDGE REPLACE

Federal State Project Number: STP00-7007-00(006)

	Total to Date	Prev to Date	This Estimate
Participating	\$11,283,588.33	\$10,405,423.86	\$878,164.47
Non-Participating	\$2,820,897.15	\$2,601,356.02	\$219,541.13
Total Earnings	\$14,104,485.48	\$13,006,779.88	\$1,097,705.60
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$14,104,485.48	\$13,006,779.88	\$1,097,705.60
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$136,437.00	(\$136,437.00)
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	(\$136,437.00)	\$136,437.00
Total:	\$14,104,485.48	\$13,006,779.88	
		Total Payable:	\$1,097,705.60

Rpt-ID: RCPESPRJ

Georgia

Date: 11/09/2017

User: johdicke

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0038

Pay Period: 10/01/2017
to 10/31/2017

Project Number: 250615- WINDSOR SPRING RD (CR 65) - BRIDGE REPLACE

Federal State Project Number: BRSLB-7007-00(007)

	Total to Date	Prev to Date	This Estimate
Participating	\$1,478,788.68	\$1,469,689.90	\$9,098.78
Non-Participating	\$369,697.18	\$367,422.48	\$2,274.70
Total Earnings	\$1,848,485.86	\$1,837,112.38	\$11,373.48
Stockpiled Materials	\$1,002.78	\$1,002.78	\$0.00
Gross Earnings	\$1,849,488.64	\$1,838,115.16	\$11,373.48
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,849,488.64	\$1,838,115.16	

Total Payable: **\$11,373.48**

Rpt-ID: RCPEsprj

Georgia

Date: 11/09/2017

User: johdicke

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0038

Pay Period: 10/01/2017
to 10/31/2017

Project Number 250610-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.682		
				348300.000	.021		
		STP00-7007-00(006)			.703	\$7,314.30	\$244,854.90
0034	208-0100	IN PLACE EMBANKMENT	CY	121,900.000	91,552.161		
				15.250	2,336.000		
					93,888.161	\$35,624.00	\$1,431,794.46
0040	310-1101	GR AGGR BASE CRS, INCL MATL	TN	125,700.000	63,011.190		
				21.250	9,539.720		
					72,550.910	\$202,719.05	\$1,541,706.84
0045	318-3000	AGGR SURF CRS	TN	2,000.000	11,514.120		
				21.000	557.850		
					12,071.970	\$11,714.85	\$253,511.37
0050	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		51,000.000	13,826.420		
				67.500	4,073.460		
					17,899.880	\$274,958.55	\$1,208,241.90
0056	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000	753.740		
				86.000	141.290		
		Temporary 12.5mm Asphalt			895.030	\$12,150.94	\$76,972.58
0060	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		18,850.000	6,863.830		
				69.250	2,032.810		
					8,896.640	\$140,772.09	\$616,092.32
0061	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	1,631.660		
				68.500	283.340		
		Temporary 19mm Asphalt			1,915.000	\$19,408.79	\$131,177.50
0070	413-1000	BITUM TACK COAT	GL	14,700.000	6,595.000		
				2.950	1,800.000		
					8,395.000	\$5,310.00	\$24,765.25

Rpt-ID: RCPESPRJ

Georgia

Date: 11/09/2017

User: johdicke

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0038

Pay Period: 10/01/2017
to 10/31/2017

Project Number 250610-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0080	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	636.000 164.000	370.000 161.667 531.667	\$26,513.39	\$87,193.39
0085	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	4,400.000 35.000	1,859.530 727.570 2,587.100	\$25,464.95	\$90,548.50
0105	441-0748	CONCRETE MEDIAN, 6 IN	SY	3,300.000 35.000	.000 68.740 68.740	\$2,405.90	\$2,405.90
0120	441-4020	CONC VALLEY GUTTER, 6 IN	SY	1,800.000 34.000	1,087.670 599.610 1,687.280	\$20,386.74	\$57,367.52
0135	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	43,100.000 13.250	16,343.420 4,425.000 20,768.420	\$58,631.25	\$275,181.57
0140	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	31,100.000 13.250	10,629.000 1,826.000 12,455.000	\$24,194.50	\$165,028.75
0180	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	16,400.000 32.750	9,082.330 849.600 9,931.930	\$27,824.40	\$325,270.71
0190	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	7,020.000 39.000	5,793.550 57.300 5,850.850	\$2,234.70	\$228,183.15
0195	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	2,900.000 51.500	2,052.470 502.800 2,555.270	\$25,894.20	\$131,596.41

Rpt-ID: RCPESPRJ

Georgia

Date: 11/09/2017

User: johdicke

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0038

Pay Period: 10/01/2017
to 10/31/2017

Project Number 250610-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0205	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	4,540.000 71.000	2,589.320 1,590.300 4,179.620	\$112,911.30	\$296,753.02
0215	550-1420	STORM DRAIN PIPE, 42 IN, H 1-10	LF	2,150.000 82.250	1,516.850 570.000 2,086.850	\$46,882.50	\$171,643.41
0305	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	1,700.000 33.250	625.000 115.000 740.000	\$3,823.75	\$24,605.00
0340	668-1100	CATCH BASIN, GP 1	EA	210.000 2340.000	115.500 18.000 133.500	\$42,120.00	\$312,390.00
0350	668-1200	CATCH BASIN, GP 2	EA	27.000 2550.000	6.250 2.000 8.250	\$5,100.00	\$21,037.50
0360	668-2100	DROP INLET, GP 1	EA	73.000 1810.000	18.000 5.000 23.000	\$9,050.00	\$41,630.00
0370	668-2200	DROP INLET, GP 2	EA	5.000 2090.000	.000 1.500 1.500	\$3,135.00	\$3,135.00
0380	668-4300	STORM SEWER MANHOLE, TP 1	EA	17.000 1900.000	12.000 1.500 13.500	\$2,850.00	\$25,650.00

Category Amount:	\$1,149,395.15	\$7,788,736.95
-------------------------	----------------	----------------

Rpt-ID: RCPEsprj

Georgia

Date: 11/09/2017

User: johdicke

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0038

Pay Period: 10/01/2017
to 10/31/2017

Project Number 250610-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 EROSION CONTROL							
0435	700-6910	PERMANENT GRASSING	AC	46.000 1060.000	5.493 .365 5.858	\$386.90	\$6,209.48
0440	700-7000	AGRICULTURAL LIME	TN	203.000 79.500	7.103 2.019 9.122	\$160.51	\$725.20
0450	700-8000	FERTILIZER MIXED GRADE	TN	32.000 636.000	9.855 1.157 11.012	\$735.85	\$7,003.63
0465	716-2000	EROSION CONTROL MATS, SLOPES	SY	8,600.000 1.000	3,654.727 1,770.828 5,425.555	\$1,770.83	\$5,425.56
0470	163-0232	TEMPORARY GRASSING	AC	23.000 530.000	42.187 2.145 44.332	\$1,136.85	\$23,495.96
0475	163-0240	MULCH	TN	203.000 170.000	504.200 32.576 536.776	\$5,537.92	\$91,251.92
0500	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		298.000 298.000	156.000 3.750 159.750	\$1,117.50	\$47,605.50
0510	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		339.000 188.000	106.500 15.750 122.250	\$2,961.00	\$22,983.00
0515	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		57,600.000 0.460	3,233.500 1,193.000 4,426.500	\$548.78	\$2,036.19

Rpt-ID: RCPEsprj

Georgia

Date: 11/09/2017

User: johdicke

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0038

Pay Period: 10/01/2017
to 10/31/2017

Project Number 250610-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 EROSION CONTROL							
0560	167-1500	WATER QUALITY INSPECTIONS	MO	33.000 579.000	36.000 1.000 37.000	\$579.00	\$21,423.00
0565	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	115,200.000 2.750	63,849.989 87.000 63,936.989	\$239.25	\$175,826.72
Category Amount:						\$15,174.39	\$403,986.16
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	.010 -66,863.940 -66,863.930	\$-66,863.94	(\$66,863.93)
		(IN# 1)					
Category Amount:						\$-66,863.94	\$-66,863.93
Project Total Amount:						\$1,097,705.60	\$14,104,485.48

Rpt-ID: RCPESPRJ

Georgia

Date: 11/09/2017

User: johdicke

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0038

Pay Period: 10/01/2017
to 10/31/2017

Project Number 250615-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010	BRIDGE NO 1 - OVER SPIRIT CREEK				
0050	516-1100	ALUM HANDRAIL, STD 3626	LF	328.000	164.167		
				69.000	164.833		
					329.000	\$11,373.48	\$22,701.00
Category Amount:						\$11,373.48	\$22,701.00
Project Total Amount:						\$11,373.48	\$1,848,485.86