

Rpt-ID: RCPESPRJ

Georgia

Date: 12/08/2017

User: johdicke

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0039

Pay Period: 11/01/2017
to 11/30/2017

Contract Location:

WINDSOR SPRINGS RD (CR 65) BEGINNING AT WILLIS FOR

Time Allowed: 1451 Days

Elapsed Calender Days: 1208 Days

Percent Time: 83.25

District: 2

Area: 04

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 05/16/2014

Date Awarded: 05/30/2014

Date Contract Executed: 08/04/2014

Date Notice to Proceed: 08/11/2014

Date Work Began: 09/30/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 07/31/2018

SNELLVILLE

GA 30078-0306

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$30,733,082.12

Original Contract Amount \$27,765,202.50

Funds Available \$14,100,001.07

Percent Complete 54.12%

Counties:

Richmond

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
250610-	\$28,701,600.22	\$25,856,210.60	\$13,918,007.81	51.51%	\$679,106.93
250615-	\$2,031,481.90	\$1,908,991.90	\$181,993.26	91.04%	\$0.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/08/2017

User: johdicke

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0039

Pay Period: 11/01/2017
to 11/30/2017

Project Number: 250610- WINDSOR SPRING RD (CR 65) - BRIDGE REPLACE

Federal State Project Number: STP00-7007-00(006)

	Total to Date	Prev to Date	This Estimate
Participating	\$11,826,873.87	\$11,283,588.33	\$543,285.54
Non-Participating	\$2,956,718.54	\$2,820,897.15	\$135,821.39
Total Earnings	\$14,783,592.41	\$14,104,485.48	\$679,106.93
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$14,783,592.41	\$14,104,485.48	\$679,106.93
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$14,783,592.41	\$14,104,485.48	

Total Payable: **\$679,106.93**

Rpt-ID: RCPESPRJ

Georgia

Date: 12/08/2017

User: johdicke

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0039

Pay Period: 11/01/2017
to 11/30/2017

Project Number: 250615- WINDSOR SPRING RD (CR 65) - BRIDGE REPLACE

Federal State Project Number: BRSLB-7007-00(007)

	Total to Date	Prev to Date	This Estimate
Participating	\$1,478,788.68	\$1,478,788.68	\$0.00
Non-Participating	\$369,697.18	\$369,697.18	\$0.00
Total Earnings	\$1,848,485.86	\$1,848,485.86	\$0.00
Stockpiled Materials	\$1,002.78	\$1,002.78	\$0.00
Gross Earnings	\$1,849,488.64	\$1,849,488.64	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,849,488.64	\$1,849,488.64	

Total Payable: **\$0.00**

Rpt-ID: RCPEsprj

Georgia

Date: 12/08/2017

User: johdicke

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0039

Pay Period: 11/01/2017
to 11/30/2017

Project Number 250610-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.703		
				348300.000	.038		
		STP00-7007-00(006)			.741	\$13,235.40	\$258,090.30
0034	208-0100	IN PLACE EMBANKMENT	CY	121,900.000	93,888.161		
				15.250	3,736.140		
					97,624.301	\$56,976.14	\$1,488,770.59
0040	310-1101	GR AGGR BASE CRS, INCL MATL	TN	125,700.000	72,550.910		
				21.250	8,821.270		
					81,372.180	\$187,451.99	\$1,729,158.83
0045	318-3000	AGGR SURF CRS	TN	2,000.000	12,071.970		
				21.000	109.690		
					12,181.660	\$2,303.49	\$255,814.86
0050	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		51,000.000	17,899.880		
				67.500	2,188.930		
					20,088.810	\$147,752.78	\$1,355,994.68
0060	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		18,850.000	8,896.640		
				69.250	407.580		
					9,304.220	\$28,224.92	\$644,317.24
0070	413-1000	BITUM TACK COAT	GL	14,700.000	8,395.000		
				2.950	671.000		
					9,066.000	\$1,979.45	\$26,744.70
0085	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	4,400.000	2,587.100		
				35.000	1,283.654		
					3,870.754	\$44,927.89	\$135,476.39
0095	441-0104	CONC SIDEWALK, 4 IN	SY	4,600.000	.000		
				40.750	28.333		
					28.333	\$1,154.57	\$1,154.57

Rpt-ID: RCPESPRJ

Georgia

Date: 12/08/2017

User: johdicke

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0039

Pay Period: 11/01/2017
to 11/30/2017

Project Number 250610-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0105	441-0748	CONCRETE MEDIAN, 6 IN	SY	3,300.000 35.000	68.740 481.722 550.462	\$16,860.27	\$19,266.17
0110	441-0303	CONC SPILLWAY, TP 3	EA	9.000 1700.000	1.000 3.000 4.000	\$5,100.00	\$6,800.00
0120	441-4020	CONC VALLEY GUTTER, 6 IN	SY	1,800.000 34.000	1,687.280 232.648 1,919.928	\$7,910.03	\$65,277.55
0135	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	43,100.000 13.250	20,768.420 196.000 20,964.420	\$2,597.00	\$277,778.57
0140	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	31,100.000 13.250	12,455.000 41.000 12,496.000	\$543.25	\$165,572.00
0180	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	16,400.000 32.750	9,931.930 1,417.350 11,349.280	\$46,418.21	\$371,688.92
0190	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	7,020.000 39.000	5,850.850 719.900 6,570.750	\$28,076.10	\$256,259.25
0195	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	2,900.000 51.500	2,555.270 160.000 2,715.270	\$8,240.00	\$139,836.41
0205	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	4,540.000 71.000	4,179.620 179.300 4,358.920	\$12,730.30	\$309,483.32

Rpt-ID: RCPESPRJ

Georgia

Date: 12/08/2017

User: johdicke

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0039

Pay Period: 11/01/2017
to 11/30/2017

Project Number 250610-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0240	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	800.000 38.500	565.500 30.000 595.500	\$1,155.00	\$22,926.75
0250	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	44.000 346.000	28.000 2.000 30.000	\$692.00	\$10,380.00
0260	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	6.000 619.000	3.000 2.000 5.000	\$1,238.00	\$3,095.00
0340	668-1100	CATCH BASIN, GP 1	EA	210.000 2340.000	133.500 18.500 152.000	\$43,290.00	\$355,680.00
0360	668-2100	DROP INLET, GP 1	EA	73.000 1810.000	23.000 3.000 26.000	\$5,430.00	\$47,060.00
0380	668-4300	STORM SEWER MANHOLE, TP 1	EA	17.000 1900.000	13.500 .500 14.000	\$950.00	\$26,600.00
Category Amount:						\$665,236.79	\$7,973,226.10
Category Number: 0020 EROSION CONTROL							
0420	603-2180	STN DUMPED RIP RAP, TP 3, 12 IN	SY	370.000 31.750	315.840 6.670 322.510	\$211.77	\$10,239.69
0430	603-7000	PLASTIC FILTER FABRIC	SY	1,337.000 4.300	1,161.962 6.670 1,168.632	\$28.68	\$5,025.12

Rpt-ID: RCPESPRJ

Georgia

Date: 12/08/2017

User: johdicke

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0039

Pay Period: 11/01/2017
to 11/30/2017

Project Number 250610-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 EROSION CONTROL							
0450	700-8000	FERTILIZER MIXED GRADE	TN	32.000 636.000	11.012 .525 11.537	\$333.90	\$7,337.53
0470	163-0232	TEMPORARY GRASSING	AC	23.000 530.000	44.332 2.530 46.862	\$1,340.90	\$24,836.86
0510	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		339.000 188.000	122.250 17.250 139.500	\$3,243.00	\$26,226.00
0560	167-1500	WATER QUALITY INSPECTIONS	MO	33.000 579.000	37.000 1.000 38.000	\$579.00	\$22,002.00
0565	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	115,200.000 2.750	63,936.989 458.250 64,395.239	\$1,260.19	\$177,086.91
Category Amount:						\$6,997.44	\$272,754.11
Category Number: 0010 ROADWAY							
1010	441-0108	CONC SIDEWALK, 8 IN	SY	1,800.000 55.000	656.780 114.599 771.379	\$6,302.95	\$42,425.85
1100	441-0050	CONC SLOPE DRAIN	SY	40.000 53.000	.000 10.750 10.750	\$569.75	\$569.75
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	-66,863.930 .000 -66,863.930	\$0.00	(\$66,863.93)
	(IN# 1)						
Category Amount:						\$6,872.70	\$-23,868.33
Project Total Amount:						\$679,106.93	\$14,783,592.41

Rpt-ID: RCPESPRJ

Georgia

Date: 12/08/2017

User: johdicke

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0039

Pay Period: 11/01/2017
to 11/30/2017
