

Rpt-ID: RCPESPRJ

Georgia

Date: 06/07/2018

User: johdicke

Department of Transportation

Page 1 of 12

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0045

Pay Period: 05/01/2018
to 05/31/2018

Contract Location:

WINDSOR SPRINGS RD (CR 65) BEGINNING AT WILLIS FOR

Time Allowed:

1451 Days

Elapsed Calender Days:

1390 Days

Percent Time:

95.80

District: 2

Area: 04

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let:

05/16/2014

Date Awarded:

05/30/2014

Date Contract Executed:

08/04/2014

Date Notice to Proceed:

08/11/2014

Date Work Began:

09/30/2014

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

07/31/2018

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$30,733,082.12

Original Contract Amount \$27,765,202.50

Funds Available \$7,787,278.98

Percent Complete 74.66%

Counties:

Richmond

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
250610-	\$28,701,600.22	\$25,856,210.60	\$7,697,866.42	73.18%	\$1,442,492.75
250615-	\$2,031,481.90	\$1,908,991.90	\$89,412.56	95.60%	\$19,994.15

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/07/2018

User: johdicke

Department of Transportation

Page 2 of 12

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0045

Pay Period: 05/01/2018
to 05/31/2018

Project Number: 250610- WINDSOR SPRING RD (CR 65) - BRIDGE REPLACE

Federal State Project Number: STP00-7007-00(006)

	Total to Date	Prev to Date	This Estimate
Participating	\$16,802,986.91	\$15,648,992.72	\$1,153,994.19
Non-Participating	\$4,200,746.89	\$3,912,248.33	\$288,498.56
Total Earnings	\$21,003,733.80	\$19,561,241.05	\$1,442,492.75
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$21,003,733.80	\$19,561,241.05	\$1,442,492.75
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$21,003,733.80	\$19,561,241.05	

Total Payable: **\$1,442,492.75**

Rpt-ID: RCPESPRJ

Georgia

Date: 06/07/2018

User: johdicke

Department of Transportation

Page 3 of 12

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0045

Pay Period: 05/01/2018
to 05/31/2018

Project Number: 250615- WINDSOR SPRING RD (CR 65) - BRIDGE REPLACE

Federal State Project Number: BRSLB-7007-00(007)

	Total to Date	Prev to Date	This Estimate
Participating	\$1,552,853.24	\$1,536,857.92	\$15,995.32
Non-Participating	\$388,213.32	\$384,214.49	\$3,998.83
Total Earnings	\$1,941,066.56	\$1,921,072.41	\$19,994.15
Stockpiled Materials	\$1,002.78	\$1,002.78	\$0.00
Gross Earnings	\$1,942,069.34	\$1,922,075.19	\$19,994.15
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,942,069.34	\$1,922,075.19	

Total Payable: **\$19,994.15**

Rpt-ID: RCPESPRJ

Georgia

Date: 06/07/2018

User: johdicke

Department of Transportation

Page 4 of 12

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0045

Pay Period: 05/01/2018
to 05/31/2018

Project Number 250610-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.886		
				348300.000	.046		
					.932	\$16,021.80	\$324,615.60
		STP00-7007-00(006)					
0034	208-0100	IN PLACE EMBANKMENT	CY	121,900.000	110,686.091		
				15.250	230.000		
					110,916.091	\$3,507.50	\$1,691,470.39
0040	310-1101	GR AGGR BASE CRS, INCL MATL	TN	125,700.000	126,861.710		
				21.250	3,363.650		
					130,225.360	\$71,477.56	\$2,767,288.90
0049	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		9,100.000	1,075.580		
				79.750	216.340		
					1,291.920	\$17,253.12	\$103,030.62
0050	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		51,000.000	35,657.090		
				67.500	1,707.410		
					37,364.500	\$115,250.18	\$2,522,103.75
0055	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		2,900.000	.000		
				86.750	1,834.770		
					1,834.770	\$159,166.30	\$159,166.30
0060	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		18,850.000	18,117.590		
				69.250	1,389.700		
					19,507.290	\$96,236.73	\$1,350,879.83
0065	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		12,800.000	.000		
				78.750	1,946.130		
					1,946.130	\$153,257.74	\$153,257.74
0070	413-1000	BITUM TACK COAT	GL	14,700.000	17,692.000		
				2.950	2,935.000		
					20,627.000	\$8,658.25	\$60,849.65

Rpt-ID: RCPESPRJ

Georgia

Date: 06/07/2018

User: johdicke

Department of Transportation

Page 5 of 12

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0045

Pay Period: 05/01/2018
to 05/31/2018

Project Number 250610-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0085	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	4,400.000 35.000	6,076.445 512.724 6,589.169	\$17,945.34	\$230,620.92
0090	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,400.000 42.500	686.907 77.333 764.240	\$3,286.65	\$32,480.20
0095	441-0104	CONC SIDEWALK, 4 IN	SY	4,600.000 40.750	1,108.748 1,372.502 2,481.250	\$55,929.46	\$101,110.94
0105	441-0748	CONCRETE MEDIAN, 6 IN	SY	3,300.000 35.000	750.241 264.643 1,014.884	\$9,262.51	\$35,520.94
0120	441-4020	CONC VALLEY GUTTER, 6 IN	SY	1,800.000 34.000	2,729.416 180.010 2,909.426	\$6,120.34	\$98,920.48
0125	441-4030	CONC VALLEY GUTTER, 8 IN	SY	4,900.000 42.500	1,696.777 215.223 1,912.000	\$9,146.98	\$81,260.00
0135	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	43,100.000 13.250	38,523.420 3,346.000 41,869.420	\$44,334.50	\$554,769.82
0140	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	31,100.000 13.250	25,229.000 6,523.500 31,752.500	\$86,436.38	\$420,720.63
0170	500-9999	CLASS B CONC, BASE OR PVTM WIDENING	CY	165.000 159.000	16.456 92.226 108.682	\$14,663.93	\$17,280.44

Rpt-ID: RCPEsprj

Georgia

Date: 06/07/2018

User: johdicke

Department of Transportation

Page 6 of 12

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0045

Pay Period: 05/01/2018
to 05/31/2018

Project Number 250610-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0180	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	16,400.000 32.750	14,021.830 39.000 14,060.830	\$1,277.25	\$460,492.18
0240	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	800.000 38.500	675.500 27.000 702.500	\$1,039.50	\$27,046.25
0250	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	44.000 346.000	37.000 2.000 39.000	\$692.00	\$13,494.00
0260	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	6.000 619.000	6.000 1.000 7.000	\$619.00	\$4,333.00
0315	634-1200	RIGHT OF WAY MARKERS	EA	357.000 107.000	.000 21.000 21.000	\$2,247.00	\$2,247.00
0320	641-1100	GUARDRAIL, TP T	LF	300.000 43.000	111.900 61.500 173.400	\$2,644.50	\$7,456.20
0325	641-1200	GUARDRAIL, TP W	LF	1,750.000 17.500	867.600 842.200 1,709.800	\$14,738.50	\$29,921.50
0330	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	11.000 928.000	3.000 2.000 5.000	\$1,856.00	\$4,640.00
0335	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	4.000 2210.000	4.000 2.000 6.000	\$4,420.00	\$13,260.00

Rpt-ID: RCPESPRJ

Georgia

Date: 06/07/2018

User: johdicke

Department of Transportation

Page 7 of 12

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0045

Pay Period: 05/01/2018
to 05/31/2018

Project Number 250610-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0340	668-1100	CATCH BASIN, GP 1	EA	210.000 2340.000	199.000 14.000 213.000	\$32,760.00	\$498,420.00
0350	668-1200	CATCH BASIN, GP 2	EA	27.000 2550.000	17.500 1.500 19.000	\$3,825.00	\$48,450.00
0360	668-2100	DROP INLET, GP 1	EA	73.000 1810.000	41.250 5.000 46.250	\$9,050.00	\$83,712.50
Category Amount:						\$963,124.02	\$11,898,819.78
Category Number: 0020 EROSION CONTROL							
0435	700-6910	PERMANENT GRASSING	AC	46.000 1060.000	7.855 .545 8.400	\$577.70	\$8,904.00
0440	700-7000	AGRICULTURAL LIME	TN	203.000 79.500	10.122 .271 10.393	\$21.54	\$826.24
0450	700-8000	FERTILIZER MIXED GRADE	TN	32.000 636.000	13.812 .350 14.162	\$222.60	\$9,007.03
0475	163-0240	MULCH	TN	203.000 170.000	594.883 9.602 604.485	\$1,632.34	\$102,762.45
0500	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA /SAND BAGS	EA	298.000 298.000	159.750 3.000 162.750	\$894.00	\$48,499.50

Rpt-ID: RCPESPRJ

Georgia

Date: 06/07/2018

User: johdicke

Department of Transportation

Page 8 of 12

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0045

Pay Period: 05/01/2018
to 05/31/2018

Project Number 250610-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 EROSION CONTROL							
0510	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		339.000 188.000	165.000 54.500 219.500	\$10,246.00	\$41,266.00
0515	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		57,600.000 0.460	8,284.500 456.000 8,740.500	\$209.76	\$4,020.63
0520	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		2,980.000 6.750	675.000 12.000 687.000	\$81.00	\$4,637.25
0560	167-1500	WATER QUALITY INSPECTIONS	MO	33.000 579.000	43.000 1.000 44.000	\$579.00	\$25,476.00
Category Amount:						\$14,463.94	\$245,399.10
Category Number: 0010 ROADWAY							
0585	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		426.000 43.000	.000 354.000 354.000	\$15,222.00	\$15,222.00
0595	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 1	LS	1.000 64100.000	.500 .100 .600	\$6,410.00	\$38,460.00
0600	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 2	LS	1.000 59800.000	.500 .100 .600	\$5,980.00	\$35,880.00
0780	647-2160	PULL BOX, PB-6	EA	39.000 1070.000	16.000 11.000 27.000	\$11,770.00	\$28,890.00

Rpt-ID: RCPEsprj

Georgia

Date: 06/07/2018

User: johdicke

Department of Transportation

Page 9 of 12

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0045

Pay Period: 05/01/2018
to 05/31/2018

Project Number 250610-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0784	647-2170	PULL BOX, PB-7	EA	12.000 1310.000	6.000 1.000 7.000	\$1,310.00	\$9,170.00
0785	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	275.000 4.050	75.000 25.000 100.000	\$101.25	\$405.00
0790	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	16,165.000 4.350	8,780.000 4,150.000 12,930.000	\$18,052.50	\$56,245.50
0835	682-9950	DIRECTIONAL BORE - 3 IN	LF	11,565.000 6.900	5,125.000 6,444.000 11,569.000	\$44,463.60	\$79,826.10
0850	682-3424	MULT COND CABLE, TP RHW, 2-#2-1-#4	LF	38,010.000 7.750	.000 9,891.000 9,891.000	\$76,655.25	\$76,655.25
0870	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	27,340.000 4.050	13,631.000 7,028.000 20,659.000	\$28,463.40	\$83,668.95
0875	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	8,080.000 4.350	880.000 3,532.000 4,412.000	\$15,364.20	\$19,192.20
0880	682-9010	SVC POLE RISER	EA	6.000 6170.000	.000 3.000 3.000	\$18,510.00	\$18,510.00
0885	682-9021	ELECTRICAL JUNCTION BOX, CONC GROUND M EA		79.000 1330.000	14.000 19.000 33.000	\$25,270.00	\$43,890.00

Rpt-ID: RCPESPRJ

Georgia

Date: 06/07/2018

User: johdicke

Department of Transportation

Page 10 of 12

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0045

Pay Period: 05/01/2018
to 05/31/2018

Project Number 250610-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0942	670-5000	WATER SERVICE LINE -	LF	8,900.000	10,084.140		
				26.500	114.500		
		1 IN			10,198.640	\$3,034.25	\$270,263.96
0949	670-9730	RELOCATE EXIST WATER METER, INCL BOX	EA	119.000	127.000		
				265.000	5.000		
					132.000	\$1,325.00	\$34,980.00
1010	441-0108	CONC SIDEWALK, 8 IN	SY	1,800.000	2,329.372		
				55.000	366.583		
					2,695.955	\$20,162.07	\$148,277.53
1045	687-1000	TRAFFIC SIGNAL TIMING -	LS	1.000	.200		
				14600.000	.400		
		STP00-7007-00(006)			.600	\$5,840.00	\$8,760.00
1050	711-0600	TURF REINFORCING MATTING, TP 6	SY	5,400.000	348.444		
				13.250	870.416		
					1,218.860	\$11,533.01	\$16,149.90
1105	158-1000	TRAINING HOURS	HR	6,000.000	4,002.500		
				0.800	274.500		
					4,277.000	\$219.60	\$3,421.60
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-260,631.700		
				1.000	-46,785.380		
		(IN# 1)			-307,417.080	\$-46,785.38	(\$307,417.08)
9112	681-4323	LIGHTING STD, 32 FT MH, 12 FT ARM	EA	.000	87.500		
				4275.330	31.000		
					118.500	\$132,535.23	\$506,626.61
		LIGHTING STD, 32 FT MH, 12 FT ARM					
		ITEM ADDED BY SA					
9113	681-6900	LUMINAIRE -	EA	.000	96.000		
				1602.450	35.000		
					131.000	\$56,085.75	\$209,920.95
		LUMINAIRE-LED					
		ITEM ADDED BY SA					

Rpt-ID: RCPESPRJ

Georgia

Date: 06/07/2018

User: johdicke

Department of Transportation

Page 11 of 12

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0045

Pay Period: 05/01/2018
to 05/31/2018

Project Number 250610-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0010 ROADWAY							
9114	004-0012	EXTRA WORK -	EA	.000	.000		
				5452.530	2.000		
					2.000	\$10,905.06	\$10,905.06
		EXTRA WORK-LIGHTING STD, 32 FT MH, 12 FT TWIN ARM					
		ITEM ADDED BY SA					
9180	611-8050	ADJUST MANHOLE TO GRADE	EA	.000	7.000		
				2478.000	1.000		
					8.000	\$2,478.00	\$19,824.00
		UTILITIES					
Category Amount:						\$464,904.79	\$1,427,727.53
Project Total Amount:						\$1,442,492.75	\$21,003,733.80

Rpt-ID: RCPEsprj

Georgia

Date: 06/07/2018

User: johdicke

Department of Transportation

Page 12 of 12

Estimate Summary By Project

Contract ID: B14778-14-000-0

Estimate Number: 0045

Pay Period: 05/01/2018
to 05/31/2018

Project Number 250615-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0010 BRIDGE NO 1 - OVER SPIRIT CREEK							
0035	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO 1 LF	LF	1,068.000	978.920		
				178.000	89.080		
					1,068.000	\$15,856.24	\$190,104.00
		1					
0055	520-1125	PILING IN PLACE, STEEL H, HP 12 X 53	LF	1,570.000	1,405.940		
				46.750	-.020		
					1,405.920	\$-.94	\$65,726.76
0060	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	1,855.000	1,457.750		
				57.500	71.980		
					1,529.730	\$4,138.85	\$87,959.48
Category Amount:						\$19,994.15	\$343,790.24
Project Total Amount:						\$19,994.15	\$1,941,066.56