

Rpt-ID: RCPESPRJ

Georgia

Date: 07/02/2015

User: krender

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14782-14-000-0

Estimate Number: 0011

Pay Period: 06/01/2015
to 06/30/2015

Contract Location:

1-75/SR 401 AT BRIGHTON RD (CR 410) AND BRIDGE @I-75/

Time Allowed: 877 Days

Elapsed Calender Days: 358 Days

Percent Time: 40.82

District: 4

Area: 02

Contractor:

THE SCRUGGS COMPANY
P. O. BOX 2065

Date Let: 05/16/2014

Date Awarded: 05/30/2014

Date Contract Executed: 07/01/2014

Date Notice to Proceed: 07/08/2014

VALDOSTA

GA 31604-2065

Date Work Began: 07/09/2014

Phone: (229)242-2388

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 11/30/2016

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$15,758,000.35

Original Contract Amount \$15,137,555.27

Funds Available \$12,457,397.63

Percent Complete 17.06%

Counties:

Tift

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000803	\$15,758,000.35	\$15,137,555.27	\$12,457,397.63	20.95%	\$619,027.32

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/02/2015

User: krender

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14782-14-000-0

Estimate Number: 0011

Pay Period: 06/01/2015
to 06/30/2015

Project Number: 0000803 I-75/SR 401 - INTERCHANGE RECONSTRUCTION

Federal State Project Number: NHS00-0000-00(803)

	Total to Date	Prev to Date	This Estimate
Participating	\$2,177,699.76	\$2,172,076.30	\$5,623.46
Non-Participating	\$510,818.16	\$509,499.10	\$1,319.06
Total Earnings	\$2,688,517.92	\$2,681,575.40	\$6,942.52
Stockpiled Materials	\$612,084.80	\$0.00	\$612,084.80
Gross Earnings	\$3,300,602.72	\$2,681,575.40	\$619,027.32
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,300,602.72	\$2,681,575.40	

Total Payable: **\$619,027.32**

Rpt-ID: RCPESPRJ

Georgia

Date: 07/02/2015

User: krender

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14782-14-000-0

Estimate Number: 0011

Pay Period: 06/01/2015
to 06/30/2015

Project Number 0000803

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 288674.290	.419 .001 .420	\$288.67	\$121,243.20
		NHS00-0000-00(803)					
0115	641-1100	GUARDRAIL, TP T	LF	83.000 68.250	.000 .000 .000	\$0.00	\$0.00
0120	641-1200	GUARDRAIL, TP W	LF	2,355.000 15.490	.000 .000 .000	\$0.00	\$0.00
0125	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	9.000 1018.500	.000 .000 .000	\$0.00	\$0.00
0128	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	9.000 1806.000	.000 .000 .000	\$0.00	\$0.00
Category Amount:						\$288.67	\$121,243.20
Category Number: 0030 EROSION CONTROL							
0335	163-0300	CONSTRUCTION EXIT	EA	12.000 1630.900	4.500 1.500 6.000	\$2,446.35	\$9,785.40
0375	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		9,655.000 0.050	525.000 220.000 745.000	\$11.00	\$37.25
0380	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	6,140.000 0.050	62.000 40.000 102.000	\$2.00	\$5.10

Rpt-ID: RCPESPRJ

Georgia

Date: 07/02/2015

User: krender

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14782-14-000-0

Estimate Number: 0011

Pay Period: 06/01/2015
to 06/30/2015

Project Number 0000803

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0395	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3	EA	22.000 0.050	4.000 2.000 6.000	\$.10	\$0.30
0415	167-1500	WATER QUALITY INSPECTIONS	MO	28.000 892.500	9.000 .000 9.000	\$.00	\$8,032.50
0419	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	19,310.000 6.830	12,060.500 471.500 12,532.000	\$3,220.35	\$85,593.56
0445	716-2000	EROSION CONTROL MATS, SLOPES	SY	18,904.000 1.210	1,777.778 805.000 2,582.778	\$974.05	\$3,125.16
Category Amount:						\$6,653.85	\$106,579.27
Category Number: 0050 LIGHTING							
0592	683-1101	LIGHTING TOWER, STEEL, 100 FT MH, INCL LOV	EA	28.000 21000.000	.000 .000 .000	\$.00	\$0.00
0593	683-6566	HIGH LEVEL LUMINAIRE, TP 5, 400 W, HP SODIU	EA	224.000 924.000	.000 .000 .000	\$.00	\$0.00
0594	681-6546	LUMINAIRE, TP 5, 250 W, HP SODIUM	EA	30.000 787.500	.000 .000 .000	\$.00	\$0.00
0596	681-4215	LIGHTING STD, 35 FT MH, POST TOP	EA	29.000 2730.000	.000 .000 .000	\$.00	\$0.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/02/2015

User: krender

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14782-14-000-0

Estimate Number: 0011

Pay Period: 06/01/2015
to 06/30/2015

Project Number 0000803

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number:		0050 LIGHTING					
0597	683-9025	LOWERING DEVICE POWER SUPPLY UNIT	EA	1.000	.000		
				3570.000	.000		
					.000	\$0.00	\$0.00
Category Amount:						\$0.00	\$0.00
Project Total Amount:						\$6,942.52	\$2,688,517.92