

Rpt-ID: RCPESPRJ

Georgia

Date: 10/08/2015

User: vepps

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14783-14-000-0

Estimate Number: 0012

Pay Period: 09/01/2015
to 09/29/2015

Contract Location:

SR 372 OVER THE ETOWAH RIVER.

Time Allowed: 807 Days

Elapsed Calender Days: 379 Days

Percent Time: 46.96

District: 6

Area: 01

Contractor:

BALDWIN PAVING CO., INC.
1014 KENMILL DR., N.W.

Date Let: 05/16/2014

Date Awarded: 05/30/2014

Date Contract Executed: 08/05/2014

Date Notice to Proceed: 09/16/2014

Date Work Began: 10/15/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 11/30/2016

MARIETTA GA 30060-7911

Phone: (770)425-9191

Escrow Agent:

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$5,757,014.02

Original Contract Amount \$5,617,937.73

Funds Available \$3,620,002.21

Percent Complete 37.12%

Counties:

Cherokee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
642400-	\$5,757,014.02	\$5,617,937.73	\$3,620,002.21	37.12%	\$495,428.61

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/08/2015

User: vepps

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14783-14-000-0

Estimate Number: 0012

Pay Period: 09/01/2015
to 09/29/2015

Project Number: 642400- SR 372 - BRIDGE REPLACEMENT

Federal State Project Number: BRST0-1022-00(010)

	Total to Date	Prev to Date	This Estimate
Participating	\$1,709,609.45	\$1,313,266.56	\$396,342.89
Non-Participating	\$427,402.36	\$328,316.64	\$99,085.72
Total Earnings	\$2,137,011.81	\$1,641,583.20	\$495,428.61
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,137,011.81	\$1,641,583.20	\$495,428.61
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,137,011.81	\$1,641,583.20	

Total Payable: **\$495,428.61**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/08/2015

User: vepps

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14783-14-000-0

Estimate Number: 0012

Pay Period: 09/01/2015
to 09/29/2015

Project Number 642400-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.512		
				49096.280	.023		
		BRST0-1022-00(010)			.535	\$1,129.21	\$26,266.51
0024	210-0100	GRADING COMPLETE -	LS	1.000	.450		
				2053723.840	.030		
		BRST0-1022-00(010)			.480	\$61,611.72	\$985,787.44
0093	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	3,170.000	3,616.000		
				0.930	350.000		
					3,966.000	\$325.50	\$3,688.38
Category Amount:						\$63,066.43	\$1,015,742.33
Category Number: 0040 EROSION							
0249	163-0232	TEMPORARY GRASSING	AC	7.000	1.389		
				125.000	.190		
					1.579	\$23.75	\$197.38
0254	163-0240	MULCH	TN	1,000.000	224.099		
				204.000	22.010		
					246.109	\$4,490.04	\$50,206.24
0259	163-0300	CONSTRUCTION EXIT	EA	5.000	3.750		
				1061.860	.750		
					4.500	\$796.40	\$4,778.37
0269	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		997.000	402.000		
				12.060	189.000		
					591.000	\$2,279.34	\$7,127.46
0274	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		190.000	34.500		
				223.590	11.250		
					45.750	\$2,515.39	\$10,229.24

Rpt-ID: RCPEsprj

Georgia

Date: 10/08/2015

User: vepps

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B14783-14-000-0

Estimate Number: 0012

Pay Period: 09/01/2015
to 09/29/2015

Project Number 642400-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION							
0279	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		576.000 2.850	1,221.000 33.750 1,254.750	\$96.19	\$3,576.04
0289	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		7,437.000 1.050	2,359.000 550.000 2,909.000	\$577.50	\$3,054.45
0304	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	5.000 306.280	13.000 2.000 15.000	\$612.56	\$4,594.20
0319	167-1500	WATER QUALITY INSPECTIONS	MO	28.000 500.000	11.000 1.000 12.000	\$500.00	\$6,000.00
0324	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	14,874.000 1.930	12,373.500 736.500 13,110.000	\$1,421.45	\$25,302.30
0329	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	530.000 37.050	298.445 152.222 450.667	\$5,639.83	\$16,697.21
0339	603-7000	PLASTIC FILTER FABRIC	SY	951.000 4.310	298.445 152.222 450.667	\$656.08	\$1,942.37
0344	700-6910	PERMANENT GRASSING	AC	14.000 789.000	1.673 .583 2.256	\$459.99	\$1,779.98
0349	700-7000	AGRICULTURAL LIME	TN	41.000 131.000	2.170 .620 2.790	\$81.22	\$365.49

Rpt-ID: RCPEsprj

Georgia

Date: 10/08/2015

User: vepps

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14783-14-000-0

Estimate Number: 0012

Pay Period: 09/01/2015
to 09/29/2015

Project Number 642400-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION							
0354	700-8000	FERTILIZER MIXED GRADE	TN	14.000 421.000	1.020 .200 1.220	\$84.20	\$513.62
0369	716-2000	EROSION CONTROL MATS, SLOPES	SY	39,537.000 0.840	7,443.575 4,464.722 11,908.297	\$3,750.37	\$10,002.97
Category Amount:						\$23,984.31	\$146,367.32
Category Number: 0050 BRIDGE NO 1 - OVER THE ETOWAH RIVER							
0389	500-3002	CLASS AA CONCRETE	CY	160.000 698.650	138.400 19.300 157.700	\$13,483.95	\$110,177.11
0394	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 1	LF	758.000 212.720	.000 758.000 758.000	\$161,241.76	\$161,241.76
0399	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - 1	LF	697.000 270.080	.000 697.000 697.000	\$188,245.76	\$188,245.76
0404	511-1000	BAR REINF STEEL	LB	26,870.000 0.870	24,537.000 2,333.000 26,870.000	\$2,029.71	\$23,376.90
0439	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	1,035.000 44.840	114.222 866.667 980.889	\$38,861.35	\$43,983.06
0444	603-7000	PLASTIC FILTER FABRIC	SY	1,035.000 5.210	114.222 866.667 980.889	\$4,515.34	\$5,110.43
Category Amount:						\$408,377.87	\$532,135.02
Project Total Amount:						\$495,428.61	\$2,137,011.81

Rpt-ID: RCPESPRJ

Georgia

Date: 10/08/2015

User: vepps

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14783-14-000-0

Estimate Number: 0012

Pay Period: 09/01/2015
to 09/29/2015
