

Rpt-ID: RCPESPRJ

Georgia

Date: 01/13/2016

User: vepps

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14783-14-000-0

Estimate Number: 0015

Pay Period: 11/25/2015
to 12/30/2015

Contract Location:

SR 372 OVER THE ETOWAH RIVER.

Time Allowed: 807 Days

Elapsed Calender Days: 471 Days

Percent Time: 58.36

District: 6

Area: 01

Contractor:

BALDWIN PAVING CO., INC.
1014 KENMILL DR., N.W.

Date Let: 05/16/2014

Date Awarded: 05/30/2014

Date Contract Executed: 08/05/2014

Date Notice to Proceed: 09/16/2014

Date Work Began: 10/15/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 11/30/2016

MARIETTA

GA 30060-7911

Phone: (770)425-9191

Escrow Agent:

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$5,757,014.02

Original Contract Amount \$5,617,937.73

Funds Available \$3,293,769.44

Percent Complete 42.79%

Counties:

Cherokee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
642400-	\$5,757,014.02	\$5,617,937.73	\$3,293,769.44	42.79%	\$69,885.01

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/13/2016

User: vepps

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14783-14-000-0

Estimate Number: 0015

Pay Period: 11/25/2015
to 12/30/2015

Project Number: 642400- SR 372 - BRIDGE REPLACEMENT

Federal State Project Number: BRST0-1022-00(010)

	Total to Date	Prev to Date	This Estimate
Participating	\$1,970,595.68	\$1,914,687.67	\$55,908.01
Non-Participating	\$492,648.90	\$478,671.90	\$13,977.00
Total Earnings	\$2,463,244.58	\$2,393,359.57	\$69,885.01
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,463,244.58	\$2,393,359.57	\$69,885.01
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,463,244.58	\$2,393,359.57	
		Total Payable:	\$69,885.01

Rpt-ID: RCPESPRJ

Georgia

Date: 01/13/2016

User: vepps

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14783-14-000-0

Estimate Number: 0015

Pay Period: 11/25/2015
to 12/30/2015

Project Number 642400-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.643		
				49096.280	.023		
		BRST0-1022-00(010)			.666	\$1,129.21	\$32,698.12
0024	210-0100	GRADING COMPLETE -	LS	1.000	.540		
				2053723.840	.030		
		BRST0-1022-00(010)			.570	\$61,611.72	\$1,170,622.59
0093	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	3,170.000	4,161.000		
				0.930	400.000		
					4,561.000	\$372.00	\$4,241.73
Category Amount:						\$63,112.93	\$1,207,562.44
Category Number: 0020 DRAINAGE							
0103	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	717.000	.000		
				41.480	48.200		
					48.200	\$1,999.34	\$1,999.34
Category Amount:						\$1,999.34	\$1,999.34
Category Number: 0040 EROSION							
0254	163-0240	MULCH	TN	1,000.000	278.710		
				204.000	12.116		
					290.826	\$2,471.66	\$59,328.50
0279	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		576.000	1,482.750		
				2.850	102.750		
					1,585.500	\$292.84	\$4,518.68
0289	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		7,437.000	3,416.000		
				1.050	214.000		
					3,630.000	\$224.70	\$3,811.50
0294	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	1,900.000	661.000		
				2.000	25.000		
					686.000	\$50.00	\$1,372.00

Rpt-ID: RCPEsprj

Georgia

Date: 01/13/2016

User: vepps

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14783-14-000-0

Estimate Number: 0015

Pay Period: 11/25/2015
to 12/30/2015

Project Number 642400-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0040 EROSION							
0304	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	5.000	18.000		
				306.280	2.000		
					20.000	\$612.56	\$6,125.60
0319	167-1500	WATER QUALITY INSPECTIONS	MO	28.000	14.000		
				500.000	1.000		
					15.000	\$500.00	\$7,500.00
0324	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	14,874.000	13,704.750		
				1.930	321.750		
					14,026.500	\$620.98	\$27,071.15
Category Amount:						\$4,772.74	\$109,727.43
Project Total Amount:						\$69,885.01	\$2,463,244.58