

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2015

User: krender

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14784-14-000-0

Estimate Number: 0011

Pay Period: 07/14/2015
to 08/03/2015

Contract Location:

US 19/SR 3 AT SR 16; ALSO INCLUDES CONSTRUCTION OF

Time Allowed: 786 Days

Elapsed Calender Days: 392 Days

Percent Time: 49.87

District: 3

Area: 01

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 05/16/2014

Date Awarded: 05/30/2014

Date Contract Executed: 07/01/2014

Date Notice to Proceed: 07/08/2014

Date Work Began: 08/13/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 08/31/2016

SNELLVILLE

GA 30078-0306

Phone:

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$12,485,801.56

Original Contract Amount \$11,880,900.17

Funds Available \$6,487,333.14

Percent Complete 48.04%

Counties:

Spalding

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
332890-	\$12,485,801.55	\$11,880,900.16	\$6,487,333.13	48.04%	\$301,323.23

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2015

User: krender

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14784-14-000-0

Estimate Number: 0011

Pay Period: 07/14/2015
to 08/03/2015

Project Number: 332890- US19/SR 3 - WIDENING AND RECONSTRUCTION

Federal State Project Number: NH000-0001-04(062)

	Total to Date	Prev to Date	This Estimate
Participating	\$4,798,774.71	\$4,557,716.13	\$241,058.58
Non-Participating	\$1,199,693.71	\$1,139,429.06	\$60,264.65
Total Earnings	\$5,998,468.42	\$5,697,145.19	\$301,323.23
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$5,998,468.42	\$5,697,145.19	\$301,323.23
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$5,998,468.42	\$5,697,145.19	

Total Payable: **\$301,323.23**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2015

User: krender

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14784-14-000-0

Estimate Number: 0011

Pay Period: 07/14/2015
to 08/03/2015

Project Number 332890-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		5,300.000	986.880		
				70.000	17.050		
					1,003.930	\$1,193.50	\$70,275.10
0020	402-3143	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL		11,100.000	5,555.980		
				61.500	436.520		
					5,992.500	\$26,845.98	\$368,538.75
0025	413-1000	BITUM TACK COAT	GL	7,100.000	4,031.000		
				2.750	158.000		
					4,189.000	\$434.50	\$11,519.75
0026	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		350.000	.000		
				68.250	345.550		
					345.550	\$23,583.79	\$23,583.79
0029	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	36,800.000	15,298.197		
				2.550	942.889		
					16,241.086	\$2,404.37	\$41,414.77
Category Amount:						\$54,462.14	\$515,332.16
Category Number: 0020 EROSION CONTROL							
0064	163-0240	MULCH	TN	750.000	220.650		
				179.000	13.500		
					234.150	\$2,416.50	\$41,912.85
0075	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE S LF		1,379.000	44.250		
				8.500	127.875		
					172.125	\$1,086.94	\$1,463.06
0130	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	35,044.000	17,509.010		
				3.150	135.750		
					17,644.760	\$427.61	\$55,580.99
Category Amount:						\$3,931.05	\$98,956.90

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2015

User: krender

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B14784-14-000-0

Estimate Number: 0011

Pay Period: 07/14/2015
to 08/03/2015

Project Number 332890-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0155	441-0104	CONC SIDEWALK, 4 IN	SY	4,060.000 40.000	2,412.719 33.333 2,446.052	\$1,333.32	\$97,842.08
0160	441-0050	CONC SLOPE DRAIN	SY	174.100 45.250	64.444 56.444 120.888	\$2,554.09	\$5,470.18
Category Amount:						\$3,887.41	\$103,312.26
Category Number: 0030 DRAINAGE							
0185	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	177.000 42.500	96.000 16.000 112.000	\$680.00	\$4,760.00
0195	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	242.000 27.750	164.000 83.400 247.400	\$2,314.35	\$6,865.35
Category Amount:						\$2,994.35	\$11,625.35
Category Number: 0010 ROADWAY							
0244	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	4.000 343.000	.000 2.000 2.000	\$686.00	\$686.00
0290	668-4300	STORM SEWER MANHOLE, TP 1	EA	3.000 1990.000	.750 .500 1.250	\$995.00	\$2,487.50
0305	310-1101	GR AGGR BASE CRS, INCL MATL	TN	29,400.000 20.250	19,213.710 3,625.550 22,839.260	\$73,417.39	\$462,495.02

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2015

User: krender

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14784-14-000-0

Estimate Number: 0011

Pay Period: 07/14/2015
to 08/03/2015

Project Number 332890-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0400	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	8,824.000	5,988.500		
				13.500	18.000		
					6,006.500	\$243.00	\$81,087.75
Category Amount:						\$75,341.39	\$546,756.27
Category Number: 0050 BRIDGE							
0440	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.500		
				552800.000	.270		
					.770	\$149,256.00	\$425,656.00
		1					
Category Amount:						\$149,256.00	\$425,656.00
Category Number: 0010 ROADWAY							
0840	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	3,312.000	2,173.125		
				30.500	262.500		
					2,435.625	\$8,006.25	\$74,286.56
Category Amount:						\$8,006.25	\$74,286.56
Category Number: 0020 EROSION CONTROL							
0850	700-6910	PERMANENT GRASSING	AC	17.000	6.827		
				1080.000	.454		
					7.281	\$490.32	\$7,863.48
0855	700-7000	AGRICULTURAL LIME	TN	51.000	15.351		
				81.250	.900		
					16.251	\$73.13	\$1,320.39
0860	700-8000	FERTILIZER MIXED GRADE	TN	18.000	5.707		
				649.000	.272		
					5.979	\$176.53	\$3,880.37
0885	716-2000	EROSION CONTROL MATS, SLOPES	SY	22,435.000	12,074.992		
				1.050	3,821.600		
					15,896.592	\$4,012.68	\$16,691.42
Category Amount:						\$4,752.66	\$29,755.66

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2015

User: krender

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14784-14-000-0

Estimate Number: 0011

Pay Period: 07/14/2015
to 08/03/2015

Project Number 332890-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0890	711-0100	TURF REINFORCING MATTING, TP 1	SY	8,254.000	941.670		
				3.500	763.560		
					1,705.230	\$2,672.46	\$5,968.31
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-36,153.820		
				1.000	-3,980.480		
					-40,134.300	\$-3,980.48	(\$40,134.30)
		(IN# 1)					
Category Amount:						\$-1,308.02	\$-34,165.99
Project Total Amount:						\$301,323.23	\$5,998,468.42