

Rpt-ID: RCPESPRJ

Georgia

Date: 12/14/2015

User: krender

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14784-14-000-0

Estimate Number: 0015

Pay Period: 11/05/2015
to 12/10/2015

Contract Location:

US 19/SR 3 AT SR 16; ALSO INCLUDES CONSTRUCTION OF

Time Allowed: 786 Days

Elapsed Calender Days: 521 Days

Percent Time: 66.28

District: 3

Area: 01

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 05/16/2014

Date Awarded: 05/30/2014

Date Contract Executed: 07/01/2014

Date Notice to Proceed: 07/08/2014

SNELLVILLE GA 30078-0306

Date Work Began: 08/13/2014

Phone: (770)985-0600

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 08/31/2016

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$12,485,801.56

Original Contract Amount \$11,880,900.17

Funds Available \$5,848,135.49

Percent Complete 53.16%

Counties:

Spalding

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
332890-	\$12,485,801.55	\$11,880,900.16	\$5,848,135.48	53.16%	\$140,130.06

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/14/2015

User: krender

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14784-14-000-0

Estimate Number: 0015

Pay Period: 11/05/2015
to 12/10/2015

Project Number: 332890- US19/SR 3 - WIDENING AND RECONSTRUCTION

Federal State Project Number: NH000-0001-04(062)

	Total to Date	Prev to Date	This Estimate
Participating	\$5,310,132.83	\$5,198,028.78	\$112,104.05
Non-Participating	\$1,327,533.24	\$1,299,507.23	\$28,026.01
Total Earnings	\$6,637,666.07	\$6,497,536.01	\$140,130.06
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$6,637,666.07	\$6,497,536.01	\$140,130.06
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$6,637,666.07	\$6,497,536.01	

Total Payable: **\$140,130.06**

Date: 12/14/2015

Page 3 of 4

Pay Period: 11/05/2015
to 12/10/2015

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0030	210-0100	GRADING COMPLETE -	LS	1.000	.700		
				2303000.000	.020		
					.720	\$46,060.00	\$1,658,160.00
		NH000-0001-04(062)					
0050	150-1000	TRAFFIC CONTROL -	LS	1.000	.745		
				260200.000	.025		
					.770	\$6,505.00	\$200,354.00
		NH000-0001-04(062)					
0305	310-1101	GR AGGR BASE CRS, INCL MATL	TN	29,400.000	22,839.260		
				20.250	861.870		
					23,701.130	\$17,452.87	\$479,947.88
Category Amount:						\$70,017.87	\$2,338,461.88
Category Number:		0050 BRIDGE					
0450	500-3002	CLASS AA CONCRETE	CY	314.000	221.850		
				722.000	19.250		
					241.100	\$13,898.50	\$174,074.20
0480	520-1318	PILING IN PLACE, METAL SHELL, 18 IN OD	LF	2,910.000	403.663		
				75.000	429.290		
					832.953	\$32,196.75	\$62,471.48
0495	540-1102	REMOVAL OF EXISTING BR, BR NO -	LS	1.000	.900		
				229300.000	.100		
					1.000	\$22,930.00	\$229,300.00
		1 LT					
Category Amount:						\$69,025.25	\$465,845.68
Category Number:		0040 SIGNING AND MARKING					
0755	653-1804	THERMOPLASTIC SOLID TRAF STRIPE, 8 IN, WF LF		4,548.000	.000		
				2.650	.000		
					.000	\$.00	\$0.00
Category Amount:						\$0.00	\$0.00

Rpt-ID: RCPEsprj

Georgia

Date: 12/14/2015

User: krender

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14784-14-000-0

Estimate Number: 0015

Pay Period: 11/05/2015
to 12/10/2015

Project Number 332890-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 EROSION CONTROL							
0850	700-6910	PERMANENT GRASSING	AC	17.000 1080.000	11.285 .244 11.529	\$263.52	\$12,451.32
0860	700-8000	FERTILIZER MIXED GRADE	TN	18.000 649.000	8.379 .146 8.525	\$94.75	\$5,532.73
0885	716-2000	EROSION CONTROL MATS, SLOPES	SY	22,435.000 1.050	22,446.170 172.500 22,618.670	\$181.13	\$23,749.60
Category Amount:						\$539.40	\$41,733.65
Category Number: 0010 ROADWAY							
0890	711-0100	TURF REINFORCING MATTING, TP 1	SY	8,254.000 3.500	2,455.230 156.440 2,611.670	\$547.54	\$9,140.85
Category Amount:						\$547.54	\$9,140.85
Project Total Amount:						\$140,130.06	\$6,637,666.07