

Rpt-ID: RCPESPRJ

Georgia

Date: 10/05/2015

User: krender

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14786-14-000-0

Estimate Number: 0010

Pay Period: 09/02/2015
to 09/30/2015

Contract Location:

A BRIDGE AND APPROACHES ON SR 85 (BROAD ST) OVER

Time Allowed: 847 Days

Elapsed Calender Days: 450 Days

Percent Time: 53.13

District: 3

Area: 05

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 05/16/2014

Date Awarded: 05/30/2014

Date Contract Executed: 07/01/2014

Date Notice to Proceed: 07/08/2014

Date Work Began: 12/08/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 10/31/2016

SNELLVILLE

GA 30078-0306

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$3,549,057.98

Original Contract Amount \$3,540,828.21

Funds Available \$1,047,946.85

Percent Complete 66.47%

Counties:

Meriwether

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0005532	\$3,549,057.98	\$3,540,828.21	\$1,047,946.85	70.47%	\$316,214.76

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/05/2015

User: krender

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14786-14-000-0

Estimate Number: 0010

Pay Period: 09/02/2015
to 09/30/2015

Project Number: 0005532 SR 85 (BROAD ST) - BRIDGE REPL

Federal State Project Number: BR000-0005-00(532)

	Total to Date	Prev to Date	This Estimate
Participating	\$1,887,136.12	\$1,631,226.53	\$255,909.59
Non-Participating	\$471,784.04	\$407,806.63	\$63,977.41
Total Earnings	\$2,358,920.16	\$2,039,033.16	\$319,887.00
Stockpiled Materials	\$142,190.97	\$145,863.21	(\$3,672.24)
Gross Earnings	\$2,501,111.13	\$2,184,896.37	\$316,214.76
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,501,111.13	\$2,184,896.37	

Total Payable: **\$316,214.76**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/05/2015

User: krender

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14786-14-000-0

Estimate Number: 0010

Pay Period: 09/02/2015
to 09/30/2015

Project Number 0005532

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.722		
				37000.000	.144		
					.866	\$5,328.00	\$32,042.00
		BR000-0005-00(532)					
Category Amount:						\$5,328.00	\$32,042.00
Category Number: 0030 TEMPORARY EROSION							
0170	163-0240	MULCH	TN	50.000	2.549		
				374.000	.599		
					3.148	\$224.03	\$1,177.35
0215	167-1500	WATER QUALITY INSPECTIONS	MO	27.000	6.000		
				588.000	1.000		
					7.000	\$588.00	\$4,116.00
0220	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	1,770.000	354.750		
				3.150	459.000		
					813.750	\$1,445.85	\$2,563.31
Category Amount:						\$2,257.88	\$7,856.66
Category Number: 0060 BRIDGE NO 1 - OVER CSX TRANSPORTATION							
0320	500-3002	CLASS AA CONCRETE	CY	219.000	191.450		
				809.000	18.300		
					209.750	\$14,804.70	\$169,687.75
0325	501-3000	STR STEEL, BR NO -	LS	1.000	.670		
				761200.000	.330		
					1.000	\$251,196.00	\$761,200.00
		1					
0330	511-1000	BAR REINF STEEL	LB	29,759.000	27,256.000		
				0.890	2,503.000		
					29,759.000	\$2,227.67	\$26,485.51

Rpt-ID: RCPESPRJ

Georgia

Date: 10/05/2015

User: krender

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14786-14-000-0

Estimate Number: 0010

Pay Period: 09/02/2015
to 09/30/2015

Project Number 0005532

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 BRIDGE NO 1 - OVER CSX TRANSPORTATION							
0340	520-1104	PILING IN PLACE, STEEL H, HP 10 X 42	LF	770.000 42.250	363.149 266.620 629.769	\$11,264.70	\$26,607.74
Category Amount:						\$279,493.07	\$983,981.00
Category Number: 0070 MSE WALLS							
0385	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 1	SF	567.000 49.750	429.516 137.268 566.784	\$6,829.08	\$28,197.50
0390	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 1	SF	1,513.000 49.750	1,143.301 369.634 1,512.935	\$18,389.29	\$75,268.52
0395	627-1100	COPING A, WALL NO - 1	LF	57.000 93.250	.000 57.000 57.000	\$5,315.25	\$5,315.25
0410	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 2	SF	542.000 48.750	494.866 46.655 541.521	\$2,274.43	\$26,399.15
Category Amount:						\$32,808.05	\$135,180.42
Project Total Amount:						\$319,887.00	\$2,358,920.16