

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2014

User: vepps

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14788-14-000-0

Estimate Number: 0001

Pay Period: 07/08/2014
to 09/30/2014

Contract Location:

I-20/SR 402 AT VARIOUS LOCATIONS.

Time Allowed: 177 Days

Elapsed Calender Days: 85 Days

Percent Time: 48.02

District: 7

Area: 01

Contractor:

OLYMPUS PAINTING CONTRACTORS, INC.
556 ANCLOTE RD.

Date Let: 05/16/2014

Date Awarded: 05/30/2014

Date Contract Executed: 07/01/2014

Date Notice to Proceed: 07/08/2014

TARPON SPRINGS FL 34689-6701

Date Work Began: 09/02/2014

Phone:

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 12/31/2014

Surety Co: NORTH AMERICAN SPECIALTY INSURANCE COMPANY

Current Contract Amount \$2,974,037.50

Original Contract Amount \$2,974,037.50

Funds Available \$2,752,435.50

Percent Complete 7.45%

Counties:

Newton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M004635	\$2,974,037.50	\$2,974,037.50	\$2,752,435.50	7.45%	\$221,602.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2014

User: vepps

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14788-14-000-0

Estimate Number: 0001

Pay Period: 07/08/2014
to 09/30/2014

Project Number: M004635 I-20/SR 402 - BRIDGE REHAB

Federal State Project Number: M004635

	Total to Date	Prev to Date	This Estimate
Participating	\$199,441.80	\$0.00	\$199,441.80
Non-Participating	\$22,160.20	\$0.00	\$22,160.20
Total Earnings	\$221,602.00	\$0.00	\$221,602.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$221,602.00	\$0.00	\$221,602.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$221,602.00	\$0.00	
		Total Payable:	\$221,602.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2014

User: vepps

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14788-14-000-0

Estimate Number: 0001

Pay Period: 07/08/2014
to 09/30/2014

Project Number M004635

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 TRAFFIC CONTROL							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 200000.000	.000 .250 .250	\$50,000.00	\$50,000.00
		M004635					
0014	632-0003	CHANGEABLE MESSAGE SIGN, PORTABLE, TYF EA		8.000 6100.000	.000 2.000 2.000	\$12,200.00	\$12,200.00
Category Amount:						\$62,200.00	\$62,200.00
Category Number: 0040 BRIDGE 1 LEFT							
0045	501-3000	STR STEEL, BR NO -	LS	1.000 23000.000	.000 .330 .330	\$7,590.00	\$7,590.00
		1 LT					
0055	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000 14000.000	.000 .330 .330	\$4,620.00	\$4,620.00
		1 LT					
0060	514-1000	EPOXY COATED SUPERSTR REINF STEEL, BR NLS		1.000 5500.000	.000 .330 .330	\$1,815.00	\$1,815.00
		1 LT					
0065	518-1000	RAISE EXISTING BRIDGE, STA -	LS	1.000 40000.000	.000 .400 .400	\$16,000.00	\$16,000.00
		277+53.01, BR NO. 1 LT					
Category Amount:						\$30,025.00	\$30,025.00
Category Number: 0050 BRIDGE 1 RIGHT							
0130	501-3000	STR STEEL, BR NO -	LS	1.000 26000.000	.000 .330 .330	\$8,580.00	\$8,580.00
		1 RT					
0140	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000 16800.000	.000 .330 .330	\$5,544.00	\$5,544.00
		1 RT					

Rpt-ID: RCPEsprj

Georgia

Date: 10/01/2014

User: vepps

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14788-14-000-0

Estimate Number: 0001

Pay Period: 07/08/2014
to 09/30/2014

Project Number M004635

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 BRIDGE 1 RIGHT							
0145	514-1000	EPOXY COATED SUPERSTR REINF STEEL, BR NLS		1.000	.000		
				6800.000	.330		
		1 RT			.330	\$2,244.00	\$2,244.00
0149	518-1000	RAISE EXISTING BRIDGE, STA -	LS	1.000	.000		
				50000.000	.400		
		277+53.01, BR NO. 1 RT			.400	\$20,000.00	\$20,000.00
Category Amount:						\$36,368.00	\$36,368.00
Category Number: 0060 BRIDGE 2 LEFT							
0210	501-3000	STR STEEL, BR NO -	LS	1.000	.000		
				23700.000	.330		
		2 LT			.330	\$7,821.00	\$7,821.00
0220	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.000		
				16800.000	.330		
		2 LT			.330	\$5,544.00	\$5,544.00
0225	514-1000	EPOXY COATED SUPERSTR REINF STEEL, BR NLS		1.000	.000		
				8000.000	.330		
		2 LT			.330	\$2,640.00	\$2,640.00
0230	518-1000	RAISE EXISTING BRIDGE, STA -	LS	1.000	.000		
				40000.000	.600		
		282+44.35, BR NO. 2 LT			.600	\$24,000.00	\$24,000.00
Category Amount:						\$40,005.00	\$40,005.00
Category Number: 0070 BRIDGE 2 RIGHT							
0300	501-3000	STR STEEL, BR NO -	LS	1.000	.000		
				27000.000	.330		
		2 RT			.330	\$8,910.00	\$8,910.00
0310	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.000		
				16800.000	.330		
		2 RT			.330	\$5,544.00	\$5,544.00

Rpt-ID: RCPEsprj

Georgia

Date: 10/01/2014

User: vepps

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14788-14-000-0

Estimate Number: 0001

Pay Period: 07/08/2014
to 09/30/2014

Project Number M004635

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0070 BRIDGE 2 RIGHT							
0315	514-1000	EPOXY COATED SUPERSTR REINF STEEL, BR NLS		1.000	.000		
				10000.000	.330		
					.330	\$3,300.00	\$3,300.00
		2 RT					
0320	518-1000	RAISE EXISTING BRIDGE, STA -	LS	1.000	.000		
				55000.000	.600		
					.600	\$33,000.00	\$33,000.00
		282+44.35, BR NO. 2 RT					
0330	528-0750	EPOXY SEALING OF CONCRETE CRACKS	LF	50.000	.000		
				150.000	15.000		
					15.000	\$2,250.00	\$2,250.00
Category Amount:						\$53,004.00	\$53,004.00
Project Total Amount:						\$221,602.00	\$221,602.00