

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2015

User: vepps

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14788-14-000-0

Estimate Number: 0004

Pay Period: 12/01/2014
to 12/30/2014

Contract Location:

I-20/SR 402 AT VARIOUS LOCATIONS.

Time Allowed: 177 Days

Elapsed Calender Days: 176 Days

Percent Time: 99.44

District: 7

Area: 01

Contractor:

OLYMPUS PAINTING CONTRACTORS, INC.
556 ANCLOTE RD.

Date Let: 05/16/2014

Date Awarded: 05/30/2014

Date Contract Executed: 07/01/2014

Date Notice to Proceed: 07/08/2014

TARPON SPRINGS FL 34689-6701

Date Work Began: 09/02/2014

Phone:

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 12/31/2014

Surety Co: NORTH AMERICAN SPECIALTY INSURANCE COMPANY

Current Contract Amount \$2,974,037.50

Original Contract Amount \$2,974,037.50

Funds Available \$1,849,690.51

Percent Complete 37.81%

Counties:

Newton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M004635	\$2,974,037.50	\$2,974,037.50	\$1,849,690.51	37.81%	\$467,266.79

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2015

User: vepps

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14788-14-000-0

Estimate Number: 0004

Pay Period: 12/01/2014
to 12/30/2014

Project Number: M004635 I-20/SR 402 - BRIDGE REHAB

Federal State Project Number: M004635

	Total to Date	Prev to Date	This Estimate
Participating	\$1,011,912.31	\$591,372.19	\$420,540.12
Non-Participating	\$112,434.68	\$65,708.01	\$46,726.67
Total Earnings	\$1,124,346.99	\$657,080.20	\$467,266.79
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,124,346.99	\$657,080.20	\$467,266.79
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,124,346.99	\$657,080.20	

Total Payable: **\$467,266.79**

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2015

User: vepps

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14788-14-000-0

Estimate Number: 0004

Pay Period: 12/01/2014
to 12/30/2014

Project Number M004635

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 TRAFFIC CONTROL							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.399		
				200000.000	.072		
					.471	\$14,400.00	\$94,200.00
		M004635					
0010	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		800.000	81.500		
				55.000	95.250		
					176.750	\$5,238.75	\$9,721.25
Category Amount:						\$19,638.75	\$103,921.25
Category Number: 0040 BRIDGE 1 LEFT							
0070	521-3000	PATCHING CONCRETE BRIDGE	SF	25.000	25.000		
				210.000	72.402		
					97.402	\$15,204.42	\$20,454.42
0075	528-0750	EPOXY SEALING OF CONCRETE CRACKS	LF	50.000	.000		
				150.000	217.000		
					217.000	\$32,550.00	\$32,550.00
0080	535-1105	PAINT EXIST STEEL STRUCTURE, BR ID -	LS	1.000	.300		
				203150.000	.550		
					.850	\$111,732.50	\$172,677.50
		217-00402D-090.33E, BR NO. 1 LT					
0095	600-0001	FLOWABLE FILL	CY	5.000	37.010		
				600.000	56.000		
					93.010	\$33,600.00	\$55,806.00
Category Amount:						\$193,086.92	\$281,487.92
Category Number: 0050 BRIDGE 1 RIGHT							
0150	521-3000	PATCHING CONCRETE BRIDGE	SF	25.000	30.000		
				210.000	58.216		
					88.216	\$12,225.36	\$18,525.36

Rpt-ID: RCPEsprj

Georgia

Date: 01/05/2015

User: vepps

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14788-14-000-0

Estimate Number: 0004

Pay Period: 12/01/2014
to 12/30/2014

Project Number M004635

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 BRIDGE 1 RIGHT							
0160	535-1105	PAINT EXIST STEEL STRUCTURE, BR ID -	LS	1.000	.300		
				203150.000	.550		
					.850	\$111,732.50	\$172,677.50
		217-00402D-090.33E, BR NO. 1 RT					
Category Amount:						\$123,957.86	\$191,202.86
Category Number: 0060 BRIDGE 2 LEFT							
0235	521-3000	PATCHING CONCRETE BRIDGE	SF	25.000	.000		
				210.000	64.456		
					64.456	\$13,535.76	\$13,535.76
0240	528-0750	EPOXY SEALING OF CONCRETE CRACKS	LF	50.000	.000		
				150.000	189.000		
					189.000	\$28,350.00	\$28,350.00
0245	535-1105	PAINT EXIST STEEL STRUCTURE, BR ID -	LS	1.000	.030		
				260875.000	.170		
					.200	\$44,348.75	\$52,175.00
		217-00402D-090.43E, BR NO. 2 LT					
Category Amount:						\$86,234.51	\$94,060.76
Category Number: 0070 BRIDGE 2 RIGHT							
0335	535-1105	PAINT EXIST STEEL STRUCTURE, BR ID -	LS	1.000	.030		
				260875.000	.170		
					.200	\$44,348.75	\$52,175.00
		217-00402D-090.43E, BR NO. 2 RT					
Category Amount:						\$44,348.75	\$52,175.00
Project Total Amount:						\$467,266.79	\$1,124,346.99