

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2015

User: krender

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14808-14-T00-1

Estimate Number: 0007

Pay Period: 08/01/2015
to 08/31/2015

Contract Location:

US 1/SR 4/SR 15 OVER THE ALTAMAHA RIVER AND OVER W
3 BRIDGES AND APPROACHES ON US 1/SR 4/SR 15 OVER

Time Allowed: 1349 Days

Elapsed Calender Days: 223 Days

Percent Time: 16.53

District: 5

Area: 01

Contractor:

SCOTT BRIDGE COMPANY, INC.
P. O. BOX 2000

Date Let: 09/19/2014

Date Awarded: 10/03/2014

Date Contract Executed: 01/06/2015

Date Notice to Proceed: 01/21/2015

OPELIKA AL 36803-2000

Phone: (334)749-5045

Date Work Began: 02/03/2015

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 09/30/2018

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$25,922,156.58

Original Contract Amount \$25,769,880.85

Funds Available \$16,634,989.17

Percent Complete 35.31%

Counties:

Appling Toombs

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0001216	\$25,918,956.58	\$25,766,680.85	\$16,631,789.17	35.83%	\$1,533,074.76

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2015

User: krender

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14808-14-T00-1

Estimate Number: 0007

Pay Period: 08/01/2015
to 08/31/2015

Project Number: 0001216 US 1/SR 4/15 - BRIDGE REPLACEMENT

Federal State Project Number: BR000-0001-00(216)

	Total to Date	Prev to Date	This Estimate
Participating	\$5,858,215.61	\$4,850,855.34	\$1,007,360.27
Non-Participating	\$3,295,246.32	\$2,728,606.17	\$566,640.15
Total Earnings	\$9,153,461.93	\$7,579,461.51	\$1,574,000.42
Stockpiled Materials	\$133,705.48	\$174,631.14	(\$40,925.66)
Gross Earnings	\$9,287,167.41	\$7,754,092.65	\$1,533,074.76
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$9,287,167.41	\$7,754,092.65	

Total Payable: \$1,533,074.76

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2015

User: krender

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14808-14-T00-1

Estimate Number: 0007

Pay Period: 08/01/2015
to 08/31/2015

Project Number 0001216

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0004	150-1000	TRAFFIC CONTROL -	LS	1.000	.505		
				71500.000	.044		
		BR000-0001-00(216)			.549	\$3,146.00	\$39,253.50
0169	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	7,700.000	5,170.000		
				1.190	781.000		
					5,951.000	\$929.39	\$7,081.69
Category Amount:						\$4,075.39	\$46,335.19
Category Number: 0030 EROSION							
0260	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		665.000	.000		
				14.010	126.000		
					126.000	\$1,765.26	\$1,765.26
0340	167-1500	WATER QUALITY INSPECTIONS	MO	46.000	5.000		
				1000.000	1.000		
					6.000	\$1,000.00	\$6,000.00
0345	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	47,596.000	23,658.003		
				2.600	4,361.250		
					28,019.253	\$11,339.25	\$72,850.06
Category Amount:						\$14,104.51	\$80,615.32
Category Number: 0050 BRIDGES							
0485	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.000		
				3398920.540	.002		
		1			.002	\$6,797.84	\$6,797.84
0495	500-3002	CLASS AA CONCRETE	CY	1,474.000	658.100		
				702.710	82.390		
					740.490	\$57,896.28	\$520,349.73
0500	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	16,016.000	1,064.460		
				125.880	7,119.600		
					8,184.060	\$896,215.25	\$1,030,209.47
		1					

Rpt-ID: RCPEsprj

Georgia

Date: 09/04/2015

User: krender

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14808-14-T00-1

Estimate Number: 0007

Pay Period: 08/01/2015
to 08/31/2015

Project Number 0001216

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 BRIDGES							
0515	511-1000	BAR REINF STEEL	LB	254,331.000 0.910	118,949.000 10,291.000 129,240.000	\$9,364.81	\$117,608.40
0520	511-3000	SUPERSTR REINF STEEL, BR NO - 1	LS	1.000 1289579.070	.000 .002 .002	\$2,579.16	\$2,579.16
0524	520-2214	PILING, PSC, 14 IN SQ	LF	5,213.000 49.460	4,463.950 750.000 5,213.950	\$37,095.00	\$257,881.97
0530	520-2218	PILING, PSC, 18 IN SQ	LF	19,070.000 59.210	14,442.010 2,555.370 16,997.380	\$151,303.46	\$1,006,414.87
0531	520-2218	PILING, PSC, 18 IN SQ 18 IN. PILE CUT-OFF BR 1	LF	.000 44.410	90.490 7.130 97.620	\$316.64	\$4,335.30
0630	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 2	LF	1,773.000 132.000	.000 1,772.940 1,772.940	\$234,028.08	\$234,028.08
0700	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 3	LS	1.000 520000.000	.000 .250 .250	\$130,000.00	\$130,000.00
0730	511-3000	SUPERSTR REINF STEEL, BR NO - 3	LS	1.000 120000.000	.000 .250 .250	\$30,000.00	\$30,000.00
Category Amount:						\$1,555,596.52	\$3,340,204.82

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2015

User: krender

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14808-14-T00-1

Estimate Number: 0007

Pay Period: 08/01/2015
to 08/31/2015

Project Number 0001216

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0825	158-1000	TRAINING HOURS	HR	4,000.000	280.000		
				0.000	-280.000		
					.000	\$.00	\$0.00
826	158-1000	TRAINING HOURS	HR	.000	.000		
				0.800	280.000		
					280.000	\$224.00	\$224.00
		Training Hours revised					
Category Amount:						\$224.00	\$224.00
Project Total Amount:						\$1,574,000.42	\$9,153,461.93