

Rpt-ID: RCPESPRJ

Georgia

Date: 09/11/2015

User: vepps

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14809-14-000-0

Estimate Number: 0007

Pay Period: 08/01/2015
to 08/31/2015

Contract Location:

SR 20 AT SR 108

Time Allowed: 863 Days

Elapsed Calender Days: 375 Days

Percent Time: 43.45

District: 6

Area: 01

Contractor:

CMES, INC.
6555 MCDONOUGH DRIVE

Date Let: 06/20/2014

Date Awarded: 06/20/2014

Date Contract Executed: 08/08/2014

Date Notice to Proceed: 08/22/2014

Date Work Began: 01/19/2015

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 12/31/2016

NORCROSS GA 30093

Phone: (770)982-1905

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$4,226,910.70

Original Contract Amount \$3,917,734.20

Funds Available \$2,604,223.65

Percent Complete 38.39%

Counties:

Cherokee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
662650-	\$4,226,910.70	\$3,917,734.20	\$2,604,223.65	38.39%	\$177,906.61

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/11/2015

User: vepps

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14809-14-000-0

Estimate Number: 0007

Pay Period: 08/01/2015
to 08/31/2015

Project Number: 662650- SR 20 - WIDENING & RECON

Federal State Project Number: STP00-0012-01(112)

	Total to Date	Prev to Date	This Estimate
Participating	\$1,460,418.39	\$1,300,302.44	\$160,115.95
Non-Participating	\$162,268.66	\$144,478.00	\$17,790.66
Total Earnings	\$1,622,687.05	\$1,444,780.44	\$177,906.61
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,622,687.05	\$1,444,780.44	\$177,906.61
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,622,687.05	\$1,444,780.44	
		Total Payable:	\$177,906.61

Rpt-ID: RCPESPRJ

Georgia

Date: 09/11/2015

User: vepps

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14809-14-000-0

Estimate Number: 0007

Pay Period: 08/01/2015
to 08/31/2015

Project Number 662650-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0001	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTENL EA		.000	1.000		
				11674.290	2.000		
					3.000	\$23,348.58	\$35,022.87
		ECTC FA No 1					
		ECTC FA No 1					
Category Amount:						\$23,348.58	\$35,022.87
Category Number: 0020 EROSION CONTROL							
0010	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		3,000.000	480.940		
		MATL & H LIME		85.000	-480.940		
					.000	\$-40,879.90	\$0.00
0015	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		3,300.000	621.830		
		L & H LIME		79.000	-621.830		
					.000	\$-49,124.57	\$0.00
0020	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		350.000	19.730		
				110.000	-19.730		
					.000	\$-2,170.30	\$0.00
0040	318-3000	AGGR SURF CRS	TN	800.000	.000		
				14.000	31.040		
					31.040	\$434.56	\$434.56
0055	700-6910	PERMANENT GRASSING	AC	18.000	.929		
				790.000	.803		
					1.732	\$634.37	\$1,368.28
0060	700-7000	AGRICULTURAL LIME	TN	54.000	.890		
				209.000	1.480		
					2.370	\$309.32	\$495.33
0065	700-8000	FERTILIZER MIXED GRADE	TN	17.000	.350		
				546.000	.450		
					.800	\$245.70	\$436.80

Rpt-ID: RCPEsprj

Georgia

Date: 09/11/2015

User: vepps

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B14809-14-000-0

Estimate Number: 0007

Pay Period: 08/01/2015
to 08/31/2015

Project Number 662650-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 EROSION CONTROL							
0085	163-0240	MULCH	TN	270.000 170.000	52.827 5.961 58.788	\$1,013.37	\$9,993.96
0090	163-0300	CONSTRUCTION EXIT	EA	8.000 1050.000	1.500 1.500 3.000	\$1,575.00	\$3,150.00
0115	167-1500	WATER QUALITY INSPECTIONS	MO	23.000 120.000	6.000 1.000 7.000	\$120.00	\$840.00
0135	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	440.000 19.000	71.000 42.000 113.000	\$798.00	\$2,147.00
0140	550-3418	SAFETY END SECTION 18 IN, SIDE DRAIN, 4:1 S EA		30.000 310.000	6.000 4.000 10.000	\$1,240.00	\$3,100.00
0190	635-1000	BARRICADES	LF	40.000 78.000	.000 24.000 24.000	\$1,872.00	\$1,872.00
0205	150-1000	TRAFFIC CONTROL - STP00-0012-01(112)	LS	1.000 254500.000	.556 .037 .593	\$9,416.50	\$150,918.50
0225	621-4023	CONCRETE SIDE BARRIER, TYPE 2C	LF	290.000 660.000	174.000 116.000 290.000	\$76,560.00	\$191,400.00
0235	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	180.000 55.000	.000 10.667 10.667	\$586.69	\$586.69

Rpt-ID: RCPEsprj

Georgia

Date: 09/11/2015

User: vepps

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14809-14-000-0

Estimate Number: 0007

Pay Period: 08/01/2015
to 08/31/2015

Project Number 662650-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 EROSION CONTROL							
0240	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	4,400.000 3.500	7,815.375 243.750 8,059.125	\$853.13	\$28,206.94
0245	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, T F LF	LF	2,200.000 1.800	1,818.000 170.000 1,988.000	\$306.00	\$3,578.40
0250	716-2000	EROSION CONTROL MATS, SLOPES	SY	400.000 4.500	5,202.666 3,887.444 9,090.110	\$17,493.50	\$40,905.50
0260	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM	LF	750.000 4.500	828.250 180.750 1,009.000	\$813.38	\$4,540.50
0265	310-1101	GR AGGR BASE CRS, INCL MATL	TN	18,900.000 17.000	4,626.930 745.600 5,372.530	\$12,675.20	\$91,333.01
0290	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	3,200.000 24.000	135.000 290.250 425.250	\$6,966.00	\$10,206.00
0305	603-7000	PLASTIC FILTER FABRIC	SY	180.000 4.000	3.333 10.667 14.000	\$42.67	\$56.00
Category Amount:						\$41,780.62	\$545,569.47
Category Number: 0010 ROADWAY							
11	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME Temporary		.000 84.250	.000 480.940 480.940	\$40,519.20	\$40,519.20

Rpt-ID: RCPEsprj

Georgia

Date: 09/11/2015

User: vepps

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14809-14-000-0

Estimate Number: 0007

Pay Period: 08/01/2015
to 08/31/2015

Project Number 662650-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
16	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 78.250	.000 621.830 621.830	\$48,658.20	\$48,658.20
		TEMPORARY					
21	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000 109.250	.000 19.730 19.730	\$2,155.50	\$2,155.50
		TEMPORARY					
Category Amount:						\$91,332.90	\$91,332.90
Category Number: 0020 EROSION CONTROL							
9050	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		.000 373.540	74.000 18.000 92.000	\$6,723.72	\$34,365.68
		modify the contract to add the item 163-0527					
9055	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		.000 8.430	361.000 268.000 629.000	\$2,259.24	\$5,302.47
		modify the contract to add the item 165-0041					
Category Amount:						\$8,982.96	\$39,668.15
Category Number: 0010 ROADWAY							
9060	004-0022	EXTRA WORK -	LS	.000 12461.550	.000 1.000 1.000	\$12,461.55	\$12,461.55
		Extra Work- 2 FT Shoulder STA 156+00 - 160+00 LT					
Category Amount:						\$12,461.55	\$12,461.55
Project Total Amount:						\$177,906.61	\$1,622,687.05