

Rpt-ID: RCPESPRJ

Georgia

Date: 01/13/2016

User: vepps

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14809-14-000-0

Estimate Number: 0011

Pay Period: 12/01/2015
to 12/31/2015

Contract Location:

SR 20 AT SR 108

Time Allowed: 863 Days

Elapsed Calender Days: 497 Days

Percent Time: 57.59

District: 6

Area: 01

Contractor:

CMES, INC.
6555 MCDONOUGH DRIVE

Date Let: 06/20/2014

Date Awarded: 06/20/2014

Date Contract Executed: 08/08/2014

Date Notice to Proceed: 08/22/2014

Date Work Began: 01/19/2015

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 12/31/2016

NORCROSS GA 30093

Phone: (770)982-1905

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$4,226,910.70

Original Contract Amount \$3,917,734.20

Funds Available \$1,305,209.14

Percent Complete 69.12%

Counties:

Cherokee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
662650-	\$4,226,910.70	\$3,917,734.20	\$1,305,209.14	69.12%	\$258,538.08

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/13/2016

User: vepps

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14809-14-000-0

Estimate Number: 0011

Pay Period: 12/01/2015
to 12/31/2015

Project Number: 662650- SR 20 - WIDENING & RECON

Federal State Project Number: STP00-0012-01(112)

	Total to Date	Prev to Date	This Estimate
Participating	\$2,629,531.49	\$2,396,847.22	\$232,684.27
Non-Participating	\$292,170.07	\$266,316.26	\$25,853.81
Total Earnings	\$2,921,701.56	\$2,663,163.48	\$258,538.08
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,921,701.56	\$2,663,163.48	\$258,538.08
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,921,701.56	\$2,663,163.48	
		Total Payable:	\$258,538.08

Rpt-ID: RCPEsprj

Georgia

Date: 01/13/2016

User: vepps

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14809-14-000-0

Estimate Number: 0011

Pay Period: 12/01/2015
to 12/31/2015

Project Number 662650-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 EROSION CONTROL							
0015	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		3,300.000 79.000	967.210 181.620 1,148.830	\$14,347.98	\$90,757.57
0020	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		350.000 110.000	163.600 .000 163.600	\$0.00	\$17,996.00
0035	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		4,600.000 80.000	1,749.240 260.160 2,009.400	\$20,812.80	\$160,752.00
0065	700-8000	FERTILIZER MIXED GRADE	TN	17.000 546.000	1.819 .320 2.139	\$174.72	\$1,167.89
0085	163-0240	MULCH	TN	270.000 170.000	70.508 2.310 72.818	\$392.70	\$12,379.06
0115	167-1500	WATER QUALITY INSPECTIONS	MO	23.000 120.000	9.000 1.000 10.000	\$120.00	\$1,200.00
0200	210-0100	GRADING COMPLETE - STP00-0012-01(112)	LS	1.000 1590000.000	.725 .150 .875	\$238,500.00	\$1,391,250.00
0235	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	180.000 55.000	235.460 23.222 258.682	\$1,277.21	\$14,227.51
0245	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, Tf LF		2,200.000 1.800	3,142.000 28.000 3,170.000	\$50.40	\$5,706.00

Rpt-ID: RCPESPRJ

Georgia

Date: 01/13/2016

User: vepps

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14809-14-000-0

Estimate Number: 0011

Pay Period: 12/01/2015
to 12/31/2015

Project Number 662650-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 EROSION CONTROL							
0250	716-2000	EROSION CONTROL MATS, SLOPES	SY	400.000	13,390.555		
				4.500	690.444		
					14,080.999	\$3,107.00	\$63,364.50
0265	310-1101	GR AGGR BASE CRS, INCL MATL	TN	18,900.000	11,787.340		
				17.000	777.380		
					12,564.720	\$13,215.46	\$213,600.24
0305	603-7000	PLASTIC FILTER FABRIC	SY	180.000	235.223		
				4.000	23.222		
					258.445	\$92.89	\$1,033.78
Category Amount:						\$292,091.16	\$1,973,434.55
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	.000		
				1.000	-33,637.380		
					-33,637.380	\$-33,637.38	(\$33,637.38)
		(IN #1)					
Category Amount:						\$-33,637.38	\$-33,637.38
Category Number: 0020 EROSION CONTROL							
9055	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	.000	1,018.000		
				8.430	10.000		
					1,028.000	\$84.30	\$8,666.04
		modify the contract to add the item 165-0041					
Category Amount:						\$84.30	\$8,666.04
Project Total Amount:						\$258,538.08	\$2,921,701.56