

Rpt-ID: RCPESPRJ

Georgia

Date: 03/14/2016

User: vepps

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14809-14-000-0

Estimate Number: 0013

Pay Period: 02/01/2016
to 02/29/2016

Contract Location:

SR 20 AT SR 108

Time Allowed: 863 Days

Elapsed Calender Days: 557 Days

Percent Time: 64.54

District: 6

Area: 01

Contractor:

CMES, INC.
6555 MCDONOUGH DRIVE

Date Let: 06/20/2014

Date Awarded: 06/20/2014

Date Contract Executed: 08/08/2014

Date Notice to Proceed: 08/22/2014

Date Work Began: 01/19/2015

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 12/31/2016

NORCROSS

GA 30093

Phone: (770)982-1905

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$4,226,910.70

Original Contract Amount \$3,917,734.20

Funds Available \$1,154,475.63

Percent Complete 72.69%

Counties:

Cherokee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
662650-	\$4,226,910.70	\$3,917,734.20	\$1,154,475.63	72.69%	\$38,860.90

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/14/2016

User: vepps

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14809-14-000-0

Estimate Number: 0013

Pay Period: 02/01/2016
to 02/29/2016

Project Number: 662650- SR 20 - WIDENING & RECON

Federal State Project Number: STP00-0012-01(112)

	Total to Date	Prev to Date	This Estimate
Participating	\$2,765,191.64	\$2,730,216.83	\$34,974.81
Non-Participating	\$307,243.43	\$303,357.34	\$3,886.09
Total Earnings	\$3,072,435.07	\$3,033,574.17	\$38,860.90
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,072,435.07	\$3,033,574.17	\$38,860.90
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,072,435.07	\$3,033,574.17	
		Total Payable:	\$38,860.90

Rpt-ID: RCPESPRJ

Georgia

Date: 03/14/2016

User: vepps

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14809-14-000-0

Estimate Number: 0013

Pay Period: 02/01/2016

to 02/29/2016

Project Number 662650-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 EROSION CONTROL							
0030	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	450.000 30.000	.000 359.389 359.389	\$10,781.67	\$10,781.67
0055	700-6910	PERMANENT GRASSING	AC	18.000 790.000	5.443 .465 5.908	\$367.35	\$4,667.32
0060	700-7000	AGRICULTURAL LIME	TN	54.000 209.000	5.247 .220 5.467	\$45.98	\$1,142.60
0065	700-8000	FERTILIZER MIXED GRADE	TN	17.000 546.000	2.389 .240 2.629	\$131.04	\$1,435.43
0085	163-0240	MULCH	TN	270.000 170.000	75.128 15.160 90.288	\$2,577.20	\$15,348.96
0105	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	8.000 490.000	8.000 1.000 9.000	\$490.00	\$4,410.00
0115	167-1500	WATER QUALITY INSPECTIONS	MO	23.000 120.000	11.000 1.000 12.000	\$120.00	\$1,440.00
0125	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	396.000 24.000	240.600 71.000 311.600	\$1,704.00	\$7,478.40
0130	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	12.000 350.000	7.000 3.000 10.000	\$1,050.00	\$3,500.00

Rpt-ID: RCPESPRJ

Georgia

Date: 03/14/2016

User: vepps

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14809-14-000-0

Estimate Number: 0013

Pay Period: 02/01/2016
to 02/29/2016

Project Number 662650-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 EROSION CONTROL							
0200	210-0100	GRADING COMPLETE -	LS	1.000	.875		
				1590000.000	.025		
		STP00-0012-01(112)			.900	\$39,750.00	\$1,431,000.00
0205	150-1000	TRAFFIC CONTROL -	LS	1.000	.941		
				254500.000	.027		
		STP00-0012-01(112)			.968	\$6,871.50	\$246,356.00
0240	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	4,400.000	8,513.625		
				3.500	81.750		
					8,595.375	\$286.13	\$30,083.81
0245	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		2,200.000	3,242.000		
				1.800	163.000		
					3,405.000	\$293.40	\$6,129.00
0250	716-2000	EROSION CONTROL MATS, SLOPES	SY	400.000	15,597.832		
				4.500	2,252.667		
					17,850.499	\$10,137.00	\$80,327.25
Category Amount:						\$74,605.27	\$1,844,100.44
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-40,890.690		
				1.000	6,428.090		
		(IN #1)			-34,462.600	\$6,428.09	(\$34,462.60)
Category Amount:						\$6,428.09	\$-34,462.60
Category Number: 0020 EROSION CONTROL							
9050	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA		.000	291.500		
		/SAND BAGS		373.540	-114.750		
		modify the contract to add the item 163-0527			176.750	\$-42,863.72	\$66,023.20

Rpt-ID: RCPESPRJ

Georgia

Date: 03/14/2016

User: vepps

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14809-14-000-0

Estimate Number: 0013

Pay Period: 02/01/2016
to 02/29/2016

Project Number 662650-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2		Unit Price			
	Category Number:	0020	EROSION CONTROL				
9055	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	.000	1,060.000		
				8.430	82.000		
					1,142.000	\$691.26	\$9,627.06
		modify the contract to add the item 165-0041					
					Category Amount:	\$-42,172.46	\$75,650.26
					Project Total Amount:	\$38,860.90	\$3,072,435.07