

Rpt-ID: RCPESPRJ

Georgia

Date: 05/10/2016

User: vepps

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14809-14-000-0

Estimate Number: 0015

Pay Period: 04/01/2016
to 04/30/2016

Contract Location:

SR 20 AT SR 108

Time Allowed: 863 Days

Elapsed Calender Days: 618 Days

Percent Time: 71.61

District: 6

Area: 01

Contractor:

CMES, INC.
6555 MCDONOUGH DRIVE

Date Let: 06/20/2014

Date Awarded: 06/20/2014

Date Contract Executed: 08/08/2014

Date Notice to Proceed: 08/22/2014

Date Work Began: 01/19/2015

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 12/31/2016

NORCROSS

GA 30093

Phone: (770)982-1905

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$4,252,190.19

Original Contract Amount \$3,917,734.20

Funds Available \$751,070.14

Percent Complete 82.34%

Counties:

Cherokee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
662650-	\$4,252,190.19	\$3,917,734.20	\$751,070.14	82.34%	\$322,103.64

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/10/2016

User: vepps

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14809-14-000-0

Estimate Number: 0015

Pay Period: 04/01/2016
to 04/30/2016

Project Number: 662650- SR 20 - WIDENING & RECON

Federal State Project Number: STP00-0012-01(112)

	Total to Date	Prev to Date	This Estimate
Participating	\$3,151,008.14	\$2,861,114.87	\$289,893.27
Non-Participating	\$350,111.91	\$317,901.54	\$32,210.37
Total Earnings	\$3,501,120.05	\$3,179,016.41	\$322,103.64
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,501,120.05	\$3,179,016.41	\$322,103.64
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,501,120.05	\$3,179,016.41	
		Total Payable:	\$322,103.64

Rpt-ID: RCPEsprj

Georgia

Date: 05/10/2016

User: vepps

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14809-14-000-0

Estimate Number: 0015

Pay Period: 04/01/2016
to 04/30/2016

Project Number 662650-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 EROSION CONTROL							
0015	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		3,300.000 79.000	1,148.830 758.010 1,906.840	\$59,882.79	\$150,640.36
0025	413-1000	BITUM TACK COAT	GL	2,424.000 3.200	913.000 225.000 1,138.000	\$720.00	\$3,641.60
0030	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	450.000 30.000	359.389 94.444 453.833	\$2,833.32	\$13,614.99
0035	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		4,600.000 80.000	2,009.400 1,328.990 3,338.390	\$106,319.20	\$267,071.20
0055	700-6910	PERMANENT GRASSING	AC	18.000 790.000	21.385 2.000 23.385	\$1,580.00	\$18,474.15
0060	700-7000	AGRICULTURAL LIME	TN	54.000 209.000	17.057 1.000 18.057	\$209.00	\$3,773.91
0065	700-8000	FERTILIZER MIXED GRADE	TN	17.000 546.000	6.599 .500 7.099	\$273.00	\$3,876.05
0085	163-0240	MULCH	TN	270.000 170.000	99.302 6.540 105.842	\$1,111.80	\$17,993.14
0090	163-0300	CONSTRUCTION EXIT	EA	8.000 1050.000	5.000 .750 5.750	\$787.50	\$6,037.50

Rpt-ID: RCPEsprj

Georgia

Date: 05/10/2016

User: vepps

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14809-14-000-0

Estimate Number: 0015

Pay Period: 04/01/2016
to 04/30/2016

Project Number 662650-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 EROSION CONTROL							
0110	167-1000	WATER QUALITY MONITORING AND SAMPLING	EA	2.000 500.000	1.000 1.000 2.000	\$500.00	\$1,000.00
0115	167-1500	WATER QUALITY INSPECTIONS	MO	23.000 120.000	13.000 1.000 14.000	\$120.00	\$1,680.00
0125	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	396.000 24.000	327.600 32.000 359.600	\$768.00	\$8,630.40
0130	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	12.000 350.000	11.000 2.000 13.000	\$700.00	\$4,550.00
0135	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	440.000 19.000	290.000 50.000 340.000	\$950.00	\$6,460.00
0140	550-3418	SAFETY END SECTION 18 IN, SIDE DRAIN, 4:1 S	EA	30.000 310.000	20.000 4.000 24.000	\$1,240.00	\$7,440.00
0200	210-0100	GRADING COMPLETE -	LS	1.000 1590000.000	.930 .020 .950	\$31,800.00	\$1,510,500.00
		STP00-0012-01(112)					
0205	150-1000	TRAFFIC CONTROL -	LS	1.000 254500.000	.977 .023 1.000	\$5,853.50	\$254,500.00
		STP00-0012-01(112)					
0235	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	180.000 55.000	258.682 62.111 320.793	\$3,416.11	\$17,643.62

Rpt-ID: RCPESPRJ

Georgia

Date: 05/10/2016

User: vepps

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14809-14-000-0

Estimate Number: 0015

Pay Period: 04/01/2016
to 04/30/2016

Project Number 662650-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 EROSION CONTROL							
0250	716-2000	EROSION CONTROL MATS, SLOPES	SY	400.000	19,044.110		
				4.500	90.000		
					19,134.110	\$405.00	\$86,103.50
0265	310-1101	GR AGGR BASE CRS, INCL MATL	TN	18,900.000	13,360.950		
				17.000	3,011.760		
					16,372.710	\$51,199.92	\$278,336.07
0270	163-0542	CONSTRUCT AND REMOVE STONE FILTER RINC EA		2.000	9.250		
				500.000	3.000		
					12.250	\$1,500.00	\$6,125.00
Category Amount:						\$272,169.14	\$2,668,091.49
Category Number: 0010 ROADWAY							
0325	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.000		
				77100.000	.700		
					.700	\$53,970.00	\$53,970.00
		1					
16	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	621.830		
		L & H LIME		78.250	281.100		
					902.930	\$21,996.08	\$70,654.27
		TEMPORARY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-34,462.600		
				1.000	-26,872.050		
					-61,334.650	\$-26,872.05	(\$61,334.65)
		(IN #1)					
Category Amount:						\$49,094.03	\$63,289.62
Category Number: 0020 EROSION CONTROL							
9050	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA		.000	191.750		
		/SAND BAGS		373.540	2.250		
					194.000	\$840.47	\$72,466.76
		modify the contract to add the item 163-0527					
Category Amount:						\$840.47	\$72,466.76
Project Total Amount:						\$322,103.64	\$3,501,120.05