

Rpt-ID: RCPESPRJ

Georgia

Date: 02/01/2018

User: ocdavis

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14810-14-000-0

Estimate Number: 0034

Pay Period: 01/01/2018
to 02/01/2018

Contract Location:

CW GRANT PKWY (CR 1516) AND CONLEY RD AND SR 3 (OI

Time Allowed: 1454 Days

Elapsed Calender Days: 1183 Days

Percent Time: 81.36

District: 7

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 06/20/2014

Date Awarded: 06/20/2014

Date Contract Executed: 11/06/2014

Date Notice to Proceed: 11/07/2014

MARIETTA GA 30061-0970

Phone: (770)422-7520

Date Work Began: 03/10/2015

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 10/30/2018

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$34,297,655.28

Original Contract Amount \$32,272,004.97

Funds Available \$17,979,709.95

Percent Complete 41.94%

Counties:

Clayton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0001817	\$34,297,655.28	\$32,272,004.97	\$17,979,709.95	47.58%	\$674,816.69

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/01/2018

User: ocdavis

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14810-14-000-0

Estimate Number: 0034

Pay Period: 01/01/2018
to 02/01/2018

Project Number: 0001817 CW GRANT PKWY (CR 1516) - WIDENING & RECO

Federal State Project Number: STP00-0001-00(817)

	Total to Date	Prev to Date	This Estimate
Participating	\$11,508,042.75	\$10,940,064.60	\$567,978.15
Non-Participating	\$2,877,010.87	\$2,735,016.33	\$141,994.54
Total Earnings	\$14,385,053.62	\$13,675,080.93	\$709,972.69
Stockpiled Materials	\$1,932,891.71	\$1,968,047.71	(\$35,156.00)
Gross Earnings	\$16,317,945.33	\$15,643,128.64	\$674,816.69
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$16,317,945.33	\$15,643,128.64	

Total Payable: **\$674,816.69**

Rpt-ID: RCPEsprj

Georgia

Date: 02/01/2018

User: ocDavis

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14810-14-000-0

Estimate Number: 0034

Pay Period: 01/01/2018
to 02/01/2018

Project Number 0001817

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.694		
				376072.590	.012		
					.706	\$4,512.87	\$265,507.25
		STP00-0001-00(817)					
0010	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTENL EA		26.000	9.000		
				9500.000	8.000		
					17.000	\$76,000.00	\$161,500.00
0024	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.880		
				150000.000	.020		
					.900	\$3,000.00	\$135,000.00
0065	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		12,700.000	4,826.580		
				72.780	1,806.211		
					6,632.791	\$131,456.04	\$482,734.53
0070	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		48,900.000	24,543.860		
				60.710	4,586.890		
					29,130.750	\$278,470.09	\$1,768,527.83
0080	413-1000	BITUM TACK COAT	GL	17,200.000	8,396.000		
				2.570	2,750.000		
					11,146.000	\$7,067.50	\$28,645.22
0085	310-1101	GR AGGR BASE CRS, INCL MATL	TN	102,800.000	61,909.700		
				14.690	4,581.675		
					66,491.375	\$67,304.81	\$976,758.30
0095	441-0104	CONC SIDEWALK, 4 IN	SY	19,500.000	7,425.569		
				27.620	647.000		
					8,072.569	\$17,870.14	\$222,964.36
0115	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	32,200.000	14,098.000		
				12.250	1,832.000		
					15,930.000	\$22,442.00	\$195,142.50

Rpt-ID: RCPESPRJ

Georgia

Date: 02/01/2018

User: ocdavis

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B14810-14-000-0

Estimate Number: 0034

Pay Period: 01/01/2018
to 02/01/2018

Project Number 0001817

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0120	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	16,500.000 12.250	10,130.660 644.000 10,774.660	\$7,889.00	\$131,989.59
0130	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	150.000 189.070	27.292 3.458 30.750	\$653.80	\$5,813.90
0185	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	5,000.000 31.100	1,014.750 1,838.250 2,853.000	\$57,169.58	\$88,728.30
Category Amount:						\$673,835.83	\$4,463,311.78
Category Number: 0060 EROSION CONTROL							
0250	163-0240	MULCH	TN	2,500.000 180.000	685.725 10.054 695.779	\$1,809.72	\$125,240.22
0275	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		200.000 125.000	86.250 .750 87.000	\$93.75	\$10,875.00
0285	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		23,000.000 0.350	10,567.000 252.000 10,819.000	\$88.20	\$3,786.65
0295	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	13.000 793.450	7.000 3.000 10.000	\$2,380.35	\$7,934.50
0300	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	200.000 25.000	113.000 1.000 114.000	\$25.00	\$2,850.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/01/2018

User: ocdavis

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14810-14-000-0

Estimate Number: 0034

Pay Period: 01/01/2018
to 02/01/2018

Project Number 0001817

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number:		0060 EROSION CONTROL					
0360	167-1500	WATER QUALITY INSPECTIONS	MO	48.000 250.000	31.000 1.000 32.000	\$250.00	\$8,000.00
Category Amount:						\$4,647.02	\$158,686.37
Category Number:		0010 ROADWAY					
0365	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	8,832.000 42.930	7,088.708 248.000 7,336.708	\$10,646.64	\$314,964.87
0375	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	3,769.000 51.980	3,551.500 156.000 3,707.500	\$8,108.88	\$192,715.85
0410	668-1100	CATCH BASIN, GP 1	EA	132.000 2108.000	89.000 .000 89.000	\$.00	\$187,612.00
0415	668-1110	CATCH BASIN, GP 1, ADDL DEPTH	LF	99.000 174.000	.000 44.390 44.390	\$7,723.86	\$7,723.86
0450	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	560.000 40.560	370.887 28.500 399.387	\$1,155.96	\$16,199.14
0465	668-2100	DROP INLET, GP 1	EA	16.000 1230.000	55.500 -48.500 7.000	\$-59,655.00	\$8,610.00
Category Amount:						\$-32,019.66	\$727,825.72
Category Number:		0090 LIGHTING					
0854	681-3600	LIGHTING STD, SPCL DESIGN	EA	152.000 4010.000	48.000 11.000 59.000	\$44,110.00	\$236,590.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/01/2018

User: ocdavis

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14810-14-000-0

Estimate Number: 0034

Pay Period: 01/01/2018
to 02/01/2018

Project Number 0001817

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0090 LIGHTING							
0863	681-6264	LUMINAIRE, TP 2, 400 W, METAL HALIDE	EA	130.000	39.000		
				1650.000	11.000		
					50.000	\$18,150.00	\$82,500.00
Category Amount:						\$62,260.00	\$319,090.00
Category Number: 0060 EROSION CONTROL							
3004	165-0050	MAINTENANCE OF SILT RETENTION BARRIER	LF	.000	.000		
				8.330	150.000		
					150.000	\$1,249.50	\$1,249.50
		SA #3					
		SA #3					
Category Amount:						\$1,249.50	\$1,249.50
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-298,251.120		
				1.000	.000		
					-298,251.120	\$0.00	(\$298,251.12)
		(IN #1)					
Category Amount:						\$0.00	\$-298,251.12
Project Total Amount:						\$709,972.69	\$14,385,053.62