

Rpt-ID: RCPESPRJ

Georgia

Date: 03/01/2018

User: ocdavis

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B14810-14-000-0

Estimate Number: 0035

Pay Period: 02/02/2018
to 03/01/2018

Contract Location:

CW GRANT PKWY (CR 1516) AND CONLEY RD AND SR 3 (OI

Time Allowed: 1454 Days

Elapsed Calender Days: 1211 Days

Percent Time: 83.29

District: 7

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.

P. O. DRAWER 970

Date Let: 06/20/2014

Date Awarded: 06/20/2014

Date Contract Executed: 11/06/2014

Date Notice to Proceed: 11/07/2014

MARIETTA

GA 30061-0970

Date Work Began: 03/10/2015

Phone: (770)422-7520

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 10/30/2018

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$34,297,655.28

Original Contract Amount \$32,272,004.97

Funds Available \$16,408,142.55

Percent Complete 46.86%

Counties:

Clayton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0001817	\$34,297,655.28	\$32,272,004.97	\$16,408,142.55	52.16%	\$1,571,567.40

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/01/2018

User: ocdavis

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B14810-14-000-0

Estimate Number: 0035

Pay Period: 02/02/2018
to 03/01/2018

Project Number: 0001817 CW GRANT PKWY (CR 1516) - WIDENING & RECO

Federal State Project Number: STP00-0001-00(817)

	Total to Date	Prev to Date	This Estimate
Participating	\$12,857,341.47	\$11,508,042.75	\$1,349,298.72
Non-Participating	\$3,214,335.55	\$2,877,010.87	\$337,324.68
Total Earnings	\$16,071,677.02	\$14,385,053.62	\$1,686,623.40
Stockpiled Materials	\$1,817,835.71	\$1,932,891.71	(\$115,056.00)
Gross Earnings	\$17,889,512.73	\$16,317,945.33	\$1,571,567.40
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$17,889,512.73	\$16,317,945.33	

Total Payable: **\$1,571,567.40**

Rpt-ID: RCPEsprj

Georgia

Date: 03/01/2018

User: ocDavis

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B14810-14-000-0

Estimate Number: 0035

Pay Period: 02/02/2018
to 03/01/2018

Project Number 0001817

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0030	205-0001	UNCLASS EXCAV	CY	274,817.000 10.150	153,312.206 2,020.000 155,332.206	\$20,503.00	\$1,576,621.89
Category Amount:						\$20,503.00	\$1,576,621.89
Category Number: 0050 RAILROAD							
0045	232-0001	RAILROAD CONSTRUCTION	LS	1.000 136106.470	.000 .020 .020	\$2,722.13	\$2,722.13
Category Amount:						\$2,722.13	\$2,722.13
Category Number: 0010 ROADWAY							
0085	310-1101	GR AGGR BASE CRS, INCL MATL	TN	102,800.000 14.690	66,491.375 1,168.940 67,660.315	\$17,171.73	\$993,930.03
0095	441-0104	CONC SIDEWALK, 4 IN	SY	19,500.000 27.620	8,072.569 30.556 8,103.125	\$843.96	\$223,808.31
0115	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	32,200.000 12.250	15,930.000 2,541.000 18,471.000	\$31,127.25	\$226,269.75
0120	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	16,500.000 12.250	10,774.660 1,727.340 12,502.000	\$21,159.92	\$153,149.50
0130	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	150.000 189.070	30.750 6,684.012 6,714.762	\$1,263,746.15	\$1,269,560.05
Category Amount:						\$1,334,049.01	\$2,866,717.64

Rpt-ID: RCPESPRJ

Georgia

Date: 03/01/2018

User: ocdavis

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B14810-14-000-0

Estimate Number: 0035

Pay Period: 02/02/2018
to 03/01/2018

Project Number 0001817

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 EROSION CONTROL							
0245	163-0232	TEMPORARY GRASSING	AC	30.000 100.000	36.965 2.590 39.555	\$259.00	\$3,955.50
0250	163-0240	MULCH	TN	2,500.000 180.000	695.779 4.480 700.259	\$806.40	\$126,046.62
0260	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		670.000 17.030	757.375 41.250 798.625	\$702.49	\$13,600.58
0265	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		175.000 268.340	85.000 7.250 92.250	\$1,945.47	\$24,754.37
0285	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		23,000.000 0.350	10,819.000 828.000 11,647.000	\$289.80	\$4,076.45
0340	711-0100	TURF REINFORCING MATTING, TP 1	SY	3,500.000 6.000	1,399.111 121.770 1,520.881	\$730.62	\$9,125.29
Category Amount:						\$4,733.78	\$181,558.81
Category Number: 0010 ROADWAY							
0365	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	8,832.000 42.930	7,336.708 158.000 7,494.708	\$6,782.94	\$321,747.81
0410	668-1100	CATCH BASIN, GP 1	EA	132.000 2108.000	89.000 2.500 91.500	\$5,270.00	\$192,882.00

Rpt-ID: RCPEsprj

Georgia

Date: 03/01/2018

User: ocDavis

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B14810-14-000-0

Estimate Number: 0035

Pay Period: 02/02/2018
to 03/01/2018

Project Number 0001817

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0465	668-2100	DROP INLET, GP 1	EA	16.000 1230.000	7.000 2.000 9.000	\$2,460.00	\$11,070.00
Category Amount:						\$14,512.94	\$525,699.81
Category Number: 0060 EROSION CONTROL							
0754	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	12.000 305.000	9.750 .750 10.500	\$228.75	\$3,202.50
0755	163-0501	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	2.000 550.000	.000 1.500 1.500	\$825.00	\$825.00
0760	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS	EA	25.000 663.660	7.562 .750 8.312	\$497.75	\$5,516.34
Category Amount:						\$1,551.50	\$9,543.84
Category Number: 0080 SIGNING & MARKING							
0844	636-2070	GALV STEEL POSTS, TP 7	LF	2,211.000 8.000	120.000 24.000 144.000	\$192.00	\$1,152.00
Category Amount:						\$192.00	\$1,152.00
Category Number: 0090 LIGHTING							
0854	681-3600	LIGHTING STD, SPCL DESIGN	EA	152.000 4010.000	59.000 36.000 95.000	\$144,360.00	\$380,950.00
0863	681-6264	LUMINAIRE, TP 2, 400 W, METAL HALIDE	EA	130.000 1650.000	50.000 33.000 83.000	\$54,450.00	\$136,950.00

Rpt-ID: RCPEsprj

Georgia

Date: 03/01/2018

User: ocdavis

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B14810-14-000-0

Estimate Number: 0035

Pay Period: 02/02/2018
to 03/01/2018

Project Number 0001817

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0090 LIGHTING							
0864	681-6364	LUMINAIRE, TP 3, 400 W, METAL HALIDE	EA	22.000 1650.000	9.000 3.000 12.000	\$4,950.00	\$19,800.00
0879	682-1405	CABLE, TP XHHW, AWG NO 8	LF	88,250.000 1.500	21,309.000 29,373.000 50,682.000	\$44,059.50	\$76,023.00
0884	682-1406	CABLE, TP XHHW, AWG NO 6	LF	17,910.000 1.750	4,220.000 .000 4,220.000	\$0.00	\$7,385.00
0899	682-6219	CONDUIT, NONMETL, TP 2, 1 IN	LF	106,160.000 1.000	6,663.000 9,072.000 15,735.000	\$9,072.00	\$15,735.00
0903	682-9000	MAIN SERVICE PICK UP POINT	LS	1.000 12000.000	.000 1.000 1.000	\$12,000.00	\$12,000.00
0904	682-9021	ELECTRICAL JUNCTION BOX, CONC GROUND M EA		26.000 1750.000	.000 7.000 7.000	\$12,250.00	\$12,250.00
Category Amount:						\$281,141.50	\$661,093.00
Category Number: 0080 SIGNING & MARKING							
0914	639-4003	STRAIN POLE, TP III	EA	10.000 6340.000	6.000 2.000 8.000	\$12,680.00	\$50,720.00
0919	639-2002	STEEL WIRE STRAND CABLE, 3/8 IN	LF	1,248.000 2.200	.000 708.000 708.000	\$1,557.60	\$1,557.60
Category Amount:						\$14,237.60	\$52,277.60

Rpt-ID: RCPESPRJ

Georgia

Date: 03/01/2018

User: ocdavis

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B14810-14-000-0

Estimate Number: 0035

Pay Period: 02/02/2018
to 03/01/2018

Project Number 0001817

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ATMS							
1054	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	6,385.000	1,761.000		
				4.000	3,252.000		
					5,013.000	\$13,008.00	\$20,052.00
Category Amount:						\$13,008.00	\$20,052.00
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-298,251.120		
				1.000	-28.060		
					-298,279.180	\$-28.06	(\$298,279.18)
		(IN #1)					
Category Amount:						\$-28.06	\$-298,279.18
Project Total Amount:						\$1,686,623.40	\$16,071,677.02