

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2023

User: 01007710

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14810-14-000-0

Estimate Number: 0099

Pay Period: 06/01/2023
to 06/30/2023

Contract Location:

CW GRANT PKWY (CR 1516) AND CONLEY RD AND SR 3 (OI

Time Allowed: 3186 Days

Elapsed Calender Days: 3158 Days

Percent Time: 99.12

District: 7

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 06/20/2014

Date Awarded: 06/20/2014

Date Contract Executed: 11/06/2014

Date Notice to Proceed: 11/07/2014

MARIETTA GA 30061-0970

Date Work Began: 03/10/2015

Phone: (770)422-7520

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 07/28/2023

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$47,336,688.14

Original Contract Amount \$32,272,004.97

Funds Available \$6,654,207.78

Percent Complete 84.91%

Counties:

Clayton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0001817	\$47,336,688.14	\$32,272,004.97	\$6,654,207.78	85.94%	\$444,493.49

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2023

User: 01007710

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14810-14-000-0

Estimate Number: 0099

Pay Period: 06/01/2023
to 06/30/2023

Project Number: 0001817 CW GRANT PKWY (CR 1516) - WIDENING & RECO

Federal State Project Number: STP00-0001-00(817)

	Total to Date	Prev to Date	This Estimate
Participating	\$32,153,879.60	\$31,798,284.81	\$355,594.79
Non-Participating	\$8,038,470.24	\$7,949,571.54	\$88,898.70
Total Earnings	\$40,192,349.84	\$39,747,856.35	\$444,493.49
Stockpiled Materials	\$490,130.52	\$490,130.52	\$0.00
Gross Earnings	\$40,682,480.36	\$40,237,986.87	\$444,493.49
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$40,682,480.36	\$40,237,986.87	

Total Payable: **\$444,493.49**

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2023

User: 01007710

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14810-14-000-0

Estimate Number: 0099

Pay Period: 06/01/2023
to 06/30/2023

Project Number 0001817

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0065	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		12,700.000 72.780	10,564.491 345.240 10,909.731	\$25,126.57	\$794,010.22
0070	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		48,900.000 60.710	40,182.770 5,597.620 45,780.390	\$339,831.51	\$2,779,327.48
0080	413-1000	BITUM TACK COAT	GL	17,200.000 2.570	15,851.000 1,215.000 17,066.000	\$3,122.55	\$43,859.62
0085	310-1101	GR AGGR BASE CRS, INCL MATL	TN	102,800.000 14.690	92,721.735 1,212.620 93,934.355	\$17,813.39	\$1,379,895.67
0090	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	15,400.000 2.760	185.111 3,045.667 3,230.778	\$8,406.04	\$8,916.95
0095	441-0104	CONC SIDEWALK, 4 IN	SY	19,500.000 27.620	13,377.535 1,087.778 14,465.313	\$30,044.43	\$399,531.95
Category Amount:						\$424,344.49	\$5,405,541.89
Category Number: 0060 EROSION CONTROL							
0360	167-1500	WATER QUALITY INSPECTIONS	MO	48.000 250.000	63.000 1.000 64.000	\$250.00	\$16,000.00
Category Amount:						\$250.00	\$16,000.00
Category Number: 0010 ROADWAY							
0410	668-1100	CATCH BASIN, GP 1	EA	132.000 2108.000	124.000 4.000 128.000	\$8,432.00	\$269,824.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2023

User: 01007710

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14810-14-000-0

Estimate Number: 0099

Pay Period: 06/01/2023
to 06/30/2023

Project Number 0001817

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0445	611-3000	RECONSTR CATCH BASIN, GROUP 1	EA	5.000 1654.000	2.250 1.000 3.250	\$1,654.00	\$5,375.50
0465	668-2100	DROP INLET, GP 1	EA	16.000 1230.000	12.500 1.500 14.000	\$1,845.00	\$17,220.00
Category Amount:						\$11,931.00	\$292,419.50
Category Number: 0020 WALLS							
0680	643-1152	CH LK FENCE, ZC COAT, 6 FT, 9 GA	LF	1,768.000 48.000	1,463.000 166.000 1,629.000	\$7,968.00	\$78,192.00
0724	627-1120	COPING B, WALL NO -	LF	180.000 191.300	180.000 .000 180.000	\$0.00	\$34,434.00
	4						
Category Amount:						\$7,968.00	\$112,626.00
Project Total Amount:						\$444,493.49	\$40,192,349.84