

Rpt-ID: RCPESPRJ

Georgia

Date: 02/02/2024

User: 01098720

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14810-14-000-0

Estimate Number: 0105

Pay Period: 01/01/2024
to 01/31/2024

Contract Location:

CW GRANT PKWY (CR 1516) AND CONLEY RD AND SR 3 (OI

Time Allowed:

3268 Days

Elapsed Calender Days:

3268 Days

Percent Time:

100.00

District: 7

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

06/20/2014

Date Awarded:

06/20/2014

Date Contract Executed:

11/06/2014

Date Notice to Proceed:

11/07/2014

Date Work Began:

03/10/2015

Date Time Stopped:

10/18/2023

Date Accepted:

00/00/0000

Adjusted Completion Date:

10/18/2023

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$47,336,688.14

Original Contract Amount \$32,272,004.97

Funds Available \$3,988,249.75

Percent Complete 90.61%

Counties:

Clayton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0001817	\$47,336,688.14	\$32,272,004.97	\$3,988,249.75	91.57%	\$92,832.34

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/02/2024

User: 01098720

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14810-14-000-0

Estimate Number: 0105

Pay Period: 01/01/2024
to 01/31/2024

Project Number: 0001817 CW GRANT PKWY (CR 1516) - WIDENING & RECO

Federal State Project Number: STP00-0001-00(817)

	Total to Date	Prev to Date	This Estimate
Participating	\$34,315,065.24	\$34,214,936.97	\$100,128.27
Non-Participating	\$8,578,766.63	\$8,553,734.56	\$25,032.07
Total Earnings	\$42,893,831.87	\$42,768,671.53	\$125,160.34
Stockpiled Materials	\$454,606.52	\$486,934.52	(\$32,328.00)
Gross Earnings	\$43,348,438.39	\$43,255,606.05	\$92,832.34
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$43,348,438.39	\$43,255,606.05	

Total Payable: **\$92,832.34**

Rpt-ID: RCPESPRJ

Georgia

Date: 02/02/2024

User: 01098720

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14810-14-000-0

Estimate Number: 0105

Pay Period: 01/01/2024
to 01/31/2024

Project Number 0001817

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0205	634-1200	RIGHT OF WAY MARKERS	EA	274.000	136.000		
				104.660	23.000		
					159.000	\$2,407.18	\$16,640.94
Category Amount:						\$2,407.18	\$16,640.94
Category Number:		0060 EROSION CONTROL					
0285	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		23,000.000	16,071.000		
				0.350	270.000		
					16,341.000	\$94.50	\$5,719.35
0310	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	46,000.000	28,461.750		
				2.800	2,392.645		
					30,854.395	\$6,699.41	\$86,392.31
Category Amount:						\$6,793.91	\$92,111.66
Category Number:		0090 LIGHTING					
0854	681-3600	LIGHTING STD, SPCL DESIGN	EA	152.000	143.000		
				4010.000	9.000		
					152.000	\$36,090.00	\$609,520.00
0863	681-6264	LUMINAIRE, TP 2, 400 W, METAL HALIDE	EA	130.000	121.000		
				1650.000	6.000		
					127.000	\$9,900.00	\$209,550.00
0864	681-6364	LUMINAIRE, TP 3, 400 W, METAL HALIDE	EA	22.000	16.000		
				1650.000	6.000		
					22.000	\$9,900.00	\$36,300.00
0874	682-1404	CABLE, TP XHHW, AWG NO 10	LF	260.000	.000		
				1.250	260.000		
					260.000	\$325.00	\$325.00
0879	682-1405	CABLE, TP XHHW, AWG NO 8	LF	88,250.000	59,633.000		
				1.500	32,419.000		
					92,052.000	\$48,628.50	\$138,078.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/02/2024

User: 01098720

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14810-14-000-0

Estimate Number: 0105

Pay Period: 01/01/2024
to 01/31/2024

Project Number 0001817

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0090 LIGHTING					
0889	682-6106	CONDUIT, RIGID, 1/2 IN	LF	260.000	.000		
				12.000	260.000		
					260.000	\$3,120.00	\$3,120.00
Category Amount:						\$107,963.50	\$996,893.00
Category Number:		0070 SIGNALS					
1139	647-0200	TRAFFIC DETECTION LOOP SYSTEM, NO-	LS	1.000	.400		
				22845.000	.350		
					.750	\$7,995.75	\$17,133.75
	1						
Category Amount:						\$7,995.75	\$17,133.75
Project Total Amount:						\$125,160.34	\$42,893,831.87