

Rpt-ID: RCPESPRJ

Georgia

Date: 05/01/2025

User: c0004157

Department of Transportation

Page 1 of 3

Estimate Summary By Project

Contract ID: B14810-14-000-0

Estimate Number: 0116

Pay Period: 03/01/2025  
to 04/30/2025

Contract Location:

CW GRANT PKWY (CR 1516) AND CONLEY RD AND SR 3 (OI

Time Allowed: 3659 Days

Elapsed Calender Days: 3658 Days

Percent Time: 99.97

District: 7

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.  
1600 KENVIEW DR., N.W.

Date Let: 06/20/2014

Date Awarded: 06/20/2014

Date Contract Executed: 11/06/2014

Date Notice to Proceed: 11/07/2014

MARIETTA GA 30060-1086

Date Work Began: 03/10/2015

Phone: (770)422-7520

Date Time Stopped: 11/11/2024

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 11/12/2024

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$47,478,472.84

Original Contract Amount \$32,272,004.97

Funds Available \$3,717,136.06

Percent Complete 91.23%

Counties:

Clayton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0001817	\$47,478,472.85	\$32,272,004.97	\$3,717,136.07	92.17%	\$309.40

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/01/2025

User: c0004157

Department of Transportation

Page 2 of 3

## Estimate Summary By Project

Contract ID: B14810-14-000-0

Estimate Number: 0116

Pay Period: 03/01/2025  
to 04/30/2025

Project Number: 0001817 CW GRANT PKWY (CR 1516) - WIDENING &amp; RECO

Federal State Project Number: STP00-0001-00(817)

---

	Total to Date	Prev to Date	This Estimate
Participating	\$34,650,442.78	\$34,650,195.26	\$247.52
Non-Participating	\$8,662,611.03	\$8,662,549.15	\$61.88
Total Earnings	<b>\$43,313,053.81</b>	<b>\$43,312,744.41</b>	<b>\$309.40</b>
Stockpiled Materials	\$448,282.97	\$448,282.97	\$0.00
Gross Earnings	<b>\$43,761,336.78</b>	<b>\$43,761,027.38</b>	<b>\$309.40</b>
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	<b>\$43,761,336.78</b>	<b>\$43,761,027.38</b>	

Total Payable: **\$309.40**

Rpt-ID: RCPESPRJ

Georgia

Date: 05/01/2025

User: c0004157

Department of Transportation

Page 3 of 3

Estimate Summary By Project

Contract ID: B14810-14-000-0

Estimate Number: 0116

Pay Period: 03/01/2025  
to 04/30/2025

Project Number 0001817

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			Unit Price		
<hr/>							
	Category Number:	0060	EROSION CONTROL				
0310	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	46,000.000	30,854.395		
				2.800	110.500		
					30,964.895	\$309.40	\$86,701.71
<hr/>							
					Category Amount:	\$309.40	\$86,701.71
					Project Total Amount:	\$309.40	\$43,313,053.81