

Rpt-ID: RCPESPRJ

Georgia

Date: 04/08/2016

User: krender

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14811-14-000-0

Estimate Number: 0016

Pay Period: 03/01/2016
to 03/31/2016

Contract Location:

R 72 BEGINNING EAST OF SR 172 AND EXTENDING TO COM

Time Allowed: 926 Days

Elapsed Calender Days: 493 Days

Percent Time: 53.24

District: 1

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 06/20/2014

Date Awarded: 06/20/2014

Date Contract Executed: 11/20/2014

Date Notice to Proceed: 11/25/2014

SNELLVILLE

GA 30078-0306

Date Work Began: 01/09/2015

Phone: (770)985-0600

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 06/07/2017

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$18,531,759.02

Original Contract Amount \$17,184,611.15

Funds Available \$11,066,128.46

Percent Complete 39.74%

Counties:

Madison

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
122100-	\$18,531,759.02	\$17,184,611.15	\$11,066,128.46	40.29%	\$527,283.31

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/08/2016

User: krender

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14811-14-000-0

Estimate Number: 0016

Pay Period: 03/01/2016
to 03/31/2016

Project Number: 122100- SR 72 - WIDENING & RELOCATION

Federal State Project Number: EDS00-0072-00(028)

	Total to Date	Prev to Date	This Estimate
Participating	\$5,891,914.54	\$5,470,087.90	\$421,826.64
Non-Participating	\$1,472,978.65	\$1,367,521.98	\$105,456.67
Total Earnings	\$7,364,893.19	\$6,837,609.88	\$527,283.31
Stockpiled Materials	\$100,737.37	\$100,737.37	\$0.00
Gross Earnings	\$7,465,630.56	\$6,938,347.25	\$527,283.31
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$7,465,630.56	\$6,938,347.25	

Total Payable: **\$527,283.31**

Rpt-ID: RCPESPRJ

Georgia

Date: 04/08/2016

User: krender

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14811-14-000-0

Estimate Number: 0016

Pay Period: 03/01/2016

to 03/31/2016

Project Number 122100-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0004	205-0001	UNCLASS EXCAV	CY	452,990.000 4.400	223,761.929 51,251.194 275,013.123	\$225,505.25	\$1,210,057.74
0005	310-1101	GR AGGR BASE CRS, INCL MATL	TN	89,760.000 16.250	32,822.330 2,461.440 35,283.770	\$39,998.40	\$573,361.26
0008	318-3000	AGGR SURF CRS	TN	10,500.000 16.250	3,768.150 272.940 4,041.090	\$4,435.28	\$65,667.71
0035	433-1000	REINF CONC APPROACH SLAB	SY	480.000 172.000	.000 245.000 245.000	\$42,140.00	\$42,140.00
0050	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	28,100.000 13.250	.000 1,722.500 1,722.500	\$22,823.13	\$22,823.13
0060	522-1000	SHORING	LS	1.000 4700.000	.950 .020 .970	\$94.00	\$4,559.00
Category Amount:						\$334,996.06	\$1,918,608.84
Category Number: 0030 EROSION CONTROL							
0300	163-0240	MULCH	TN	1,236.000 138.000	338.565 12.710 351.275	\$1,753.98	\$48,475.95
0315	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		800.000 9.550	2,532.750 79.500 2,612.250	\$759.23	\$24,946.99

Rpt-ID: RCPEsprj

Georgia

Date: 04/08/2016

User: krender

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14811-14-000-0

Estimate Number: 0016

Pay Period: 03/01/2016
to 03/31/2016

Project Number 122100-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0320	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		56.000 227.000	153.000 9.000 162.000	\$2,043.00	\$36,774.00
0375	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		39,375.000 1.650	1,201.000 40.000 1,241.000	\$66.00	\$2,047.65
0380	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		560.000 30.000	980.000 86.000 1,066.000	\$2,580.00	\$31,980.00
0420	165-0101	MAINTENANCE OF CONSTRUCTION EXIT EA		18.000 523.000	19.000 1.000 20.000	\$523.00	\$10,460.00
0445	167-1500	WATER QUALITY INSPECTIONS MO		30.000 570.000	12.000 1.000 13.000	\$570.00	\$7,410.00
0455	171-0030	TEMPORARY SILT FENCE, TYPE C LF		78,750.000 4.300	33,277.500 26.250 33,303.750	\$112.88	\$143,206.13
0475	700-6910	PERMANENT GRASSING AC		68.000 801.000	11.898 1.446 13.344	\$1,158.25	\$10,688.54
0480	700-7000	AGRICULTURAL LIME TN		204.000 102.000	4.065 .660 4.725	\$67.32	\$481.95
0490	700-8000	FERTILIZER MIXED GRADE TN		48.000 459.000	3.945 .900 4.845	\$413.10	\$2,223.86

Rpt-ID: RCPESPRJ

Georgia

Date: 04/08/2016

User: krender

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14811-14-000-0

Estimate Number: 0016

Pay Period: 03/01/2016
to 03/31/2016

Project Number 122100-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0500	716-2000	EROSION CONTROL MATS, SLOPES	SY	107,600.000	44,720.756		
				0.800	1,357.333		
					46,078.089	\$1,085.87	\$36,862.47
Category Amount:						\$11,132.63	\$355,557.54
Category Number: 0050 TRAFFIC CONTROL							
0590	150-1000	TRAFFIC CONTROL -	LS	1.000	.603		
				176700.000	.021		
					.624	\$3,710.70	\$110,260.80
		EDS00-0072-00(028)					
Category Amount:						\$3,710.70	\$110,260.80
Category Number: 0060 BRIDGE NO. 1 - OVER THE SOUTH FORK OF THE BROAD RIVER							
0610	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.270		
				732700.000	.200		
					.470	\$146,540.00	\$344,369.00
		1					
0640	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.270		
				143300.000	.200		
					.470	\$28,660.00	\$67,351.00
		1					
Category Amount:						\$175,200.00	\$411,720.00
Category Number: 0070 UTILITY							
0755	670-1060	WATER MAIN, 6 IN	LF	774.000	760.000		
				24.500	14.000		
					774.000	\$343.00	\$18,963.00
Category Amount:						\$343.00	\$18,963.00
Category Number: 0010 ROADWAY							
9060	713-3001	WOOD FIBER BLANKET, TP I, SLOPES	SY	.000	1,840.000		
				1.400	1,357.800		
					3,197.800	\$1,900.92	\$4,476.92
		WOOD FIBER BLANKET, TP I , SLOPES					
Category Amount:						\$1,900.92	\$4,476.92
Project Total Amount:						\$527,283.31	\$7,364,893.19