

Rpt-ID: RCPESPRJ

Georgia

Date: 08/05/2015

User: krender

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14812-14-000-0

Estimate Number: 0011

Pay Period: 07/02/2015
to 08/03/2015

Contract Location:

SR 133 @HAWTHORNE DR (CR 388) TO SR 35 (MOULTRIE B

Time Allowed: 721 Days

Elapsed Calender Days: 358 Days

Percent Time: 49.65

District: 4

Area: 04

Contractor:

REAMES AND SON CONSTRUCTION COMPANY
P. O. BOX 546

Date Let: 06/20/2014

Date Awarded: 06/20/2014

Date Contract Executed: 08/04/2014

Date Notice to Proceed: 08/11/2014

VALDOSTA

GA 31603-0546

Date Work Began: 09/16/2014

Phone:

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 07/31/2016

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$16,489,035.76

Original Contract Amount \$14,990,539.73

Funds Available \$14,359,783.57

Percent Complete 12.76%

Counties:

Colquitt

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
431780-	\$16,489,035.76	\$14,990,539.73	\$14,359,783.57	12.91%	\$405,494.67

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/05/2015

User: krender

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14812-14-000-0

Estimate Number: 0011

Pay Period: 07/02/2015
to 08/03/2015

Project Number: 431780- SR 133 - WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0032-02(028)

	Total to Date	Prev to Date	This Estimate
Participating	\$1,682,890.84	\$1,353,414.58	\$329,476.26
Non-Participating	\$420,722.76	\$338,353.68	\$82,369.08
Total Earnings	\$2,103,613.60	\$1,691,768.26	\$411,845.34
Stockpiled Materials	\$25,638.59	\$31,989.26	(\$6,350.67)
Gross Earnings	\$2,129,252.19	\$1,723,757.52	\$405,494.67
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,129,252.19	\$1,723,757.52	

Total Payable: **\$405,494.67**

Rpt-ID: RCPEsprj

Georgia

Date: 08/05/2015

User: krender

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14812-14-000-0

Estimate Number: 0011

Pay Period: 07/02/2015
to 08/03/2015

Project Number 431780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0013	150-1000	TRAFFIC CONTROL -	LS	1.000	.330		
				233795.000	.025		
		STP00-0032-02(028)			.355	\$5,844.88	\$82,997.23
0024	210-0100	GRADING COMPLETE -	LS	1.000	.350		
				1900903.000	.050		
		STP00-0032-02(028)			.400	\$95,045.15	\$760,361.20
0065	318-3000	AGGR SURF CRS	TN	2,000.000	92.700		
				28.000	102.060		
					194.760	\$2,857.68	\$5,453.28
0114	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	2,092.000	.000		
				33.000	222.222		
					222.222	\$7,333.33	\$7,333.33
0175	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	50.000	9.640		
				950.000	8.556		
					18.196	\$8,128.20	\$17,286.20
0190	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	22,768.000	6,623.900		
				28.250	2,900.400		
					9,524.300	\$81,936.30	\$269,061.48
0200	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	8,358.000	1,870.000		
				35.000	1,699.600		
					3,569.600	\$59,486.00	\$124,936.00
0210	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	4,791.000	1,567.400		
				43.500	1,628.000		
					3,195.400	\$70,818.00	\$138,999.90
0215	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	3,625.000	3,150.500		
				56.000	16.000		
					3,166.500	\$896.00	\$177,324.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/05/2015

User: krender

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14812-14-000-0

Estimate Number: 0011

Pay Period: 07/02/2015
to 08/03/2015

Project Number 431780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0355	668-1100	CATCH BASIN, GP 1	EA	252.000 2050.000	43.000 21.500 64.500	\$44,075.00	\$132,225.00
0375	668-2100	DROP INLET, GP 1	EA	98.000 1850.000	12.000 9.000 21.000	\$16,650.00	\$38,850.00
0395	668-4300	STORM SEWER MANHOLE, TP 1	EA	11.000 1850.000	.500 .500 1.000	\$925.00	\$1,850.00
Category Amount:						\$393,995.54	\$1,756,677.62
Category Number: 0020 EROSION CONTROL							
0435	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF	EA	392.000 190.000	67.500 37.500 105.000	\$7,125.00	\$19,950.00
0465	167-1500	WATER QUALITY INSPECTIONS	MO	23.000 1150.000	10.000 1.000 11.000	\$1,150.00	\$12,650.00
0470	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	60,902.000 3.000	26,205.300 496.500 26,701.800	\$1,489.50	\$80,105.40
0474	700-6910	PERMANENT GRASSING	AC	33.000 1000.000	.000 5.366 5.366	\$5,366.00	\$5,366.00
0475	700-7000	AGRICULTURAL LIME	TN	100.000 150.000	.000 5.565 5.565	\$834.75	\$834.75

Rpt-ID: RCPEsprj

Georgia

Date: 08/05/2015

User: krender

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14812-14-000-0

Estimate Number: 0011

Pay Period: 07/02/2015
to 08/03/2015

Project Number 431780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0020 EROSION CONTROL					
0480	700-8000	FERTILIZER MIXED GRADE	TN	34.000	.000		
				550.000	3.201		
					3.201	\$1,760.55	\$1,760.55
					Category Amount:	\$17,725.80	\$120,666.70
	Category Number:	0010 ROADWAY					
0690	158-1000	TRAINING HOURS	HR	3,000.000	.000		
				0.800	155.000		
					155.000	\$124.00	\$124.00
					Category Amount:	\$124.00	\$124.00
					Project Total Amount:	\$411,845.34	\$2,103,613.60