

Rpt-ID: RCPESPRJ

Georgia

Date: 01/04/2016

User: krender

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14812-14-000-0

Estimate Number: 0016

Pay Period: 12/02/2015
to 12/30/2015

Contract Location:

SR 133 @HAWTHORNE DR (CR 388) TO SR 35 (MOULTRIE B

Time Allowed: 721 Days

Elapsed Calender Days: 507 Days

Percent Time: 70.32

District: 4

Area: 04

Contractor:

REAMES AND SON CONSTRUCTION COMPANY
P. O. BOX 546

Date Let: 06/20/2014

Date Awarded: 06/20/2014

Date Contract Executed: 08/04/2014

Date Notice to Proceed: 08/11/2014

Date Work Began: 09/16/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 07/31/2016

VALDOSTA

GA 31603-0546

Phone: (229)244-9286

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$16,489,035.76

Original Contract Amount \$14,990,539.73

Funds Available \$10,309,117.40

Percent Complete 37.48%

Counties:

Colquitt

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
431780-	\$16,489,035.76	\$14,990,539.73	\$10,309,117.40	37.48%	\$649,043.60

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/04/2016

User: krender

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14812-14-000-0

Estimate Number: 0016

Pay Period: 12/02/2015
to 12/30/2015

Project Number: 431780- SR 133 - WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0032-02(028)

	Total to Date	Prev to Date	This Estimate
Participating	\$4,943,934.67	\$4,424,699.78	\$519,234.89
Non-Participating	\$1,235,983.70	\$1,106,174.99	\$129,808.71
Total Earnings	\$6,179,918.37	\$5,530,874.77	\$649,043.60
Stockpiled Materials	(\$0.01)	(\$0.01)	\$0.00
Gross Earnings	\$6,179,918.36	\$5,530,874.76	\$649,043.60
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$6,179,918.36	\$5,530,874.76	

Total Payable: **\$649,043.60**

Rpt-ID: RCPEsprj

Georgia

Date: 01/04/2016

User: krender

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14812-14-000-0

Estimate Number: 0016

Pay Period: 12/02/2015
to 12/30/2015

Project Number 431780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0013	150-1000	TRAFFIC CONTROL -	LS	1.000	.508		
				233795.000	.077		
		STP00-0032-02(028)			.585	\$18,002.22	\$136,770.08
0024	210-0100	GRADING COMPLETE -	LS	1.000	.600		
				1900903.000	.100		
		STP00-0032-02(028)			.700	\$190,090.30	\$1,330,632.10
0050	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	10,790.000	188.680		
				10.000	282.967		
					471.647	\$2,829.67	\$4,716.47
0055	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	7,917.000	4,628.337		
				14.000	264.444		
					4,892.781	\$3,702.22	\$68,498.93
0060	310-5100	GR AGGR BASE CRS, 10 INCH, INCL MATL	SY	61,643.000	40,026.111		
				14.450	4,631.111		
					44,657.222	\$66,919.55	\$645,296.86
0065	318-3000	AGGR SURF CRS	TN	2,000.000	426.010		
				28.000	199.290		
					625.300	\$5,580.12	\$17,508.40
0120	441-4020	CONC VALLEY GUTTER, 6 IN	SY	2,940.000	1,657.577		
				36.000	515.500		
					2,173.077	\$18,558.00	\$78,230.77
0125	441-4030	CONC VALLEY GUTTER, 8 IN	SY	2,561.000	275.840		
				47.000	283.000		
					558.840	\$13,301.00	\$26,265.48
0135	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	46,301.000	18,492.600		
				14.000	8,510.000		
					27,002.600	\$119,140.00	\$378,036.40

Rpt-ID: RCPEsprj

Georgia

Date: 01/04/2016

User: krender

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14812-14-000-0

Estimate Number: 0016

Pay Period: 12/02/2015
to 12/30/2015

Project Number 431780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0180	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	169.000 250.000	24.981 7.870 32.851	\$1,967.50	\$8,212.75
0190	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	22,768.000 28.250	19,886.200 1,832.400 21,718.600	\$51,765.30	\$613,550.45
0210	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	4,791.000 43.500	4,513.900 216.100 4,730.000	\$9,400.35	\$205,755.00
0285	603-2184	STN DUMPED RIP RAP, TP 3, 30 IN	SY	80.000 96.000	.000 116.667 116.667	\$11,200.03	\$11,200.03
0290	603-7000	PLASTIC FILTER FABRIC	SY	299.000 5.000	334.236 116.667 450.903	\$583.34	\$2,254.52
0355	668-1100	CATCH BASIN, GP 1	EA	252.000 2050.000	193.250 40.750 234.000	\$83,537.50	\$479,700.00
0375	668-2100	DROP INLET, GP 1	EA	98.000 1850.000	50.000 25.000 75.000	\$46,250.00	\$138,750.00
0395	668-4300	STORM SEWER MANHOLE, TP 1	EA	11.000 1850.000	5.500 .500 6.000	\$925.00	\$11,100.00
Category Amount:						\$643,752.10	\$4,156,478.24

Rpt-ID: RCPESPRJ

Georgia

Date: 01/04/2016

User: krender

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14812-14-000-0

Estimate Number: 0016

Pay Period: 12/02/2015
to 12/30/2015

Project Number 431780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0020 EROSION CONTROL							
0405	163-0240	MULCH	TN	562.000	28.602		
				150.000	1.960		
					30.562	\$294.00	\$4,584.30
0435	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		392.000	162.750		
				190.000	20.250		
					183.000	\$3,847.50	\$34,770.00
0465	167-1500	WATER QUALITY INSPECTIONS	MO	23.000	15.000		
				1150.000	1.000		
					16.000	\$1,150.00	\$18,400.00
Category Amount:						\$5,291.50	\$57,754.30
Project Total Amount:						\$649,043.60	\$6,179,918.37