

Rpt-ID: RCPESPRJ

Georgia

Date: 07/05/2016

User: vepps

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14812-14-000-0

Estimate Number: 0026

Pay Period: 06/02/2016
to 07/01/2016

Contract Location:

SR 133 @HAWTHORNE DR (CR 388) TO SR 35 (MOULTRIE B

Time Allowed: 721 Days

Elapsed Calender Days: 691 Days

Percent Time: 95.84

District: 4

Area: 04

Contractor:

REAMES AND SON CONSTRUCTION COMPANY
P. O. BOX 546

Date Let: 06/20/2014

Date Awarded: 06/20/2014

Date Contract Executed: 08/04/2014

Date Notice to Proceed: 08/11/2014

Date Work Began: 09/16/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 07/31/2016

VALDOSTA

GA 31603-0546

Phone: (229)244-9286

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$16,489,035.76

Original Contract Amount \$14,990,539.73

Funds Available \$3,492,221.27

Percent Complete 78.82%

Counties:

Colquitt

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
431780-	\$16,489,035.76	\$14,990,539.73	\$3,492,221.27	78.82%	\$676,847.01

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/05/2016

User: vepps

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14812-14-000-0

Estimate Number: 0026

Pay Period: 06/02/2016
to 07/01/2016

Project Number: 431780- SR 133 - WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0032-02(028)

	Total to Date	Prev to Date	This Estimate
Participating	\$10,397,451.55	\$9,855,973.95	\$541,477.60
Non-Participating	\$2,599,362.95	\$2,463,993.54	\$135,369.41
Total Earnings	\$12,996,814.50	\$12,319,967.49	\$676,847.01
Stockpiled Materials	(\$0.01)	(\$0.01)	\$0.00
Gross Earnings	\$12,996,814.49	\$12,319,967.48	\$676,847.01
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$12,996,814.49	\$12,319,967.48	

Total Payable: **\$676,847.01**

Rpt-ID: RCPEsprj

Georgia

Date: 07/05/2016

User: vepps

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14812-14-000-0

Estimate Number: 0026

Pay Period: 06/02/2016
to 07/01/2016

Project Number 431780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0013	150-1000	TRAFFIC CONTROL -	LS	1.000	.977		
				233795.000	.020		
		STP00-0032-02(028)			.997	\$4,675.90	\$233,093.62
0024	210-0100	GRADING COMPLETE -	LS	1.000	.950		
				1900903.000	.025		
		STP00-0032-02(028)			.975	\$47,522.58	\$1,853,380.43
0050	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	10,790.000	4,546.263		
				10.000	820.333		
					5,366.596	\$8,203.33	\$53,665.96
0070	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		27,829.000	32,648.420		
				70.000	2,109.370		
					34,757.790	\$147,655.90	\$2,433,045.30
0080	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		15,573.000	14,887.290		
				65.750	2,807.990		
					17,695.280	\$184,625.34	\$1,163,464.66
0085	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		21,338.000	17,156.110		
				69.250	2,996.540		
					20,152.650	\$207,510.40	\$1,395,571.01
0090	413-1000	BITUM TACK COAT	GL	27,115.000	28,025.000		
				3.050	2,494.000		
					30,519.000	\$7,606.70	\$93,082.95
0105	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	315.000	686.860		
				48.000	80.267		
					767.127	\$3,852.82	\$36,822.10
0110	441-0104	CONC SIDEWALK, 4 IN	SY	23,050.000	19,997.593		
				27.000	607.778		
					20,605.371	\$16,410.01	\$556,345.02

Rpt-ID: RCPEsprj

Georgia

Date: 07/05/2016

User: vepps

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B14812-14-000-0

Estimate Number: 0026

Pay Period: 06/02/2016
to 07/01/2016

Project Number 431780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0125	441-4030	CONC VALLEY GUTTER, 8 IN	SY	2,561.000 47.000	2,040.406 451.667 2,492.073	\$21,228.35	\$117,127.43
0130	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	2,536.000 12.000	357.000 1,660.500 2,017.500	\$19,926.00	\$24,210.00
0135	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	46,301.000 14.000	41,829.100 774.000 42,603.100	\$10,836.00	\$596,443.40
0360	668-1110	CATCH BASIN, GP 1, ADDL DEPTH	LF	196.000 375.000	.000 196.000 196.000	\$73,500.00	\$73,500.00
0370	668-1210	CATCH BASIN, GP 2, ADDL DEPTH	LF	20.000 450.000	.000 20.000 20.000	\$9,000.00	\$9,000.00
0375	668-2100	DROP INLET, GP 1	EA	98.000 1850.000	106.000 2.000 108.000	\$3,700.00	\$199,800.00
0380	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	31.000 275.000	.000 31.000 31.000	\$8,525.00	\$8,525.00
0390	668-2210	DROP INLET, GP 2, ADDL DEPTH	LF	2.000 350.000	.000 2.000 2.000	\$700.00	\$700.00
0400	668-4311	STORM SEWER MANHOLE, TP 1, ADDL DEPTH, (LF		7.000 300.000	.000 7.000 7.000	\$2,100.00	\$2,100.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/05/2016

User: vepps

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14812-14-000-0

Estimate Number: 0026

Pay Period: 06/02/2016
to 07/01/2016

Project Number 431780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0403	668-8011	SAFETY GRATE, TP 1	SF	392.000 47.500	308.020 70.000 378.020	\$3,325.00	\$17,955.95
Category Amount:						\$780,903.33	\$8,867,832.83
Category Number: 0020 EROSION CONTROL							
0435	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		392.000 190.000	199.500 94.000 293.500	\$17,860.00	\$55,765.00
0465	167-1500	WATER QUALITY INSPECTIONS	MO	23.000 1150.000	21.000 .000 21.000	\$0.00	\$24,150.00
0470	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	60,902.000 3.000	31,890.300 236.250 32,126.550	\$708.75	\$96,379.65
Category Amount:						\$18,568.75	\$176,294.65
Category Number: 0030 SIGNING AND MARKING							
0565	639-3003	STEEL STRAIN POLE, TP III	EA	4.000 7500.000	1.000 3.000 4.000	\$22,500.00	\$30,000.00
Category Amount:						\$22,500.00	\$30,000.00
Category Number: 0010 ROADWAY							
0690	158-1000	TRAINING HOURS	HR	3,000.000 0.800	535.000 122.500 657.500	\$98.00	\$526.00

Rpt-ID: RCPEsprj

Georgia

Date: 07/05/2016

User: vepps

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14812-14-000-0

Estimate Number: 0026

Pay Period: 06/02/2016
to 07/01/2016

Project Number 431780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-829,493.480		
				1.000	-145,223.070		
					-974,716.550	\$-145,223.07	(\$974,716.55)
		(IN #1)					
Category Amount:						\$-145,125.07	\$-974,190.55
Project Total Amount:						\$676,847.01	\$12,996,814.50