

Rpt-ID: RCPESPRJ

Georgia

Date: 11/09/2015

User: vepps

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0012

Pay Period: 10/02/2015
to 10/31/2015

Contract Location:

CSX TRANSPORTATION, US 411/SR 6, PETTIT CREEK

Time Allowed: 1366 Days

Elapsed Calender Days: 454 Days

Percent Time: 33.24

District: 6

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 06/20/2014

Date Awarded: 06/20/2014

Date Contract Executed: 07/29/2014

Date Notice to Proceed: 08/04/2014

Date Work Began: 08/28/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/30/2018

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$32,794,907.87

Original Contract Amount \$31,546,121.92

Funds Available \$28,930,844.08

Percent Complete 11.36%

Counties:

Bartow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0002626	\$32,794,907.86	\$31,546,121.91	\$28,930,844.07	11.78%	\$296,622.65

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/09/2015

User: vepps

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0012

Pay Period: 10/02/2015
to 10/31/2015

Project Number: 0002626 US 41/SR 3 - INTERCHANGE RECONSTRUCTION

Federal State Project Number: STP00-0002-00(626)

	Total to Date	Prev to Date	This Estimate
Participating	\$2,980,634.04	\$2,853,952.88	\$126,681.16
Non-Participating	\$745,158.55	\$713,488.26	\$31,670.29
Total Earnings	\$3,725,792.59	\$3,567,441.14	\$158,351.45
Stockpiled Materials	\$138,271.20	\$0.00	\$138,271.20
Gross Earnings	\$3,864,063.79	\$3,567,441.14	\$296,622.65
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,864,063.79	\$3,567,441.14	

Total Payable: **\$296,622.65**

Rpt-ID: RCPEsprj

Georgia

Date: 11/09/2015

User: vepps

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0012

Pay Period: 10/02/2015
to 10/31/2015

Project Number 0002626

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0010	150-1000	TRAFFIC CONTROL -	LS	1.000	.354		
				706823.490	.005		
					.359	\$3,534.12	\$253,749.63
		STP00-0002-00(626)					
0015	201-1500	CLEARING & GRUBBING -	LS	1.000	.350		
				5630737.180	.025		
					.375	\$140,768.43	\$2,111,526.44
		STP00-0002-00(626)					
0020	205-0001	UNCLASS EXCAV	CY	372,000.000	109,855.370		
				8.720	1,500.000		
					111,355.370	\$13,080.00	\$971,018.83
0034	318-3000	AGGR SURF CRS	TN	200.000	16.760		
				22.980	1.710		
					18.470	\$39.30	\$424.44
Category Amount:						\$157,421.85	\$3,336,719.34
Category Number: 0030 TEMPORARY EROSION CONTROL							
0386	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		20,850.000	4,174.000		
				0.350	256.000		
					4,430.000	\$89.60	\$1,550.50
0411	167-1000	WATER QUALITY MONITORING AND SAMPLING EA		2.000	.000		
				200.000	2.000		
					2.000	\$400.00	\$400.00
0416	167-1500	WATER QUALITY INSPECTIONS	MO	40.000	11.000		
				240.000	1.000		
					12.000	\$240.00	\$2,880.00
Category Amount:						\$729.60	\$4,830.50
Category Number: 0070 BRIDGES							
0671	507-8900	PSC BEAMS, AASHTO TYPE 1 MOD, BR NO -	LF	609.000	.000		
				114.850	.000		
					.000	\$0.00	\$0.00
		1 LT					

Rpt-ID: RCPEsprj

Georgia

Date: 11/09/2015

User: vepps

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0012

Pay Period: 10/02/2015
to 10/31/2015

Project Number 0002626

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 BRIDGES							
0676	507-8900	PSC BEAMS, AASHTO TYPE 1 MOD, BR NO -	LF	474.000 115.710	.000 .000 .000	\$0.00	\$0.00
		1 RT					
0681	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	961.000 104.370	.000 .000 .000	\$0.00	\$0.00
		2 LT					
0686	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	747.000 102.770	.000 .000 .000	\$0.00	\$0.00
		2 RT					
0691	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	451.000 108.030	.000 .000 .000	\$0.00	\$0.00
		3 LT					
0696	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	451.000 108.030	.000 .000 .000	\$0.00	\$0.00
		3 RT					
0701	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	991.000 179.570	.000 .000 .000	\$0.00	\$0.00
		1 LT					
0706	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	771.000 184.300	.000 .000 .000	\$0.00	\$0.00
		1 RT					
0711	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO -	LF	1,023.000 197.050	.000 .000 .000	\$0.00	\$0.00
		2 LT					
0716	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO -	LF	795.000 204.610	.000 .000 .000	\$0.00	\$0.00
		2 RT					

Rpt-ID: RCPEsprj

Georgia

Date: 11/09/2015

User: vepps

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0012

Pay Period: 10/02/2015
to 10/31/2015

Project Number 0002626

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number: 0070 BRIDGES						
0721	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO · LF		1,121.000	.000		
				166.810	.000		
					.000	\$.00	\$0.00
		3 LT					
0726	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO · LF		1,121.000	.000		
				190.390	.000		
					.000	\$.00	\$0.00
		3 RT					
Category Amount:						\$0.00	\$0.00
	Category Number: 0030 TEMPORARY EROSION CONTROL						
0911	165-0085	MAINTENANCE OF SILT CONTROL GATE, TP 1 EA		3.000	3.000		
				200.000	1.000		
					4.000	\$200.00	\$800.00
Category Amount:						\$200.00	\$800.00
Project Total Amount:						\$158,351.45	\$3,725,792.59