

Rpt-ID: RCPESPRJ

Georgia

Date: 06/08/2016

User: vepps

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0019

Pay Period: 05/01/2016
to 06/07/2016

Contract Location:

CSX TRANSPORTATION, US 411/SR 6, PETTIT CREEK

Time Allowed: 1791 Days

Elapsed Calender Days: 674 Days

Percent Time: 37.63

District: 6

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 06/20/2014

Date Awarded: 06/20/2014

Date Contract Executed: 07/29/2014

Date Notice to Proceed: 08/04/2014

Date Work Began: 08/28/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 06/29/2019

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$33,671,904.15

Original Contract Amount \$31,546,121.92

Funds Available \$28,141,595.70

Percent Complete 16.01%

Counties:

Bartow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0002626	\$33,671,904.14	\$31,546,121.91	\$28,141,595.69	16.42%	\$144,775.07

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/08/2016

User: vepps

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0019

Pay Period: 05/01/2016
to 06/07/2016

Project Number: 0002626 US 41/SR 3 - INTERCHANGE RECONSTRUCTION

Federal State Project Number: STP00-0002-00(626)

	Total to Date	Prev to Date	This Estimate
Participating	\$4,313,629.74	\$4,197,809.67	\$115,820.07
Non-Participating	\$1,078,407.51	\$1,049,452.51	\$28,955.00
Total Earnings	\$5,392,037.25	\$5,247,262.18	\$144,775.07
Stockpiled Materials	\$138,271.20	\$138,271.20	\$0.00
Gross Earnings	\$5,530,308.45	\$5,385,533.38	\$144,775.07
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$5,530,308.45	\$5,385,533.38	

Total Payable: **\$144,775.07**

Rpt-ID: RCPESPRJ

Georgia

Date: 06/08/2016

User: vepps

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0019

Pay Period: 05/01/2016
to 06/07/2016

Project Number 0002626

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0020	205-0001	UNCLASS EXCAV	CY	372,000.000 8.720	174,001.781 9,178.442 183,180.223	\$80,036.01	\$1,597,331.54
0030	310-1101	GR AGGR BASE CRS, INCL MATL	TN	90,000.000 22.820	.000 1,306.370 1,306.370	\$29,811.36	\$29,811.36
0034	318-3000	AGGR SURF CRS	TN	200.000 22.980	186.460 19.200 205.660	\$441.22	\$4,726.07
Category Amount:						\$110,288.59	\$1,631,868.97
Category Number: 0020 DRAINAGE							
0231	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	5,359.000 45.690	89.000 48.000 137.000	\$2,193.12	\$6,259.53
0236	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	2,541.200 51.630	952.500 212.000 1,164.500	\$10,945.56	\$60,123.14
0241	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	213.000 73.560	80.000 8.000 88.000	\$588.48	\$6,473.28
Category Amount:						\$13,727.16	\$72,855.95
Category Number: 0030 TEMPORARY EROSION CONTROL							
0341	163-0232	TEMPORARY GRASSING	AC	21.000 275.000	12.601 1.800 14.401	\$495.00	\$3,960.28
0346	163-0240	MULCH	TN	850.000 165.000	491.853 20.400 512.253	\$3,366.00	\$84,521.75

Rpt-ID: RCPESPRJ

Georgia

Date: 06/08/2016

User: vepps

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0019

Pay Period: 05/01/2016
to 06/07/2016

Project Number 0002626

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 TEMPORARY EROSION CONTROL							
0351	163-0300	CONSTRUCTION EXIT	EA	8.000 1486.340	9.750 1.500 11.250	\$2,229.51	\$16,721.33
0386	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		20,850.000 0.350	9,366.000 840.000 10,206.000	\$294.00	\$3,572.10
0401	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	8.000 1064.620	17.000 3.000 20.000	\$3,193.86	\$21,292.40
0426	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	41,700.000 2.850	22,200.750 15.000 22,215.750	\$42.75	\$63,314.89
Category Amount:						\$9,621.12	\$193,382.75
Category Number: 0040 PERMANENT EROSION CONTROL							
0446	700-6910	PERMANENT GRASSING	AC	42.000 600.000	.885 .108 .993	\$64.80	\$595.80
0451	700-7000	AGRICULTURAL LIME	TN	189.000 55.000	.700 .100 .800	\$5.50	\$44.00
0456	700-8000	FERTILIZER MIXED GRADE	TN	55.000 420.000	3.250 .500 3.750	\$210.00	\$1,575.00
0466	716-2000	EROSION CONTROL MATS, SLOPES	SY	39,200.000 0.720	6,490.278 520.333 7,010.611	\$374.64	\$5,047.64
Category Amount:						\$654.94	\$7,262.44

Rpt-ID: RCPESPRJ

Georgia

Date: 06/08/2016

User: vepps

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0019

Pay Period: 05/01/2016
to 06/07/2016

Project Number 0002626

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0946	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA		20.000	9.000		
		/SAND BAGS		449.790	3.000		
					12.000	\$1,349.37	\$5,397.48
9095	004-0022	EXTRA WORK -	LS	.000	.000		
				9133.890	1.000		
					1.000	\$9,133.89	\$9,133.89
		Add item 004-0022 Extra Work- Emergency Repair Sinkhole					
Category Amount:						\$10,483.26	\$14,531.37
Project Total Amount:						\$144,775.07	\$5,392,037.25