

Rpt-ID: RCPESPRJ

Georgia

Date: 11/14/2016

User: vepps

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0024

Pay Period: 10/01/2016
to 10/31/2016

Contract Location:

CSX TRANSPORTATION, US 411/SR 6, PETTIT CREEK

Time Allowed: 1791 Days

Elapsed Calender Days: 820 Days

Percent Time: 45.78

District: 6

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 06/20/2014

Date Awarded: 06/20/2014

Date Contract Executed: 07/29/2014

Date Notice to Proceed: 08/04/2014

Date Work Began: 08/28/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 06/29/2019

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$33,671,904.15

Original Contract Amount \$31,546,121.92

Funds Available \$25,529,588.06

Percent Complete 23.62%

Counties:

Bartow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0002626	\$33,671,904.14	\$31,546,121.91	\$25,529,588.05	24.18%	\$406,715.23

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/14/2016

User: vepps

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0024

Pay Period: 10/01/2016
to 10/31/2016

Project Number: 0002626 US 41/SR 3 - INTERCHANGE RECONSTRUCTION

Federal State Project Number: STP00-0002-00(626)

	Total to Date	Prev to Date	This Estimate
Participating	\$6,363,302.98	\$6,077,863.66	\$285,439.32
Non-Participating	\$1,590,825.83	\$1,519,466.00	\$71,359.83
Total Earnings	\$7,954,128.81	\$7,597,329.66	\$356,799.15
Stockpiled Materials	\$188,187.28	\$138,271.20	\$49,916.08
Gross Earnings	\$8,142,316.09	\$7,735,600.86	\$406,715.23
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$8,142,316.09	\$7,735,600.86	

Total Payable: **\$406,715.23**

Rpt-ID: RCPEsprj

Georgia

Date: 11/14/2016

User: vepps

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0024

Pay Period: 10/01/2016
to 10/31/2016

Project Number 0002626

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0010	150-1000	TRAFFIC CONTROL -	LS	1.000	.470		
				706823.490	.010		
		STP00-0002-00(626)			.480	\$7,068.23	\$339,275.28
0020	205-0001	UNCLASS EXCAV	CY	372,000.000	248,864.783		
				8.720	2,666.667		
					251,531.450	\$23,253.34	\$2,193,354.24
0030	310-1101	GR AGGR BASE CRS, INCL MATL	TN	90,000.000	5,194.270		
				22.820	4,403.560		
					9,597.830	\$100,489.24	\$219,022.48
Category Amount:						\$130,810.81	\$2,751,652.00
Category Number: 0020 DRAINAGE							
0021	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	5,359.000	1,509.000		
				45.690	210.000		
					1,719.000	\$9,594.90	\$78,541.11
0266	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	4.000	.000		
				292.670	2.000		
					2.000	\$585.34	\$585.34
0321	668-2100	DROP INLET, GP 1	EA	34.000	3.000		
				1826.470	.500		
					3.500	\$913.24	\$6,392.65
0331	668-4300	STORM SEWER MANHOLE, TP 1	EA	4.000	1.000		
				1500.000	.500		
					1.500	\$750.00	\$2,250.00
Category Amount:						\$11,843.48	\$87,769.10
Category Number: 0030 TEMPORARY EROSION CONTROL							
0031	163-0300	CONSTRUCTION EXIT	EA	8.000	13.500		
				1486.340	2.250		
					15.750	\$3,344.27	\$23,409.86

Rpt-ID: RCPESPRJ

Georgia

Date: 11/14/2016

User: vepps

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0024

Pay Period: 10/01/2016
to 10/31/2016

Project Number 0002626

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 TEMPORARY EROSION CONTROL							
0371	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIMENT RAW CHECK DAM		4,300.000 3.500	988.500 133.500 1,122.000	\$467.25	\$3,927.00
0376	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TRAP		67.000 150.000	12.000 5.250 17.250	\$787.50	\$2,587.50
0386	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TYPE C		20,850.000 0.350	12,300.000 675.000 12,975.000	\$236.25	\$4,541.25
0401	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	8.000 1064.620	28.000 1.000 29.000	\$1,064.62	\$30,873.98
0406	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	67.000 25.000	18.000 2.000 20.000	\$50.00	\$500.00
0426	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	41,700.000 2.850	23,865.000 1,107.000 24,972.000	\$3,154.95	\$71,170.20
Category Amount:						\$9,104.84	\$137,009.79
Category Number: 0040 PERMANENT EROSION CONTROL							
0446	700-6910	PERMANENT GRASSING	AC	42.000 600.000	2.439 1.948 4.387	\$1,168.80	\$2,632.20
0466	716-2000	EROSION CONTROL MATS, SLOPES	SY	39,200.000 0.720	14,008.167 9,427.778 23,435.945	\$6,788.00	\$16,873.88
Category Amount:						\$7,956.80	\$19,506.08

Rpt-ID: RCPEsprj

Georgia

Date: 11/14/2016

User: vepps

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0024

Pay Period: 10/01/2016
to 10/31/2016

Project Number 0002626

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 BRIDGES							
0671	507-8900	PSC BEAMS, AASHTO TYPE 1 MOD, BR NO -	LF	609.000	.000		
				114.850	.000		
		1 LT			.000	\$0.00	\$0.00
0676	507-8900	PSC BEAMS, AASHTO TYPE 1 MOD, BR NO -	LF	474.000	.000		
				115.710	.000		
		1 RT			.000	\$0.00	\$0.00
0836	541-0001	DETOUR BRIDGE -	LS	1.000	.600		
				455081.750	.200		
		28 FT X 200 FT, STA - 191+00			.800	\$91,016.35	\$364,065.40
0841	541-0001	DETOUR BRIDGE -	LS	1.000	.540		
				407949.500	.260		
		28 FT X 220 FT, STA - 200+00			.800	\$106,066.87	\$326,359.60
Category Amount:						\$197,083.22	\$690,425.00
Project Total Amount:						\$356,799.15	\$7,954,128.81