

Rpt-ID: RCPESPRJ

Georgia

Date: 05/09/2017

User: eharris

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0030

Pay Period: 04/01/2017
to 04/30/2017

Contract Location:

CSX TRANSPORTATION, US 411/SR 6, PETTIT CREEK

Time Allowed: 2012 Days

Elapsed Calender Days: 1001 Days

Percent Time: 49.75

District: 6

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 06/20/2014

Date Awarded: 06/20/2014

Date Contract Executed: 07/29/2014

Date Notice to Proceed: 08/04/2014

Date Work Began: 08/28/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 02/05/2020

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$34,836,979.70

Original Contract Amount \$31,546,121.92

Funds Available \$23,205,385.84

Percent Complete 32.65%

Counties:

Bartow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0002626	\$34,836,979.69	\$31,546,121.91	\$23,205,385.83	33.39%	\$722,239.31

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/09/2017

User: eharris

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0030

Pay Period: 04/01/2017
to 04/30/2017

Project Number: 0002626 US 41/SR 3 - INTERCHANGE RECONSTRUCTION

Federal State Project Number: STP00-0002-00(626)

	Total to Date	Prev to Date	This Estimate
Participating	\$9,098,413.49	\$8,520,622.05	\$577,791.44
Non-Participating	\$2,274,603.51	\$2,130,155.64	\$144,447.87
Total Earnings	\$11,373,017.00	\$10,650,777.69	\$722,239.31
Stockpiled Materials	\$258,576.86	\$258,576.86	\$0.00
Gross Earnings	\$11,631,593.86	\$10,909,354.55	\$722,239.31
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$11,631,593.86	\$10,909,354.55	

Total Payable: \$722,239.31

Rpt-ID: RCPESPRJ

Georgia

Date: 05/09/2017

User: eharris

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0030

Pay Period: 04/01/2017
to 04/30/2017

Project Number 0002626

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0010	150-1000	TRAFFIC CONTROL -	LS	1.000	.530		
				706823.490	.033		
					.563	\$23,325.18	\$397,941.62
		STP00-0002-00(626)					
0013	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTENL EA		19.000	.000		
				10000.000	5.000		
					5.000	\$50,000.00	\$50,000.00
0015	201-1500	CLEARING & GRUBBING -	LS	1.000	.800		
				5630737.180	.025		
					.825	\$140,768.43	\$4,645,358.17
		STP00-0002-00(626)					
0030	310-1101	GR AGGR BASE CRS, INCL MATL	TN	90,000.000	16,218.260		
				22.820	3,623.380		
					19,841.640	\$82,685.53	\$452,786.22
0035	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		2,500.000	.000		
				82.780	366.040		
					366.040	\$30,300.79	\$30,300.79
0040	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		50,270.000	682.740		
				70.010	405.540		
					1,088.280	\$28,391.86	\$76,190.48
0042	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000	3,332.530		
				69.260	863.230		
					4,195.760	\$59,787.31	\$290,598.34
		RECYL AC 25MM SP,GP1/2 TEMPORARY ASPHALT					
0043	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000	.000		
				97.040	1,121.230		
					1,121.230	\$108,804.16	\$108,804.16
		RECYL AC 12.5MM SP,GP2 TEMPORARY ASPHALT					
0046	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	1,447.710		
				76.670	425.420		
					1,873.130	\$32,616.95	\$143,612.88
		RECYL AC 19MM SP,GP 1 OR 2 TEMPORARY ASPHALT					

Rpt-ID: RCPESPRJ

Georgia

Date: 05/09/2017

User: eharris

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0030

Pay Period: 04/01/2017
to 04/30/2017

Project Number 0002626

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0055	413-1000	BITUM TACK COAT	GL	20,200.000 2.550	1,216.000 766.000 1,982.000	\$1,953.30	\$5,054.10
0095	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	10,500.000 13.580	.000 2,989.000 2,989.000	\$40,590.62	\$40,590.62
0156	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	20,600.000 27.980	2,199.000 4,462.500 6,661.500	\$124,860.75	\$186,388.77
0226	648-1350	IMPACT ATTENUATOR UNIT, TYPE P - 3-B-30	EA	1.000 20250.000	2.000 -2.000 .000	\$-40,500.00	\$0.00
Category Amount:						\$683,584.88	\$6,427,626.15
Category Number: 0020 DRAINAGE							
0231	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	5,359.000 45.690	2,131.000 512.000 2,643.000	\$23,393.28	\$120,758.67
0311	668-1100	CATCH BASIN, GP 1	EA	48.000 2000.000	11.000 2.500 13.500	\$5,000.00	\$27,000.00
Category Amount:						\$28,393.28	\$147,758.97
Category Number: 0030 TEMPORARY EROSION CONTROL							
0346	163-0240	MULCH	TN	850.000 165.000	595.653 11.300 606.953	\$1,864.50	\$100,147.25
0386	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		20,850.000 0.350	15,612.000 292.000 15,904.000	\$102.20	\$5,566.40

Rpt-ID: RCPESPRJ

Georgia

Date: 05/09/2017

User: eharris

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0030

Pay Period: 04/01/2017
to 04/30/2017

Project Number 0002626

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 TEMPORARY EROSION CONTROL							
0416	167-1500	WATER QUALITY INSPECTIONS	MO	40.000 240.000	29.000 1.000 30.000	\$240.00	\$7,200.00
Category Amount:						\$2,206.70	\$112,913.65
Category Number: 0070 BRIDGES							
0811	540-1102	REMOVAL OF EXISTING BR, BR NO - 2 LT	LS	1.000 74325.260	.000 .200 .200	\$14,865.05	\$14,865.05
Category Amount:						\$14,865.05	\$14,865.05
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT (IN #1)	*\$*	.000 1.000	-93,975.320 -6,810.600 -100,785.920	\$-6,810.60	(\$100,785.92)
Category Amount:						\$-6,810.60	\$-100,785.92
Project Total Amount:						\$722,239.31	\$11,373,017.00