

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2017

User: eharris

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0037

Pay Period: 11/01/2017
to 11/30/2017

Contract Location:

CSX TRANSPORTATION, US 411/SR 6, PETTIT CREEK

Time Allowed: 2012 Days

Elapsed Calender Days: 1215 Days

Percent Time: 60.39

District: 6

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 06/20/2014

Date Awarded: 06/20/2014

Date Contract Executed: 07/29/2014

Date Notice to Proceed: 08/04/2014

Date Work Began: 08/28/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 02/05/2020

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$34,879,118.24

Original Contract Amount \$31,546,121.92

Funds Available \$19,247,589.75

Percent Complete 44.14%

Counties:

Bartow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0002626	\$34,879,118.23	\$31,546,121.91	\$19,247,589.74	44.82%	\$444,511.87

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2017

User: eharris

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0037

Pay Period: 11/01/2017
to 11/30/2017

Project Number: 0002626 US 41/SR 3 - INTERCHANGE RECONSTRUCTION

Federal State Project Number: STP00-0002-00(626)

	Total to Date	Prev to Date	This Estimate
Participating	\$12,316,298.66	\$11,953,462.08	\$362,836.58
Non-Participating	\$3,079,074.82	\$2,988,365.67	\$90,709.15
Total Earnings	\$15,395,373.48	\$14,941,827.75	\$453,545.73
Stockpiled Materials	\$236,155.01	\$245,188.87	(\$9,033.86)
Gross Earnings	\$15,631,528.49	\$15,187,016.62	\$444,511.87
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$15,631,528.49	\$15,187,016.62	

Total Payable: **\$444,511.87**

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2017

User: eharris

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0037

Pay Period: 11/01/2017
to 11/30/2017

Project Number 0002626

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0010	150-1000	TRAFFIC CONTROL -	LS	1.000	.633		
				706823.490	.000		
					.633	\$.00	\$447,419.27
		STP00-0002-00(626)					
0020	205-0001	UNCLASS EXCAV	CY	372,000.000	280,277.360		
				8.720	2,430.000		
					282,707.360	\$21,189.60	\$2,465,208.18
0030	310-1101	GR AGGR BASE CRS, INCL MATL	TN	90,000.000	31,890.310		
				22.820	4,842.020		
					36,732.330	\$110,494.90	\$838,231.77
0075	441-0104	CONC SIDEWALK, 4 IN	SY	4,800.000	.000		
				27.760	1,394.442		
					1,394.442	\$38,709.71	\$38,709.71
0090	441-4030	CONC VALLEY GUTTER, 8 IN	SY	290.000	.000		
				51.030	431.216		
					431.216	\$22,004.95	\$22,004.95
0095	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	10,500.000	5,214.000		
				13.580	717.000		
					5,931.000	\$9,736.86	\$80,542.98
0115	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	100.000	3.704		
				185.450	1.500		
					5.204	\$278.18	\$965.08
Category Amount:						\$202,414.20	\$3,893,081.94
Category Number: 0030 TEMPORARY EROSION CONTROL							
0346	163-0240	MULCH	TN	850.000	774.253		
				165.000	33.900		
					808.153	\$5,593.50	\$133,345.25

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2017

User: eharris

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0037

Pay Period: 11/01/2017
to 11/30/2017

Project Number 0002626

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 TEMPORARY EROSION CONTROL							
0361	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		1,000.000 17.030	622.406 45.000 667.406	\$766.35	\$11,365.92
0371	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		4,300.000 3.500	1,426.500 119.250 1,545.750	\$417.38	\$5,410.13
0386	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		20,850.000 0.350	17,498.000 633.000 18,131.000	\$221.55	\$6,345.85
0401	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	8.000 1064.620	33.000 1.000 34.000	\$1,064.62	\$36,197.08
0426	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	41,700.000 2.850	32,266.875 483.750 32,750.625	\$1,378.69	\$93,339.28
Category Amount:						\$9,442.09	\$286,003.51
Category Number: 0070 BRIDGES							
0621	441-0004	CONC SLOPE PAV, 4 IN	SY	4,465.000 43.860	.000 645.722 645.722	\$28,321.37	\$28,321.37
0651	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 3 LT	LS	1.000 291117.400	.000 .050 .050	\$14,555.87	\$14,555.87
0666	500-3002	CLASS AA CONCRETE	CY	1,748.000 503.920	437.229 44.600 481.829	\$22,474.83	\$242,803.27

Rpt-ID: RCPEsprj

Georgia

Date: 12/10/2017

User: eharris

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0037

Pay Period: 11/01/2017
to 11/30/2017

Project Number 0002626

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 BRIDGES							
0691	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	451.000	.000		
				108.030	451.350		
		3 LT			451.350	\$48,759.34	\$48,759.34
0721	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO -	LF	1,121.000	940.333		
				166.810	180.208		
		3 LT			1,120.541	\$30,060.50	\$186,917.44
0731	511-1000	BAR REINF STEEL	LB	315,276.000	86,966.420		
				0.740	4,205.000		
					91,171.420	\$3,111.70	\$67,466.85
0756	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.000		
				78349.010	.050		
		3 LT			.050	\$3,917.45	\$3,917.45
0771	520-1104	PILING IN PLACE, STEEL H, HP 10 X 42	LF	5,650.000	2,218.110		
				49.820	1,318.160		
					3,536.270	\$65,670.73	\$176,176.97
0831	541-0001	DETOUR BRIDGE -	LS	1.000	.000		
				165451.000	.150		
		28 FT X 120 FT, STA - 167+00			.150	\$24,817.65	\$24,817.65
Category Amount:						\$241,689.44	\$793,736.21
Project Total Amount:						\$453,545.73	\$15,395,373.48