

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2018

User: nhowell

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0042

Pay Period: 04/01/2018
to 04/30/2018

Contract Location:

CSX TRANSPORTATION, US 411/SR 6, PETTIT CREEK

Time Allowed: 2012 Days

Elapsed Calender Days: 1366 Days

Percent Time: 67.89

District: 6

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 06/20/2014

Date Awarded: 06/20/2014

Date Contract Executed: 07/29/2014

Date Notice to Proceed: 08/04/2014

MARIETTA GA 30061-0970

Date Work Began: 08/28/2014

Phone: (770)422-7520

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 02/05/2020

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$34,879,118.24

Original Contract Amount \$31,546,121.92

Funds Available \$18,216,772.14

Percent Complete 47.12%

Counties:

Bartow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0002626	\$34,879,118.23	\$31,546,121.91	\$18,216,772.13	47.77%	\$435,606.56

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2018

User: nhowell

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0042

Pay Period: 04/01/2018
to 04/30/2018

Project Number: 0002626 US 41/SR 3 - INTERCHANGE RECONSTRUCTION

Federal State Project Number: STP00-0002-00(626)

	Total to Date	Prev to Date	This Estimate
Participating	\$13,148,074.69	\$12,792,467.50	\$355,607.19
Non-Participating	\$3,287,018.80	\$3,198,117.03	\$88,901.77
Total Earnings	\$16,435,093.49	\$15,990,584.53	\$444,508.96
Stockpiled Materials	\$227,252.61	\$236,155.01	(\$8,902.40)
Gross Earnings	\$16,662,346.10	\$16,226,739.54	\$435,606.56
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$16,662,346.10	\$16,226,739.54	

Total Payable: **\$435,606.56**

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2018

User: nhowell

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0042

Pay Period: 04/01/2018
to 04/30/2018

Project Number 0002626

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0010	150-1000	TRAFFIC CONTROL -	LS	1.000	.710		
				706823.490	.005		
					.715	\$3,534.12	\$505,378.80
		STP00-0002-00(626)					
0020	205-0001	UNCLASS EXCAV	CY	372,000.000	287,567.286		
				8.720	1,071.000		
					288,638.286	\$9,339.12	\$2,516,925.85
0030	310-1101	GR AGGR BASE CRS, INCL MATL	TN	90,000.000	34,045.410		
				22.820	499.240		
					34,544.650	\$11,392.66	\$788,308.91
0046	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	1,919.050		
				76.670	.120		
					1,919.170	\$9.20	\$147,142.76
		RECYL AC 19MM SP,GP 1 OR 2 TEMPORARY ASPHALT					
Category Amount:						\$24,275.10	\$3,957,756.32
Category Number: 0020 DRAINAGE							
0231	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	5,359.000	4,012.000		
				45.690	-26.000		
					3,986.000	\$-1,187.94	\$182,120.34
0276	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	19.000	10.000		
				532.000	5.000		
					15.000	\$2,660.00	\$7,980.00
0296	550-4242	FLARED END SECTION 42 IN, STORM DRAIN	EA	2.000	2.000		
				1814.060	1.000		
					3.000	\$1,814.06	\$5,442.18
0311	668-1100	CATCH BASIN, GP 1	EA	48.000	25.500		
				2000.000	3.500		
					29.000	\$7,000.00	\$58,000.00

Rpt-ID: RCPEsprj

Georgia

Date: 05/02/2018

User: nhowell

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0042

Pay Period: 04/01/2018
to 04/30/2018

Project Number 0002626

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0321	668-2100	DROP INLET, GP 1	EA	34.000 1826.470	10.000 7.000 17.000	\$12,785.29	\$31,049.99
0331	668-4300	STORM SEWER MANHOLE, TP 1	EA	4.000 1500.000	3.500 .500 4.000	\$750.00	\$6,000.00
Category Amount:						\$23,821.41	\$290,592.51
Category Number: 0030 TEMPORARY EROSION CONTROL							
0341	163-0232	TEMPORARY GRASSING	AC	21.000 275.000	21.205 .400 21.605	\$110.00	\$5,941.38
0346	163-0240	MULCH	TN	850.000 165.000	898.553 1.400 899.953	\$231.00	\$148,492.25
0376	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		67.000 150.000	65.250 3.750 69.000	\$562.50	\$10,350.00
0386	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		20,850.000 0.350	22,307.000 246.000 22,553.000	\$86.10	\$7,893.55
0426	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	41,700.000 2.850	36,056.125 571.000 36,627.125	\$1,627.35	\$104,387.31
Category Amount:						\$2,616.95	\$277,064.49
Category Number: 0040 PERMANENT EROSION CONTROL							
0441	603-7000	PLASTIC FILTER FABRIC	SY	820.000 5.170	1,183.060 76.222 1,259.282	\$394.07	\$6,510.49

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2018

User: nhowell

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0042

Pay Period: 04/01/2018
to 04/30/2018

Project Number 0002626

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 PERMANENT EROSION CONTROL							
0446	700-6910	PERMANENT GRASSING	AC	42.000 600.000	6.003 .501 6.504	\$300.60	\$3,902.40
0451	700-7000	AGRICULTURAL LIME	TN	189.000 55.000	2.840 .400 3.240	\$22.00	\$178.20
0456	700-8000	FERTILIZER MIXED GRADE	TN	55.000 420.000	7.050 .400 7.450	\$168.00	\$3,129.00
0466	716-2000	EROSION CONTROL MATS, SLOPES	SY	39,200.000 0.720	25,633.278 1,135.100 26,768.378	\$817.27	\$19,273.23
Category Amount:						\$1,701.94	\$32,993.32
Category Number: 0070 BRIDGES							
0651	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 3 LT	LS	1.000 291117.400	.500 .250 .750	\$72,779.35	\$218,338.05
0711	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF 2 LT		1,023.000 197.050	.000 1,023.000 1,023.000	\$201,582.15	\$201,582.15
0756	511-3000	SUPERSTR REINF STEEL, BR NO - 3 LT	LS	1.000 78349.010	.500 .250 .750	\$19,587.25	\$58,761.76
0831	541-0001	DETOUR BRIDGE - 28 FT X 120 FT, STA - 167+00	LS	1.000 165451.000	.300 .500 .800	\$82,725.50	\$132,360.80
Category Amount:						\$376,674.25	\$611,042.76

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2018

User: nhowell

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0042

Pay Period: 04/01/2018
to 04/30/2018

Project Number 0002626

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0871	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		10,900.000	3,800.424		
				61.630	-944.035		
					2,856.389	\$-58,180.88	\$176,039.25
Category Amount:						\$-58,180.88	\$176,039.25
Category Number: 0030 TEMPORARY EROSION CONTROL							
0941	165-0071	MAINTENANCE OF SEDIMENT BARRIER - BALE LF		2,150.000	33.000		
				0.750	33.000		
					66.000	\$24.75	\$49.50
Category Amount:						\$24.75	\$49.50
Category Number: 0010 ROADWAY							
0946	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA		20.000	23.250		
		/SAND BAGS		449.790	1.500		
					24.750	\$674.69	\$11,132.30
9060	004-0049	EXTRA WORK -	MO	.000	.000		
				18822.360	1.000		
					1.000	\$18,822.36	\$18,822.36
		Traffic Control, Field Office, WECS, Sanitary Facilities					
9070	004-0022	EXTRA WORK -	LS	.000	.000		
				54078.390	1.000		
					1.000	\$54,078.39	\$54,078.39
		Grading Complete					
Category Amount:						\$73,575.44	\$84,033.05
Project Total Amount:						\$444,508.96	\$16,435,093.49