

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2019

User: nhowell

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0056

Pay Period: 06/01/2019
to 06/30/2019

Contract Location:

CSX TRANSPORTATION, US 411/SR 6, PETTIT CREEK

Time Allowed: 2084 Days

Elapsed Calender Days: 1792 Days

Percent Time: 85.99

District: 6

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 06/20/2014

Date Awarded: 06/20/2014

Date Contract Executed: 07/29/2014

Date Notice to Proceed: 08/04/2014

MARIETTA GA 30061-0970

Date Work Began: 08/28/2014

Phone: (770)422-7520

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 04/17/2020

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$37,794,234.34

Original Contract Amount \$31,546,121.92

Funds Available \$12,211,356.66

Percent Complete 67.12%

Counties:

Bartow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0002626	\$37,794,234.33	\$31,546,121.91	\$12,211,356.65	67.69%	\$489,579.87

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2019

User: nhowell

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0056

Pay Period: 06/01/2019
to 06/30/2019

Project Number: 0002626 US 41/SR 3 - INTERCHANGE RECONSTRUCTION

Federal State Project Number: STP00-0002-00(626)

	Total to Date	Prev to Date	This Estimate
Participating	\$20,293,016.10	\$19,901,352.21	\$391,663.89
Non-Participating	\$5,073,254.07	\$4,975,338.09	\$97,915.98
Total Earnings	\$25,366,270.17	\$24,876,690.30	\$489,579.87
Stockpiled Materials	\$216,607.51	\$216,607.51	\$0.00
Gross Earnings	\$25,582,877.68	\$25,093,297.81	\$489,579.87
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$25,582,877.68	\$25,093,297.81	

Total Payable: **\$489,579.87**

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2019

User: nhowell

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0056

Pay Period: 06/01/2019
to 06/30/2019

Project Number 0002626

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0010	150-1000	TRAFFIC CONTROL -	LS	1.000	.897		
				706823.490	.017		
		STP00-0002-00(626)			.914	\$12,016.00	\$646,036.67
0020	205-0001	UNCLASS EXCAV	CY	372,000.000	323,863.953		
				8.720	1,274.074		
					325,138.027	\$11,109.93	\$2,835,203.60
0075	441-0104	CONC SIDEWALK, 4 IN	SY	4,800.000	3,070.221		
				27.760	279.333		
					3,349.554	\$7,754.28	\$92,983.62
Category Amount:						\$30,880.21	\$3,574,223.89
Category Number: 0030 TEMPORARY EROSION CONTROL							
0346	163-0240	MULCH	TN	850.000	1,026.853		
				165.000	7.100		
					1,033.953	\$1,171.50	\$170,602.25
0351	163-0300	CONSTRUCTION EXIT	EA	8.000	18.750		
				1486.340	.750		
					19.500	\$1,114.76	\$28,983.63
0386	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		20,850.000	31,959.000		
				0.350	16.000		
					31,975.000	\$5.60	\$11,191.25
0416	167-1500	WATER QUALITY INSPECTIONS	MO	40.000	57.000		
				240.000	1.000		
					58.000	\$240.00	\$13,920.00
0426	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	41,700.000	43,503.875		
				2.850	310.000		
					43,813.875	\$883.50	\$124,869.54
Category Amount:						\$3,415.36	\$349,566.67

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2019

User: nhowell

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0056

Pay Period: 06/01/2019
to 06/30/2019

Project Number 0002626

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 TRAFFIC SIGNALS							
0596	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.000		
				70210.000	.900		
		1			.900	\$63,189.00	\$63,189.00
0610	682-6120	CONDUIT, RIGID, 2 IN	LF	1,240.000	200.000		
				5.500	370.000		
					570.000	\$2,035.00	\$3,135.00
0611	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	1,850.000	780.000		
				6.350	550.000		
					1,330.000	\$3,492.50	\$8,445.50
Category Amount:						\$68,716.50	\$74,769.50
Category Number: 0070 BRIDGES							
0626	500-0100	GROOVED CONCRETE	SY	6,871.000	2,733.060		
				6.200	770.694		
					3,503.754	\$4,778.30	\$21,723.27
0666	500-3002	CLASS AA CONCRETE	CY	1,748.000	824.129		
				503.920	151.200		
					975.329	\$76,192.70	\$491,487.79
0731	511-1000	BAR REINF STEEL	LB	315,276.000	152,229.420		
				0.740	29,767.000		
					181,996.420	\$22,027.58	\$134,677.35
0771	520-1104	PILING IN PLACE, STEEL H, HP 10 X 42	LF	5,650.000	6,125.910		
				49.820	.000		
					6,125.910	\$.00	\$305,192.84
0776	520-1125	PILING IN PLACE, STEEL H, HP 12 X 53	LF	1,265.000	1,363.494		
				58.840	1,635.630		
					2,999.124	\$96,240.47	\$176,468.46
Category Amount:						\$199,239.05	\$1,129,549.71

Rpt-ID: RCPEsprj

Georgia

Date: 07/03/2019

User: nhowell

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14815-14-000-0

Estimate Number: 0056

Pay Period: 06/01/2019
to 06/30/2019

Project Number 0002626

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0951	457-1005	GEOGRID REINFORCEMENT, TP A	SY	1,000.000 4.240	.000 .000 .000	\$0.00	\$0.00
0956	457-1010	GEOGRID REINFORCEMENT, TP B	SY	36,400.000 3.740	.000 .000 .000	\$0.00	\$0.00
0996	682-9950	DIRECTIONAL BORE - 3 IN	LF	480.000 12.500	.000 130.000 130.000	\$1,625.00	\$1,625.00
1001	682-9950	DIRECTIONAL BORE - 6 IN	LF	380.000 19.500	200.000 120.000 320.000	\$2,340.00	\$6,240.00
9075	004-0052	EXTRA WORK - Add item 004-0052 Extra Work-Wire Basket Shoring, Mainline	SF	.000 33.750	.000 5,433.000 5,433.000	\$183,363.75	\$183,363.75
Category Amount:						\$187,328.75	\$191,228.75
Project Total Amount:						\$489,579.87	\$25,366,270.17