

Rpt-ID: RCPESPRJ

Georgia

Date: 10/11/2016

User: krender

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14816-14-000-0

Estimate Number: 0021

Pay Period: 09/01/2016
to 09/30/2016

Contract Location:

SR 47 BEGINNING SOUTH OF RIDGE RD (CR 46) AND EXTEN

Time Allowed: 893 Days

Elapsed Calender Days: 771 Days

Percent Time: 86.34

District: 2

Area: 04

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 06/20/2014

Date Awarded: 06/20/2014

Date Contract Executed: 08/18/2014

Date Notice to Proceed: 08/22/2014

Date Work Began: 01/07/2015

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 01/30/2017

SNELLVILLE GA 30078-0306

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$10,659,611.09

Original Contract Amount \$9,890,391.74

Funds Available \$3,341,984.93

Percent Complete 68.65%

Counties:

Columbia

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
231350-	\$5,526,639.15	\$5,212,435.07	\$2,585,679.59	53.21%	\$59,894.02
232305-	\$5,132,971.94	\$4,677,956.67	\$756,305.34	85.27%	\$70,371.94

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/11/2016

User: krender

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14816-14-000-0

Estimate Number: 0021

Pay Period: 09/01/2016
to 09/30/2016

Project Number: 231350- SR 47 - PASSING LN CONST

Federal State Project Number: STP00-0076-01(028)

	Total to Date	Prev to Date	This Estimate
Participating	\$2,352,767.63	\$2,304,852.41	\$47,915.22
Non-Participating	\$588,191.93	\$576,213.13	\$11,978.80
Total Earnings	\$2,940,959.56	\$2,881,065.54	\$59,894.02
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,940,959.56	\$2,881,065.54	\$59,894.02
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,940,959.56	\$2,881,065.54	

Total Payable: **\$59,894.02**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/11/2016

User: krender

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14816-14-000-0

Estimate Number: 0021

Pay Period: 09/01/2016
to 09/30/2016

Project Number: 232305- SR 47 - BRIDGE RECON

Federal State Project Number: BRST0-0076-01(037)

	Total to Date	Prev to Date	This Estimate
Participating	\$3,501,333.27	\$3,445,035.71	\$56,297.56
Non-Participating	\$875,333.33	\$861,258.95	\$14,074.38
Total Earnings	\$4,376,666.60	\$4,306,294.66	\$70,371.94
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$4,376,666.60	\$4,306,294.66	\$70,371.94
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$4,376,666.60	\$4,306,294.66	

Total Payable: **\$70,371.94**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/11/2016

User: krender

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B14816-14-000-0

Estimate Number: 0021

Pay Period: 09/01/2016
to 09/30/2016

Project Number 231350-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.713		
				80800.000	.058		
		STP00-0076-01(028)			.771	\$4,686.40	\$62,296.80
0020	207-0203	FOUND BKFILL MATL, TP II	CY	103.000	60.559		
				50.000	14.815		
					75.374	\$740.75	\$3,768.70
0025	310-1101	GR AGGR BASE CRS, INCL MATL	TN	13,819.000	9,913.800		
				20.250	264.080		
					10,177.880	\$5,347.62	\$206,102.07
0110	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	319.000	151.600		
				55.750	96.000		
					247.600	\$5,352.00	\$13,803.70
0115	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	368.000	.000		
				64.750	210.100		
					210.100	\$13,603.98	\$13,603.98
0150	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	8.000	3.000		
				670.000	2.000		
					5.000	\$1,340.00	\$3,350.00
0155	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	6.000	.000		
				739.000	4.000		
					4.000	\$2,956.00	\$2,956.00
Category Amount:						\$34,026.75	\$305,881.25
Category Number: 0020 ROADWAY							
0290	163-0240	MULCH	TN	455.000	37.838		
				176.000	15.048		
					52.886	\$2,648.45	\$9,307.94

Rpt-ID: RCPEsprj

Georgia

Date: 10/11/2016

User: krender

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14816-14-000-0

Estimate Number: 0021

Pay Period: 09/01/2016
to 09/30/2016

Project Number 231350-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 ROADWAY							
0305	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DAI EA /SAND BAGS		460.000 285.000	18.000 7.500 25.500	\$2,137.50	\$7,267.50
0335	167-1500	WATER QUALITY INSPECTIONS	MO	16.000 579.000	15.000 1.000 16.000	\$579.00	\$9,264.00
Category Amount:						\$5,364.95	\$25,839.44
Category Number: 0030 ROADWAY							
0345	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	271.000 30.250	237.000 .000 237.000	\$0.00	\$7,169.25
0350	603-7000	PLASTIC FILTER FABRIC	SY	579.000 4.200	418.166 99.000 517.166	\$415.80	\$2,172.10
0355	700-6910	PERMANENT GRASSING	AC	33.000 898.000	.456 2.188 2.644	\$1,964.82	\$2,374.31
0380	711-0300	TURF REINFORCING MATTING, TP 3	SY	9,896.000 4.800	.000 2,924.440 2,924.440	\$14,037.31	\$14,037.31
0385	716-2000	EROSION CONTROL MATS, SLOPES	SY	18,100.000 1.200	2,603.444 3,403.656 6,007.100	\$4,084.39	\$7,208.52
Category Amount:						\$20,502.32	\$32,961.49
Project Total Amount:						\$59,894.02	\$2,940,959.56

Rpt-ID: RCPEsprj

Georgia

Date: 10/11/2016

User: krender

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14816-14-000-0

Estimate Number: 0021

Pay Period: 09/01/2016
to 09/30/2016

Project Number 232305-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0010 ROADWAY					
0010	208-0200	ROCK EMBANKMENT	CY	22,612.000	17,936.573		
				44.000	9.630		
					17,946.203	\$423.72	\$789,632.93
0093	500-3200	CLASS B CONCRETE	CY	323.000	9.576		
				312.000	224.193		
					233.769	\$69,948.22	\$72,935.93
Category Amount:						\$70,371.94	\$862,568.86
Project Total Amount:						\$70,371.94	\$4,376,666.60