

Rpt-ID: RCPESPRJ

Georgia

Date: 05/07/2015

User: krender

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14817-14-000-0

Estimate Number: 0007

Pay Period: 04/01/2015
to 04/30/2015

Contract Location:

US 27/SR 1 BEGINNING AT OLD MOON RD AND EXTENDING

Time Allowed: 984 Days

Elapsed Calender Days: 192 Days

Percent Time: 19.51

District: 3

Area: 02

Contractor:

MCMATH-TURNER CONSTRUCTION COMPANY
P. O. BOX 38

Date Let: 06/20/2014

Date Awarded: 06/20/2014

Date Contract Executed: 10/06/2014

Date Notice to Proceed: 10/21/2014

COLUMBUS

GA 31902-0038

Date Work Began: 10/24/2014

Phone:

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 06/30/2017

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$14,097,865.13

Original Contract Amount \$14,097,865.13

Funds Available \$12,101,631.02

Percent Complete 14.16%

Counties:

Muscogee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
332820-	\$14,097,865.13	\$14,097,865.13	\$12,101,631.02	14.16%	\$426,182.92

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/07/2015

User: krender

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14817-14-000-0

Estimate Number: 0007

Pay Period: 04/01/2015
to 04/30/2015

Project Number: 332820- US 27/SR 1 - WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0011-01(053)

	Total to Date	Prev to Date	This Estimate
Participating	\$1,596,987.26	\$1,256,040.92	\$340,946.34
Non-Participating	\$399,246.85	\$314,010.27	\$85,236.58
Total Earnings	\$1,996,234.11	\$1,570,051.19	\$426,182.92
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,996,234.11	\$1,570,051.19	\$426,182.92
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,996,234.11	\$1,570,051.19	

Total Payable: **\$426,182.92**

Rpt-ID: RCPEsprj

Georgia

Date: 05/07/2015

User: krender

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14817-14-000-0

Estimate Number: 0007

Pay Period: 04/01/2015
to 04/30/2015

Project Number 332820-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.352		
				1107052.000	.009		
		STP00-0011-01(053)			.361	\$9,963.47	\$399,645.77
0010	207-0203	FOUND BKFILL MATL, TP II	CY	681.000	176.570		
				53.000	99.815		
					276.385	\$5,290.20	\$14,648.41
0015	210-0100	GRADING COMPLETE -	LS	1.000	.200		
				2477617.840	.030		
		STP00-0011-01(053)			.230	\$74,328.54	\$569,852.10
0029	318-3000	AGGR SURF CRS	TN	400.000	15.950		
				22.000	114.930		
					130.880	\$2,528.46	\$2,879.36
0160	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	11,120.000	2,017.200		
				30.210	561.000		
					2,578.200	\$16,947.81	\$77,887.42
0165	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	2,400.000	1,013.300		
				40.150	667.750		
					1,681.050	\$26,810.16	\$67,494.16
0195	550-1600	STORM DRAIN PIPE, 60 IN, H 1-10	LF	230.000	.000		
				218.000	104.000		
					104.000	\$22,672.00	\$22,672.00
0295	668-1100	CATCH BASIN, GP 1	EA	103.000	28.750		
				2277.000	7.000		
					35.750	\$15,939.00	\$81,402.75

Rpt-ID: RCPESPRJ

Georgia

Date: 05/07/2015

User: krender

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B14817-14-000-0

Estimate Number: 0007

Pay Period: 04/01/2015
to 04/30/2015

Project Number 332820-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0325	668-2200	DROP INLET, GP 2	EA	4.000	.000		
				2198.000	1.000		
					1.000	\$2,198.00	\$2,198.00
Category Amount:						\$176,677.64	\$1,238,679.97
Category Number: 0020 PERMANENT EROSION CONTROL							
0355	603-7000	PLASTIC FILTER FABRIC	SY	1,660.000	24.200		
				2.500	1.778		
					25.978	\$4.45	\$64.95
Category Amount:						\$4.45	\$64.95
Category Number: 0030 TEMPORARY EROSION CONTROL							
0385	163-0240	MULCH	TN	70.000	119.445		
				300.000	19.430		
					138.875	\$5,829.00	\$41,662.50
0405	163-0542	CONSTRUCT AND REMOVE STONE FILTER RINC	EA	12.000	1.750		
				350.000	.250		
					2.000	\$87.50	\$700.00
0410	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF	EA	120.000	16.500		
				170.000	2.250		
					18.750	\$382.50	\$3,187.50
0415	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		6,050.000	1,045.000		
				0.050	398.000		
					1,443.000	\$19.90	\$72.15
0420	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	1,100.000	14.000		
				2.000	1.000		
					15.000	\$2.00	\$30.00
0430	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	120.000	8.000		
				75.000	12.000		
					20.000	\$900.00	\$1,500.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/07/2015

User: krender

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14817-14-000-0

Estimate Number: 0007

Pay Period: 04/01/2015
to 04/30/2015

Project Number 332820-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 TEMPORARY EROSION CONTROL							
0440	165-0111	MAINTENANCE OF STONE FILTER RING	EA	12.000 120.000	.000 1.000 1.000	\$120.00	\$120.00
0450	167-1500	WATER QUALITY INSPECTIONS	MO	34.000 600.000	5.000 1.000 6.000	\$600.00	\$3,600.00
0455	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	12,100.000 4.500	20,524.750 470.250 20,995.000	\$2,116.13	\$94,477.50
Category Amount:						\$10,057.03	\$145,349.65
Category Number: 0070 WATER DISTRIBUTION							
0655	600-0001	FLOWABLE FILL	CY	110.000 500.000	.000 27.952 27.952	\$13,976.00	\$13,976.00
0705	670-1160	WATER MAIN, 16 IN	LF	2,160.000 102.000	.000 1,360.000 1,360.000	\$138,720.00	\$138,720.00
0725	670-2080	GATE VALVE, 8 IN	EA	11.000 1330.000	1.000 1.000 2.000	\$1,330.00	\$2,660.00
0730	670-2160	GATE VALVE, 16 IN	EA	6.000 5845.000	.000 3.000 3.000	\$17,535.00	\$17,535.00
0755	670-3171	TAPPING SLEEVE & VALVE ASSEMBLY, 16 IN X 1 EA		4.000 18145.000	.000 2.000 2.000	\$36,290.00	\$36,290.00

Rpt-ID: RCPEsprj

Georgia

Date: 05/07/2015

User: krender

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14817-14-000-0

Estimate Number: 0007

Pay Period: 04/01/2015
to 04/30/2015

Project Number 332820-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0070 WATER DISTRIBUTION							
0775	670-4530	CONCRETE THRUST COLLAR, 16 IN PIPE	EA	6.000	.000		
				2000.000	2.000		
					2.000	\$4,000.00	\$4,000.00
0805	670-7000	STEEL CASING -	LF	120.000	.000		
				105.000	100.000		
					100.000	\$10,500.00	\$10,500.00
		16 IN					
0810	670-7000	STEEL CASING -	LF	130.000	.000		
				120.000	130.000		
					130.000	\$15,600.00	\$15,600.00
		24 IN					
0820	670-9450	ROCK EXCAVATION	CY	75.000	.000		
				120.000	12.440		
					12.440	\$1,492.80	\$1,492.80
Category Amount:						\$239,443.80	\$240,773.80
Project Total Amount:						\$426,182.92	\$1,996,234.11