

Rpt-ID: RCPESPRJ

Georgia

Date: 07/13/2016

User: krender

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14817-14-000-0

Estimate Number: 0022

Pay Period: 06/01/2016
to 06/30/2016

Contract Location:
US 27/SR 1 BEGINNING AT OLD MOON RD AND EXTENDING

Time Allowed: 984 **Days**
Elapsed Calender Days: 619 **Days**
Percent Time: 62.91

District: 3

Area: 02

Contractor:

MCMATH-TURNER CONSTRUCTION COMPANY
P. O. BOX 38

Date Let: 06/20/2014

Date Awarded: 06/20/2014

Date Contract Executed: 10/06/2014

Date Notice to Proceed: 10/21/2014

COLUMBUS GA 31902-0038

Date Work Began: 10/24/2014

Phone: (706)687-0303

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 06/30/2017

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$14,109,905.77

Original Contract Amount \$14,097,865.13

Funds Available \$8,323,964.85

Percent Complete 41.01%

Counties:

Muscogee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
332820-	\$14,109,905.77	\$14,097,865.13	\$8,323,964.85	41.01%	\$275,479.05

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/13/2016

User: krender

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14817-14-000-0

Estimate Number: 0022

Pay Period: 06/01/2016
to 06/30/2016

Project Number: 332820- US 27/SR 1 - WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0011-01(053)

	Total to Date	Prev to Date	This Estimate
Participating	\$4,628,752.67	\$4,408,369.43	\$220,383.24
Non-Participating	\$1,157,188.25	\$1,102,092.44	\$55,095.81
Total Earnings	\$5,785,940.92	\$5,510,461.87	\$275,479.05
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$5,785,940.92	\$5,510,461.87	\$275,479.05
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$5,785,940.92	\$5,510,461.87	

Total Payable: **\$275,479.05**

Rpt-ID: RCPEsprj

Georgia

Date: 07/13/2016

User: krender

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14817-14-000-0

Estimate Number: 0022

Pay Period: 06/01/2016
to 06/30/2016

Project Number 332820-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.631		
				1107052.000	.010		
		STP00-0011-01(053)			.641	\$11,070.52	\$709,620.33
0015	210-0100	GRADING COMPLETE -	LS	1.000	.570		
				2477617.840	.030		
		STP00-0011-01(053)			.600	\$74,328.54	\$1,486,570.70
0020	310-1101	GR AGGR BASE CRS, INCL MATL	TN	70,380.000	21,874.900		
				18.640	1,678.530		
					23,553.430	\$31,287.80	\$439,035.94
0035	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		7,200.000	280.530		
				70.270	94.460		
					374.990	\$6,637.70	\$26,350.55
0045	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		24,800.000	7,170.500		
				60.200	1,290.430		
					8,460.930	\$77,683.89	\$509,347.99
0050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		10,700.000	2,548.050		
				62.280	439.390		
					2,987.440	\$27,365.21	\$186,057.76
0065	413-1000	BITUM TACK COAT	GL	19,600.000	2,658.000		
				2.590	363.000		
					3,021.000	\$940.17	\$7,824.39
0070	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,370.000	299.181		
				44.000	221.697		
					520.878	\$9,754.67	\$22,918.63
0075	441-0104	CONC SIDEWALK, 4 IN	SY	8,800.000	1,327.278		
				22.000	169.444		
					1,496.722	\$3,727.77	\$32,927.88

Rpt-ID: RCPESPRJ

Georgia

Date: 07/13/2016

User: krender

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B14817-14-000-0

Estimate Number: 0022

Pay Period: 06/01/2016
to 06/30/2016

Project Number 332820-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0080	441-0108	CONC SIDEWALK, 8 IN	SY	1,600.000 44.000	76.612 283.229 359.841	\$12,462.08	\$15,833.00
0100	441-4020	CONC VALLEY GUTTER, 6 IN	SY	510.000 10.400	338.784 29.144 367.928	\$303.10	\$3,826.45
0110	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	19,400.000 10.400	5,607.410 552.000 6,159.410	\$5,740.80	\$64,057.86
0160	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	11,120.000 30.210	5,439.480 18.000 5,457.480	\$543.78	\$164,870.47
0315	668-2100	DROP INLET, GP 1	EA	20.000 1637.000	11.500 .750 12.250	\$1,227.75	\$20,053.25
0344	668-5000	JUNCTION BOX	EA	2.000 1889.000	1.750 .750 2.500	\$1,416.75	\$4,722.50
Category Amount:						\$264,490.53	\$3,694,017.70
Category Number: 0030 TEMPORARY EROSION CONTROL							
0385	163-0240	MULCH	TN	70.000 300.000	333.358 13.023 346.381	\$3,906.90	\$103,914.30
0395	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA /SAND BAGS	EA	110.000 185.000	114.000 3.000 117.000	\$555.00	\$21,645.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/13/2016

User: krender

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14817-14-000-0

Estimate Number: 0022

Pay Period: 06/01/2016
to 06/30/2016

Project Number 332820-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 TEMPORARY EROSION CONTROL							
0410	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		120.000 170.000	28.500 .750 29.250	\$127.50	\$4,972.50
0415	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		6,050.000 0.050	5,505.000 24.000 5,529.000	\$1.20	\$276.45
0420	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		1,100.000 2.000	1,033.000 122.000 1,155.000	\$244.00	\$2,310.00
0430	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP EA		120.000 75.000	94.000 1.000 95.000	\$75.00	\$7,125.00
0450	167-1500	WATER QUALITY INSPECTIONS MO		34.000 600.000	19.000 1.000 20.000	\$600.00	\$12,000.00
0460	716-2000	EROSION CONTROL MATS, SLOPES SY		8,400.000 1.250	9,619.307 677.344 10,296.651	\$846.68	\$12,870.81
Category Amount:						\$6,356.28	\$165,114.06
Category Number: 0010 ROADWAY							
0995	158-1000	TRAINING HOURS HR		3,000.000 0.800	345.500 457.500 803.000	\$366.00	\$642.40
9050	004-0022	EXTRA WORK - LS		.000 4266.240	.000 1.000 1.000	\$4,266.24	\$4,266.24
		2 INCH WATER SERVICE LINE					
Category Amount:						\$4,632.24	\$4,908.64
Project Total Amount:						\$275,479.05	\$5,785,940.92

Rpt-ID: RCPESPRJ

Georgia

Date: 07/13/2016

User: krender

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14817-14-000-0

Estimate Number: 0022

Pay Period: 06/01/2016
to 06/30/2016
