

Rpt-ID: RCPESPRJ

Georgia

Date: 09/12/2016

User: krender

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14817-14-000-0

Estimate Number: 0024

Pay Period: 08/01/2016
to 08/31/2016

Contract Location:
US 27/SR 1 BEGINNING AT OLD MOON RD AND EXTENDING

Time Allowed: 984 **Days**
Elapsed Calender Days: 681 **Days**
Percent Time: 69.21

District: 3

Area: 02

Contractor:
MCMATH-TURNER CONSTRUCTION COMPANY
P. O. BOX 38

COLUMBUS GA 31902-0038
Phone: (706)687-0303

Date Let: 06/20/2014
Date Awarded: 06/20/2014
Date Contract Executed: 10/06/2014
Date Notice to Proceed: 10/21/2014
Date Work Began: 10/24/2014
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 06/30/2017

Escrow Agent:
Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$14,141,302.27
Original Contract Amount \$14,097,865.13
Funds Available \$8,066,084.46
Percent Complete 42.96%

Counties:
Muscogee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
332820-	\$14,141,302.27	\$14,097,865.13	\$8,066,084.46	42.96%	\$199,811.60

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/12/2016

User: krender

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14817-14-000-0

Estimate Number: 0024

Pay Period: 08/01/2016
to 08/31/2016

Project Number: 332820- US 27/SR 1 - WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0011-01(053)

	Total to Date	Prev to Date	This Estimate
Participating	\$4,860,174.17	\$4,700,324.89	\$159,849.28
Non-Participating	\$1,215,043.64	\$1,175,081.32	\$39,962.32
Total Earnings	\$6,075,217.81	\$5,875,406.21	\$199,811.60
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$6,075,217.81	\$5,875,406.21	\$199,811.60
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$6,075,217.81	\$5,875,406.21	

Total Payable: **\$199,811.60**

Rpt-ID: RCPEsprj

Georgia

Date: 09/12/2016

User: krender

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14817-14-000-0

Estimate Number: 0024

Pay Period: 08/01/2016
to 08/31/2016

Project Number 332820-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.660		
				1107052.000	.006		
					.666	\$6,642.31	\$737,296.63
		STP00-0011-01(053)					
0020	310-1101	GR AGGR BASE CRS, INCL MATL	TN	70,380.000	25,650.210		
				18.640	4,991.400		
					30,641.610	\$93,039.70	\$571,159.61
0035	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		7,200.000	374.990		
				70.270	320.110		
					695.100	\$22,494.13	\$48,844.68
0040	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		10,000.000	214.940		
				78.460	38.860		
					253.800	\$3,048.96	\$19,913.15
0045	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		24,800.000	8,460.930		
				60.200	133.890		
					8,594.820	\$8,060.18	\$517,408.16
0050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		10,700.000	2,987.440		
				62.280	153.010		
					3,140.450	\$9,529.46	\$195,587.23
0065	413-1000	BITUM TACK COAT	GL	19,600.000	3,021.000		
				2.590	182.000		
					3,203.000	\$471.38	\$8,295.77
0075	441-0104	CONC SIDEWALK, 4 IN	SY	8,800.000	1,496.722		
				22.000	341.544		
					1,838.266	\$7,513.97	\$40,441.85
0110	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	19,400.000	6,159.410		
				10.400	1,635.000		
					7,794.410	\$17,004.00	\$81,061.86

Rpt-ID: RCPESPRJ

Georgia

Date: 09/12/2016

User: krender

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B14817-14-000-0

Estimate Number: 0024

Pay Period: 08/01/2016
to 08/31/2016

Project Number 332820-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0160	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	11,120.000 30.210	5,457.480 509.090 5,966.570	\$15,379.61	\$180,250.08
0200	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	300.000 24.000	386.000 16.000 402.000	\$384.00	\$9,648.00
0210	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		12.000 705.000	8.000 1.000 9.000	\$705.00	\$6,345.00
Category Amount:						\$184,272.70	\$2,416,252.02
Category Number: 0020 PERMANENT EROSION CONTROL							
0360	700-6910	PERMANENT GRASSING	AC	15.000 600.000	7.123 -.034 7.089	\$-20.40	\$4,253.40
Category Amount:						\$-20.40	\$4,253.40
Category Number: 0030 TEMPORARY EROSION CONTROL							
0385	163-0240	MULCH	TN	70.000 300.000	348.234 10.264 358.498	\$3,079.20	\$107,549.40
0395	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		110.000 185.000	117.000 6.000 123.000	\$1,110.00	\$22,755.00
0400	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		6.000 550.000	3.000 .250 3.250	\$137.50	\$1,787.50
0405	163-0542	CONSTRUCT AND REMOVE STONE FILTER RINC EA		12.000 350.000	4.500 .250 4.750	\$87.50	\$1,662.50

Rpt-ID: RCPESPRJ

Georgia

Date: 09/12/2016

User: krender

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14817-14-000-0

Estimate Number: 0024

Pay Period: 08/01/2016
to 08/31/2016

Project Number 332820-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 TEMPORARY EROSION CONTROL							
0410	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		120.000 170.000	29.750 1.500 31.250	\$255.00	\$5,312.50
0415	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		6,050.000 0.050	5,622.000 1,797.000 7,419.000	\$89.85	\$370.95
0430	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP EA	EA	120.000 75.000	96.000 23.000 119.000	\$1,725.00	\$8,925.00
0450	167-1500	WATER QUALITY INSPECTIONS MO	MO	34.000 600.000	21.000 1.000 22.000	\$600.00	\$13,200.00
0455	171-0030	TEMPORARY SILT FENCE, TYPE C LF	LF	12,100.000 4.500	22,946.250 354.500 23,300.750	\$1,595.25	\$104,853.38
Category Amount:						\$8,679.30	\$266,416.23
Category Number: 0070 WATER DISTRIBUTION							
0690	670-1080	WATER MAIN, 8 IN LF	LF	1,110.000 97.000	510.000 40.000 550.000	\$3,880.00	\$53,350.00
0710	670-1490	CUT AND CAP EXISTING WATER MAIN EA	EA	13.000 1050.000	11.000 2.000 13.000	\$2,100.00	\$13,650.00
0825	670-9730	RELOCATE EXIST WATER METER, INCL BOX EA	EA	30.000 900.000	25.000 1.000 26.000	\$900.00	\$23,400.00
Category Amount:						\$6,880.00	\$90,400.00
Project Total Amount:						\$199,811.60	\$6,075,217.81

Rpt-ID: RCPESPRJ

Georgia

Date: 09/12/2016

User: krender

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14817-14-000-0

Estimate Number: 0024

Pay Period: 08/01/2016
to 08/31/2016
