

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14817-14-000-0

Estimate Number: 0028

Pay Period: 12/01/2016
to 12/31/2016

Contract Location:

US 27/SR 1 BEGINNING AT OLD MOON RD AND EXTENDING

Time Allowed: 984 Days

Elapsed Calender Days: 803 Days

Percent Time: 81.61

District: 3

Area: 02

Contractor:

MCMATH-TURNER CONSTRUCTION COMPANY
P. O. BOX 38

Date Let: 06/20/2014

Date Awarded: 06/20/2014

Date Contract Executed: 10/06/2014

Date Notice to Proceed: 10/21/2014

Date Work Began: 10/24/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 06/30/2017

COLUMBUS GA 31902-0038

Phone: (706)687-0303

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$14,188,473.82

Original Contract Amount \$14,097,865.13

Funds Available \$7,016,700.32

Percent Complete 50.40%

Counties:

Muscogee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
332820-	\$14,188,473.82	\$14,097,865.13	\$7,016,700.32	50.55%	\$204,069.12

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14817-14-000-0

Estimate Number: 0028

Pay Period: 12/01/2016
to 12/31/2016

Project Number: 332820- US 27/SR 1 - WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0011-01(053)

	Total to Date	Prev to Date	This Estimate
Participating	\$5,720,522.38	\$5,557,267.08	\$163,255.30
Non-Participating	\$1,430,130.72	\$1,389,316.90	\$40,813.82
Total Earnings	\$7,150,653.10	\$6,946,583.98	\$204,069.12
Stockpiled Materials	\$21,120.40	\$21,120.40	\$0.00
Gross Earnings	\$7,171,773.50	\$6,967,704.38	\$204,069.12
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$7,171,773.50	\$6,967,704.38	

Total Payable: **\$204,069.12**

Rpt-ID: RCPEsprj

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14817-14-000-0

Estimate Number: 0028

Pay Period: 12/01/2016
to 12/31/2016

Project Number 332820-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.719		
				1107052.000	.024		
		STP00-0011-01(053)			.743	\$26,569.25	\$822,539.64
0010	207-0203	FOUND BKFILL MATL, TP II	CY	681.000	768.040		
				53.000	11.803		
					779.843	\$625.56	\$41,331.68
0015	210-0100	GRADING COMPLETE -	LS	1.000	.700		
				2477617.840	.030		
		STP00-0011-01(053)			.730	\$74,328.54	\$1,808,661.02
0020	310-1101	GR AGGR BASE CRS, INCL MATL	TN	70,380.000	39,918.650		
				18.640	2,365.920		
					42,284.570	\$44,100.75	\$788,184.38
0075	441-0104	CONC SIDEWALK, 4 IN	SY	8,800.000	4,015.487		
				22.000	62.222		
					4,077.709	\$1,368.88	\$89,709.60
0080	441-0108	CONC SIDEWALK, 8 IN	SY	1,600.000	387.063		
				44.000	15.889		
					402.952	\$699.12	\$17,729.89
0130	500-3101	CLASS A CONCRETE	CY	670.000	247.299		
				552.580	29.833		
					277.132	\$16,485.12	\$153,137.60
0160	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	11,120.000	6,977.820		
				30.210	191.170		
					7,168.990	\$5,775.25	\$216,575.19
0260	641-1200	GUARDRAIL, TP W	LF	1,980.000	.000		
				16.900	316.000		
					316.000	\$5,340.40	\$5,340.40

Rpt-ID: RCPEsprj

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14817-14-000-0

Estimate Number: 0028

Pay Period: 12/01/2016
to 12/31/2016

Project Number 332820-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0265	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	7.000 907.000	.000 2.000 2.000	\$1,814.00	\$1,814.00
0270	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	6.000 1810.000	.000 2.000 2.000	\$3,620.00	\$3,620.00
0295	668-1100	CATCH BASIN, GP 1	EA	103.000 2277.000	69.250 1.500 70.750	\$3,415.50	\$161,097.75
0315	668-2100	DROP INLET, GP 1	EA	20.000 1637.000	16.500 .750 17.250	\$1,227.75	\$28,238.25
Category Amount:						\$185,370.12	\$4,137,979.40
Category Number: 0020 PERMANENT EROSION CONTROL							
0370	700-8000	FERTILIZER MIXED GRADE	TN	15.000 600.000	2.020 .202 2.222	\$121.20	\$1,333.20
Category Amount:						\$121.20	\$1,333.20
Category Number: 0030 TEMPORARY EROSION CONTROL							
0380	163-0232	TEMPORARY GRASSING	AC	7.000 450.000	1.099 1.012 2.111	\$455.40	\$949.95
0385	163-0240	MULCH	TN	70.000 300.000	364.997 26.880 391.877	\$8,064.00	\$117,563.10
0410	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TR	EA	120.000 170.000	33.750 28.500 62.250	\$4,845.00	\$10,582.50

Rpt-ID: RCPEsprj

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14817-14-000-0

Estimate Number: 0028

Pay Period: 12/01/2016
to 12/31/2016

Project Number 332820-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 TEMPORARY EROSION CONTROL							
0415	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TP LF		6,050.000	7,419.000		
				0.050	1,727.900		
					9,146.900	\$86.40	\$457.35
0430	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	120.000	119.000		
				75.000	3.000		
					122.000	\$225.00	\$9,150.00
0440	165-0111	MAINTENANCE OF STONE FILTER RING	EA	12.000	16.000		
				120.000	1.000		
					17.000	\$120.00	\$2,040.00
0450	167-1500	WATER QUALITY INSPECTIONS	MO	34.000	25.000		
				600.000	1.000		
					26.000	\$600.00	\$15,600.00
0455	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	12,100.000	23,375.750		
				4.500	396.000		
					23,771.750	\$1,782.00	\$106,972.88
Category Amount:						\$16,177.80	\$263,315.78
Category Number: 0080 SANITARY SEWER							
0870	611-8050	ADJUST MANHOLE TO GRADE	EA	4.000	1.000		
				800.000	3.000		
					4.000	\$2,400.00	\$3,200.00
Category Amount:						\$2,400.00	\$3,200.00
Project Total Amount:						\$204,069.12	\$7,150,653.10