

Rpt-ID: RCPESPRJ

Georgia

Date: 04/04/2017

User: krender

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14817-14-000-0

Estimate Number: 0031

Pay Period: 03/01/2017
to 03/31/2017

Contract Location:

US 27/SR 1 BEGINNING AT OLD MOON RD AND EXTENDING

Time Allowed: 984 Days

Elapsed Calender Days: 893 Days

Percent Time: 90.75

District: 3

Area: 02

Contractor:

MCMATH-TURNER CONSTRUCTION COMPANY
P. O. BOX 38

Date Let: 06/20/2014

Date Awarded: 06/20/2014

Date Contract Executed: 10/06/2014

Date Notice to Proceed: 10/21/2014

Date Work Began: 10/24/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 06/30/2017

COLUMBUS GA 31902-0038

Phone: (706)687-0303

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$14,188,473.82

Original Contract Amount \$14,097,865.13

Funds Available \$6,167,427.97

Percent Complete 56.41%

Counties:

Muscogee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
332820-	\$14,188,473.82	\$14,097,865.13	\$6,167,427.97	56.53%	\$479,515.89

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/04/2017

User: krender

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14817-14-000-0

Estimate Number: 0031

Pay Period: 03/01/2017
to 03/31/2017

Project Number: 332820- US 27/SR 1 - WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0011-01(053)

	Total to Date	Prev to Date	This Estimate
Participating	\$6,402,563.31	\$6,033,223.88	\$369,339.43
Non-Participating	\$1,600,640.94	\$1,508,306.08	\$92,334.86
Total Earnings	\$8,003,204.25	\$7,541,529.96	\$461,674.29
Stockpiled Materials	\$17,841.60	\$0.00	\$17,841.60
Gross Earnings	\$8,021,045.85	\$7,541,529.96	\$479,515.89
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$8,021,045.85	\$7,541,529.96	

Total Payable: **\$479,515.89**

Rpt-ID: RCPEsprj

Georgia

Date: 04/04/2017

User: krender

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14817-14-000-0

Estimate Number: 0031

Pay Period: 03/01/2017
to 03/31/2017

Project Number 332820-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.768		
				1107052.000	.014		
					.782	\$15,498.73	\$865,714.66
		STP00-0011-01(053)					
0010	207-0203	FOUND BKFILL MATL, TP II	CY	681.000	779.843		
				53.000	56.792		
					836.635	\$3,009.98	\$44,341.66
0015	210-0100	GRADING COMPLETE -	LS	1.000	.790		
				2477617.840	.030		
					.820	\$74,328.54	\$2,031,646.63
		STP00-0011-01(053)					
0020	310-1101	GR AGGR BASE CRS, INCL MATL	TN	70,380.000	45,001.140		
				18.640	3,127.780		
					48,128.920	\$58,301.82	\$897,123.07
0035	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		7,200.000	695.100		
				70.270	801.910		
					1,497.010	\$56,350.22	\$105,194.89
0045	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GP TN		24,800.000	10,287.840		
		TL & H LIME		60.200	2,317.360		
					12,605.200	\$139,505.07	\$758,833.04
0050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GP TN		10,700.000	3,625.290		
		L & H LIME		62.280	608.530		
					4,233.820	\$37,899.25	\$263,682.31
0065	413-1000	BITUM TACK COAT	GL	19,600.000	3,757.000		
				2.590	1,463.000		
					5,220.000	\$3,789.17	\$13,519.80
0075	441-0104	CONC SIDEWALK, 4 IN	SY	8,800.000	4,608.265		
				22.000	632.222		
					5,240.487	\$13,908.88	\$115,290.71

Rpt-ID: RCPESPRJ

Georgia

Date: 04/04/2017

User: krender

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14817-14-000-0

Estimate Number: 0031

Pay Period: 03/01/2017
to 03/31/2017

Project Number 332820-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0080	441-0108	CONC SIDEWALK, 8 IN	SY	1,600.000 44.000	548.285 25.000 573.285	\$1,100.00	\$25,224.54
0100	441-4020	CONC VALLEY GUTTER, 6 IN	SY	510.000 10.400	456.902 28.889 485.791	\$300.45	\$5,052.23
0110	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	19,400.000 10.400	10,493.610 1,178.000 11,671.610	\$12,251.20	\$121,384.74
0120	446-1100	PVMT REINF FABRIC STRIPS, TP 2, 18 INCH WID LF		5,000.000 5.730	.000 830.000 830.000	\$4,755.90	\$4,755.90
0150	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	40.000 200.000	13.851 1.467 15.318	\$293.40	\$3,063.60
Category Amount:						\$421,292.61	\$5,254,827.78
Category Number: 0020 PERMANENT EROSION CONTROL							
0345	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	560.000 34.000	354.687 9.000 363.687	\$306.00	\$12,365.36
0355	603-7000	PLASTIC FILTER FABRIC	SY	1,660.000 2.500	331.687 9.000 340.687	\$22.50	\$851.72
Category Amount:						\$328.50	\$13,217.08
Category Number: 0030 TEMPORARY EROSION CONTROL							
0395	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DAI EA /SAND BAGS		110.000 185.000	125.500 4.500 130.000	\$832.50	\$24,050.00

Rpt-ID: RCPEsprj

Georgia

Date: 04/04/2017

User: krender

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14817-14-000-0

Estimate Number: 0031

Pay Period: 03/01/2017
to 03/31/2017

Project Number 332820-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 TEMPORARY EROSION CONTROL							
0420	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	1,100.000 2.000	1,394.000 10.000 1,404.000	\$20.00	\$2,808.00
0450	167-1500	WATER QUALITY INSPECTIONS	MO	34.000 600.000	28.000 1.000 29.000	\$600.00	\$17,400.00
Category Amount:						\$1,452.50	\$44,258.00
Category Number: 0040 SIGNING AND MARKING							
0462	639-4003	STRAIN POLE, TP III	EA	.000 6200.000	.000 .000 .000	\$0.00	\$0.00
Category Amount:						\$0.00	\$0.00
Category Number: 0010 ROADWAY							
9075	210-0250	UNDERCUT EXCAVATION	CY	.000 7.500	196.111 195.681 391.792	\$1,467.61	\$2,938.44
		UNDERCUT EXCAVATION - SPEC ITEM					
9080	402-3192	RECYCLED ASPH CONC 19 MM SUPERPAVE, GP TN TL		.000 61.530	77.250 242.180 319.430	\$14,901.34	\$19,654.53
		SPEC ITEM - TEMPORARY ASPHALT - 19MM					
9085	402-3143	RECYCLED ASPH CONC 25 MM SUPERPAVE, GP TN TL		.000 59.450	111.970 352.400 464.370	\$20,950.18	\$27,606.80
		SPEC ITEM - TEMPORARY ASPHALT - 25MM					
9095	004-0022	EXTRA WORK -	LS	.000 1281.550	.000 1.000 1.000	\$1,281.55	\$1,281.55
		SA #4 REMOVAL AND DISPOSAL OF APRON - PARCEL 76					
Category Amount:						\$38,600.68	\$51,481.32
Project Total Amount:						\$461,674.29	\$8,003,204.25