

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2018

User: jepruitt

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14817-14-000-0

Estimate Number: 0049

Pay Period: 09/01/2018
to 09/30/2018

Contract Location:

US 27/SR 1 BEGINNING AT OLD MOON RD AND EXTENDING

Time Allowed:

1123 Days

Elapsed Calender Days:

1441 Days

Percent Time:

128.32

District: 3

Area: 02

Contractor:

MCMATH-TURNER CONSTRUCTION COMPANY
P. O. BOX 38

Date Let:

06/20/2014

Date Awarded:

06/20/2014

Date Contract Executed:

10/06/2014

Date Notice to Proceed:

10/21/2014

COLUMBUS

GA 31902-0038

Date Work Began:

10/24/2014

Phone: (706)687-0303

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

11/16/2017

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$15,480,618.68

Original Contract Amount \$14,097,865.13

Funds Available \$2,225,311.84

Percent Complete 87.96%

Counties:

Muscogee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
332820-	\$15,480,618.68	\$14,097,865.13	\$2,225,311.83	85.63%	\$279,868.83

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2018

User: jepruitt

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14817-14-000-0

Estimate Number: 0049

Pay Period: 09/01/2018
to 09/30/2018

Project Number: 332820- US 27/SR 1 - WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0011-01(053)

	Total to Date	Prev to Date	This Estimate
Participating	\$10,892,962.55	\$10,640,483.49	\$252,479.06
Non-Participating	\$2,723,240.70	\$2,660,120.93	\$63,119.77
Total Earnings	\$13,616,203.25	\$13,300,604.42	\$315,598.83
Stockpiled Materials	\$17,841.60	\$17,841.60	\$0.00
Gross Earnings	\$13,634,044.85	\$13,318,446.02	\$315,598.83
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$378,738.00)	(\$343,008.00)	(\$35,730.00)
Total:	\$13,255,306.85	\$12,975,438.02	

Total Payable: **\$279,868.83**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2018

User: jepruitt

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14817-14-000-0

Estimate Number: 0049

Pay Period: 09/01/2018

to 09/30/2018

Project Number 332820-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0045	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		24,800.000 60.200	25,737.330 2,439.970 28,177.300	\$146,886.19	\$1,696,273.46
0050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		10,700.000 62.280	9,284.310 1,063.240 10,347.550	\$66,218.59	\$644,445.41
0065	413-1000	BITUM TACK COAT	GL	19,600.000 2.590	11,746.000 676.000 12,422.000	\$1,750.84	\$32,172.98
0095	441-0754	CONCRETE MEDIAN, 7 1/2 IN	SY	900.000 44.000	945.830 53.736 999.566	\$2,364.38	\$43,980.90
0115	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	11,700.000 10.400	10,375.799 418.300 10,794.099	\$4,350.32	\$112,258.63
0150	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	40.000 200.000	135.713 6.667 142.380	\$1,333.40	\$28,476.00
0250	634-1200	RIGHT OF WAY MARKERS	EA	170.000 160.000	.000 35.000 35.000	\$5,600.00	\$5,600.00
Category Amount:						\$228,503.72	\$2,563,207.38
Category Number: 0030 TEMPORARY EROSION CONTROL							
0455	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	12,100.000 4.500	31,534.000 2,736.250 34,270.250	\$12,313.13	\$154,216.13
Category Amount:						\$12,313.13	\$154,216.13

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2018

User: jepruitt

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14817-14-000-0

Estimate Number: 0049

Pay Period: 09/01/2018
to 09/30/2018

Project Number 332820-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 SIGNING AND MARKING							
0475	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		692.000 16.900	.000 387.125 387.125	\$6,542.41	\$6,542.41
0480	636-2070	GALV STEEL POSTS, TP 7	LF	2,220.000 6.500	.000 1,001.000 1,001.000	\$6,506.50	\$6,506.50
Category Amount:						\$13,048.91	\$13,048.91
Category Number: 0050 SIGNALIZATION							
0565	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 1	LS	1.000 69777.000	.500 .200 .700	\$13,955.40	\$48,843.90
0570	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 2	LS	1.000 83845.000	.500 .200 .700	\$16,769.00	\$58,691.50
0575	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 3	LS	1.000 67302.000	.500 .200 .700	\$13,460.40	\$47,111.40
0580	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 4	LS	1.000 78074.000	.500 .200 .700	\$15,614.80	\$54,651.80
Category Amount:						\$59,799.60	\$209,298.60
Category Number: 0040 SIGNING AND MARKING							
0975	636-1020	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		437.000 11.550	.000 167.400 167.400	\$1,933.47	\$1,933.47
Category Amount:						\$1,933.47	\$1,933.47
Project Total Amount:						\$315,598.83	\$13,616,203.25