

Rpt-ID: RCPESPRJ

Georgia

Date: 05/06/2016

User: vepps

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14819-14-000-0

Estimate Number: 0022

Pay Period: 04/15/2016
to 05/02/2016

Contract Location:

SR 133 @PAULINE CHURCH RD (CR 10) TO TROUPEVILLE F

Time Allowed: 690 Days

Elapsed Calender Days: 631 Days

Percent Time: 91.45

District: 4

Area: 01

Contractor:

REAMES AND SON CONSTRUCTION COMPANY
P. O. BOX 546

Date Let: 06/20/2014

Date Awarded: 06/20/2014

Date Contract Executed: 08/04/2014

Date Notice to Proceed: 08/11/2014

Date Work Began: 08/20/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 06/30/2016

VALDOSTA

GA 31603-0546

Phone: (229)244-9286

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$22,773,601.69

Original Contract Amount \$20,697,904.38

Funds Available \$10,653,039.36

Percent Complete 53.22%

Counties:

Brooks

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000543	\$22,773,601.69	\$20,697,904.38	\$10,653,039.36	53.22%	\$734,911.50

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/06/2016

User: vepps

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14819-14-000-0

Estimate Number: 0022

Pay Period: 04/15/2016
to 05/02/2016

Project Number: 0000543 SR 133 - WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0000-00(543)

	Total to Date	Prev to Date	This Estimate
Participating	\$9,696,449.79	\$9,108,520.59	\$587,929.20
Non-Participating	\$2,424,112.54	\$2,277,130.24	\$146,982.30
Total Earnings	\$12,120,562.33	\$11,385,650.83	\$734,911.50
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$12,120,562.33	\$11,385,650.83	\$734,911.50
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$12,120,562.33	\$11,385,650.83	

Total Payable: **\$734,911.50**

Rpt-ID: RCPEsprj

Georgia

Date: 05/06/2016

User: vepps

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14819-14-000-0

Estimate Number: 0022

Pay Period: 04/15/2016
to 05/02/2016

Project Number 0000543

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0003	150-1000	TRAFFIC CONTROL -	LS	1.000	.576		
				337700.000	.000		
					.576	\$.00	\$194,515.20
		STP00-0000-00(543)					
0010	205-0001	UNCLASS EXCAV	CY	71,161.000	64,273.112		
				2.150	2,173.000		
					66,446.112	\$4,671.95	\$142,859.14
0015	206-0002	BORROW EXCAV, INCL MATL	CY	295,402.000	223,467.678		
				5.000	9,022.000		
					232,489.678	\$45,110.00	\$1,162,448.39
0030	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	69,579.000	35,413.479		
				9.000	3,885.030		
					39,298.509	\$34,965.27	\$353,686.58
0050	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		28,051.000	10,891.200		
				70.000	3,491.770		
					14,382.970	\$244,423.90	\$1,006,807.90
0055	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		32,888.000	19,159.699		
				66.000	2,587.570		
					21,747.269	\$170,779.62	\$1,435,319.75
0065	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		33,634.000	16,112.280		
				70.150	4,171.510		
					20,283.790	\$292,631.43	\$1,422,907.87
0070	413-1000	BITUM TACK COAT	GL	36,675.000	9,748.000		
				3.050	2,506.000		
					12,254.000	\$7,643.30	\$37,374.70
0075	432-0206	MILL ASPH CONC PVMt, 1 1/2 IN DEPTH	SY	62,654.000	23,712.500		
				0.900	11,152.000		
					34,864.500	\$10,036.80	\$31,378.05

Rpt-ID: RCPESPRJ

Georgia

Date: 05/06/2016

User: vepps

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B14819-14-000-0

Estimate Number: 0022

Pay Period: 04/15/2016
to 05/02/2016

Project Number 0000543

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0080	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	1,546.000 36.000	2,724.861 75.030 2,799.891	\$2,701.08	\$100,796.08
0090	441-0104	CONC SIDEWALK, 4 IN	SY	10,350.000 30.000	4,665.704 2,164.940 6,830.644	\$64,948.20	\$204,919.32
0100	441-3999	CONCRETE V GUTTER	LF	5,035.000 13.000	1,105.000 730.000 1,835.000	\$9,490.00	\$23,855.00
0105	441-4020	CONC VALLEY GUTTER, 6 IN	SY	1,089.000 34.000	895.528 100.320 995.848	\$3,410.88	\$33,858.83
0110	441-6022	CONC CURB & GUTTER, 6 IN X 30 IN, TP 2	LF	17,800.000 12.000	12,906.000 925.000 13,831.000	\$11,100.00	\$165,972.00
0115	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	2,740.000 14.000	1,863.000 237.000 2,100.000	\$3,318.00	\$29,400.00
Category Amount:						\$905,230.43	\$6,346,098.81
Category Number: 0040 DRAINAGE							
0205	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	15,490.000 28.500	13,294.210 158.200 13,452.410	\$4,508.70	\$383,393.69
0230	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	3,530.000 25.000	3,382.010 -38.000 3,344.010	\$-950.00	\$83,600.25

Rpt-ID: RCPEsprj

Georgia

Date: 05/06/2016

User: vepps

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14819-14-000-0

Estimate Number: 0022

Pay Period: 04/15/2016
to 05/02/2016

Project Number 0000543

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 DRAINAGE							
0245	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	166.000 275.000	138.000 -2.000 136.000	\$-550.00	\$37,400.00
0255	668-1100	CATCH BASIN, GP 1	EA	96.000 2050.000	64.250 9.750 74.000	\$19,987.50	\$151,700.00
0265	668-1200	CATCH BASIN, GP 2	EA	4.000 2150.000	3.750 .250 4.000	\$537.50	\$8,600.00
0275	668-2100	DROP INLET, GP 1	EA	51.000 1850.000	39.250 4.500 43.750	\$8,325.00	\$80,937.50
0285	668-5000	JUNCTION BOX	EA	1.000 1750.000	.500 1.500 2.000	\$2,625.00	\$3,500.00
Category Amount:						\$34,483.70	\$749,131.44
Category Number: 0050 EROSION							
0475	700-6910	PERMANENT GRASSING	AC	53.000 1200.000	49.636 21.642 71.278	\$25,970.40	\$85,533.60
0485	700-8000	FERTILIZER MIXED GRADE	TN	3.000 1200.000	41.494 7.577 49.071	\$9,092.40	\$58,885.20
Category Amount:						\$35,062.80	\$144,418.80

Rpt-ID: RCPEsprj

Georgia

Date: 05/06/2016

User: vepps

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14819-14-000-0

Estimate Number: 0022

Pay Period: 04/15/2016
to 05/02/2016

Project Number 0000543

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0030 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-380,857.400		
				1.000	-239,865.430		
					-620,722.830	\$-239,865.43	(\$620,722.83)
		(IN #1)					
Category Amount:						\$-239,865.43	\$-620,722.83
Project Total Amount:						\$734,911.50	\$12,120,562.33