

Rpt-ID: RCPESPRJ

Georgia

Date: 09/06/2016

User: vevps

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B14819-14-000-0

Estimate Number: 0029

Pay Period: 08/02/2016
to 09/01/2016

Contract Location:

SR 133 @PAULINE CHURCH RD (CR 10) TO TROUPEVILLE F

Time Allowed: 727 Days

Elapsed Calender Days: 753 Days

Percent Time: 103.58

District: 4

Area: 01

Contractor:

REAMES AND SON CONSTRUCTION COMPANY
P. O. BOX 546

Date Let: 06/20/2014

Date Awarded: 06/20/2014

Date Contract Executed: 08/04/2014

Date Notice to Proceed: 08/11/2014

Date Work Began: 08/20/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 08/06/2016

VALDOSTA

GA 31603-0546

Phone: (229)244-9286

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$22,910,519.69

Original Contract Amount \$20,697,904.38

Funds Available \$5,821,455.53

Percent Complete 74.80%

Counties:

Brooks

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000543	\$22,910,519.69	\$20,697,904.38	\$5,821,455.53	74.59%	\$1,350,226.27

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/06/2016

User: vepps

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B14819-14-000-0

Estimate Number: 0029

Pay Period: 08/02/2016
to 09/01/2016

Project Number: 0000543 SR 133 - WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0000-00(543)

	Total to Date	Prev to Date	This Estimate
Participating	\$13,710,126.41	\$12,638,916.59	\$1,071,209.82
Non-Participating	\$3,427,531.75	\$3,159,729.30	\$267,802.45
Total Earnings	\$17,137,658.16	\$15,798,645.89	\$1,339,012.27
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$17,137,658.16	\$15,798,645.89	\$1,339,012.27
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$48,594.00)	(\$59,808.00)	\$11,214.00
Total:	\$17,089,064.16	\$15,738,837.89	

Total Payable: **\$1,350,226.27**

Rpt-ID: RCPEsprj

Georgia

Date: 09/06/2016

User: vepps

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B14819-14-000-0

Estimate Number: 0029

Pay Period: 08/02/2016
to 09/01/2016

Project Number 0000543

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0007	150-1000	TRAFFIC CONTROL -	LS	.000	.903		
				362575.000	.050		
					.953	\$18,128.75	\$345,533.98
		TRAFFIC CONTROL - STP00-0000-00 (543)					
0010	205-0001	UNCLASS EXCAV	CY	71,161.000	71,276.937		
				2.150	185.000		
					71,461.937	\$397.75	\$153,643.16
0015	206-0002	BORROW EXCAV, INCL MATL	CY	295,402.000	252,822.715		
				5.000	768.000		
					253,590.715	\$3,840.00	\$1,267,953.58
0050	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		28,051.000	25,684.260		
				70.000	3,494.510		
					29,178.770	\$244,615.70	\$2,042,513.90
0055	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		32,888.000	29,772.299		
				66.000	1,912.500		
					31,684.799	\$126,225.00	\$2,091,196.73
0060	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		26,482.000	920.620		
				73.500	6,436.170		
					7,356.790	\$473,058.50	\$540,724.07
0065	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		33,634.000	29,932.250		
				70.150	4,148.030		
					34,080.280	\$290,984.30	\$2,390,731.64
0070	413-1000	BITUM TACK COAT	GL	36,675.000	16,893.000		
				3.050	5,441.000		
					22,334.000	\$16,595.05	\$68,118.70
0075	432-0206	MILL ASPH CONC PVMT, 1 1/2 IN DEPTH	SY	62,654.000	60,947.774		
				0.900	9,192.300		
					70,140.074	\$8,273.07	\$63,126.07

Rpt-ID: RCPEsprj

Georgia

Date: 09/06/2016

User: vepps

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B14819-14-000-0

Estimate Number: 0029

Pay Period: 08/02/2016
to 09/01/2016

Project Number 0000543

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0090	441-0104	CONC SIDEWALK, 4 IN	SY	10,350.000 30.000	8,943.055 798.190 9,741.245	\$23,945.70	\$292,237.35
0110	441-6022	CONC CURB & GUTTER, 6 IN X 30 IN, TP 2	LF	17,800.000 12.000	16,452.000 80.000 16,532.000	\$960.00	\$198,384.00
Category Amount:						\$1,207,023.82	\$9,454,163.18
Category Number: 0050 EROSION							
0140	603-7000	PLASTIC FILTER FABRIC	SY	1,551.000 5.000	425.666 223.000 648.666	\$1,115.00	\$3,243.33
Category Amount:						\$1,115.00	\$3,243.33
Category Number: 0030 ROADWAY							
0150	641-1200	GUARDRAIL, TP W	LF	4,118.000 18.000	3,125.000 1,010.000 4,135.000	\$18,180.00	\$74,430.00
0155	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	9.000 750.000	8.000 2.000 10.000	\$1,500.00	\$7,500.00
0160	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	8.000 2100.000	4.000 3.000 7.000	\$6,300.00	\$14,700.00
Category Amount:						\$25,980.00	\$96,630.00
Category Number: 0040 DRAINAGE							
0335	668-8011	SAFETY GRATE, TP 1	SF	562.000 45.000	447.000 24.000 471.000	\$1,080.00	\$21,195.00
Category Amount:						\$1,080.00	\$21,195.00

Rpt-ID: RCPEsprj

Georgia

Date: 09/06/2016

User: vepps

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B14819-14-000-0

Estimate Number: 0029

Pay Period: 08/02/2016
to 09/01/2016

Project Number 0000543

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION							
0378	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000 18360.000	2.000 -1.000 1.000	\$-18,360.00	\$18,360.00
		518+00 LT					
0379	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000 14530.000	.750 .250 1.000	\$3,632.50	\$14,530.00
		519+20 RT					
0380	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000 15480.000	.750 .250 1.000	\$3,870.00	\$15,480.00
		544+50 RT					
0384	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000 15570.000	.750 .250 1.000	\$3,892.50	\$15,570.00
		595+00 RT					
0386	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000 14750.000	.750 .250 1.000	\$3,687.50	\$14,750.00
		715+00 LT					
0387	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000 17480.000	.750 .250 1.000	\$4,370.00	\$17,480.00
		718+00 RT					
0388	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000 14530.000	.750 .250 1.000	\$3,632.50	\$14,530.00
		768+50 RT					
0389	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000 13880.000	.750 .250 1.000	\$3,470.00	\$13,880.00
		772+00 LT					
0445	167-1500	WATER QUALITY INSPECTIONS	MO	22.000 1250.000	22.000 1.000 23.000	\$1,250.00	\$28,750.00

Rpt-ID: RCPEsprj

Georgia

Date: 09/06/2016

User: vepps

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B14819-14-000-0

Estimate Number: 0029

Pay Period: 08/02/2016
to 09/01/2016

Project Number 0000543

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION							
0449	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	47,326.000	34,052.250		
				2.500	11,350.500		
					45,402.750	\$28,376.25	\$113,506.88
0450	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	43,338.000	35,404.500		
				3.250	11,801.500		
					47,206.000	\$38,354.88	\$153,419.50
0465	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,365.000	425.666		
				55.000	223.000		
					648.666	\$12,265.00	\$35,676.63
0475	700-6910	PERMANENT GRASSING	AC	53.000	94.911		
				1200.000	7.062		
					101.973	\$8,474.40	\$122,367.60
Category Amount:						\$96,915.53	\$578,300.61
Category Number: 0030 ROADWAY							
0476	700-9300	SOD	SY	.000	1,283.489		
				6.030	1,615.716		
					2,899.205	\$9,742.77	\$17,482.21
		SOD					
Category Amount:						\$9,742.77	\$17,482.21
Category Number: 0050 EROSION							
0485	700-8000	FERTILIZER MIXED GRADE	TN	3.000	68.557		
				1200.000	4.230		
					72.787	\$5,076.00	\$87,344.40
Category Amount:						\$5,076.00	\$87,344.40
Category Number: 0060 SIGNING & MARKING							
0570	636-1020	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		95.000	.000		
				14.000	135.200		
					135.200	\$1,892.80	\$1,892.80

Rpt-ID: RCPEsprj

Georgia

Date: 09/06/2016

User: vepps

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B14819-14-000-0

Estimate Number: 0029

Pay Period: 08/02/2016
to 09/01/2016

Project Number 0000543

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 SIGNING & MARKING							
0580	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		1,070.000	.000		
				15.000	139.000		
					139.000	\$2,085.00	\$2,085.00
0590	636-2080	GALV STEEL POSTS, TP 8	LF	632.000	.000		
				9.000	210.000		
					210.000	\$1,890.00	\$1,890.00
Category Amount:						\$5,867.80	\$5,867.80
Category Number: 0050 EROSION							
0614	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		14,350.000	16,496.948		
				5.250	5,498.750		
					21,995.698	\$28,868.44	\$115,477.41
Category Amount:						\$28,868.44	\$115,477.41
Category Number: 0030 ROADWAY							
0639	441-0004	CONC SLOPE PAV, 4 IN	SY	1,440.000	630.333		
				27.000	807.000		
					1,437.333	\$21,789.00	\$38,807.99
0644	636-2070	GALV STEEL POSTS, TP 7	LF	1,849.000	.000		
				6.000	290.000		
					290.000	\$1,740.00	\$1,740.00
0654	999-1600	TEMPORARY SEDIMENT TRAP, STA NO - 515+00 RT	EA	1.000	.750		
				12425.000	.250		
					1.000	\$3,106.25	\$12,425.00
0659	999-1600	TEMPORARY SEDIMENT TRAP, STA NO - 598+00 RT	EA	1.000	1.000		
				13850.000	.000		
					1.000	\$.00	\$13,850.00
Category Amount:						\$26,635.25	\$66,822.99

Rpt-ID: RCPESPRJ

Georgia

Date: 09/06/2016

User: vepps

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B14819-14-000-0

Estimate Number: 0029

Pay Period: 08/02/2016
to 09/01/2016

Project Number 0000543

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 HOURLY MILESTONE							
8005	108-1000	LIQUIDATED DAMAGES PER DAY	DAY	.000	.000		
				1869.000	63.000		
		refund for liquidated damages			63.000	\$117,747.00	\$117,747.00
Category Amount:						\$117,747.00	\$117,747.00
Category Number: 0030 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-945,473.730		
				1.000	-187,039.340		
		(IN #1)			-1,132,513.070	\$-187,039.34	(\$1,132,513.07)
Category Amount:						\$-187,039.34	\$-1,132,513.07
Project Total Amount:						\$1,339,012.27	\$17,137,658.16