

Rpt-ID: RCPESPRJ

Georgia

Date: 12/07/2015

User: krender

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B14827-14-000-0

Estimate Number: 0017

Pay Period: 11/01/2015
to 11/30/2015

Contract Location:

SR 53 (MARS HILL RD) BEGINNING AT HOG MOUNTAIN RD A

Time Allowed: 1349 Days

Elapsed Calender Days: 441 Days

Percent Time: 32.69

District: 1

Area: 02

Contractor:

G.P.'S ENTERPRISES, INC.
1500 HWY. 124

Date Let: 07/18/2014

Date Awarded: 08/01/2014

Date Contract Executed: 09/03/2014

Date Notice to Proceed: 09/16/2014

Date Work Began: 11/14/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/26/2018

AUBURN GA 30011-2437

Phone: (770)945-0810

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$27,772,886.42

Original Contract Amount \$26,387,403.25

Funds Available \$19,725,877.10

Percent Complete 28.28%

Counties:

Oconee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
142060-	\$27,772,886.42	\$26,387,403.25	\$19,725,877.10	28.97%	\$347,343.83

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/07/2015

User: krender

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B14827-14-000-0

Estimate Number: 0017

Pay Period: 11/01/2015
to 11/30/2015

Project Number: 142060- SR 53 (MARS HILL RD) - WIDENING & RECON

Federal State Project Number: STP00-1267-00(008)

	Total to Date	Prev to Date	This Estimate
Participating	\$7,855,030.24	\$7,507,686.41	\$347,343.83
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$7,855,030.24	\$7,507,686.41	\$347,343.83
Stockpiled Materials	\$191,979.08	\$191,979.08	\$0.00
Gross Earnings	\$8,047,009.32	\$7,699,665.49	\$347,343.83
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$8,047,009.32	\$7,699,665.49	

Total Payable: **\$347,343.83**

Rpt-ID: RCPEsprj

Georgia

Date: 12/07/2015

User: krender

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B14827-14-000-0

Estimate Number: 0017

Pay Period: 11/01/2015
to 11/30/2015

Project Number 142060-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.506		
				185748.810	.021		
					.527	\$3,900.73	\$97,889.62
		STP00-1267-00(008)					
0017	205-0001	UNCLASS EXCAV	CY	85,404.000	48,718.000		
				3.460	2,000.000		
					50,718.000	\$6,920.00	\$175,484.28
0018	206-0002	BORROW EXCAV, INCL MATL	CY	204,470.000	.000		
				3.520	150.000		
					150.000	\$528.00	\$528.00
0019	318-3000	AGGR SURF CRS	TN	5,000.000	534.970		
				21.000	19.890		
					554.860	\$417.69	\$11,652.06
0020	310-1101	GR AGGR BASE CRS, INCL MATL	TN	136,000.000	17,969.720		
				18.700	934.900		
					18,904.620	\$17,482.63	\$353,516.39
0045	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	670.000	.000		
				189.620	200.271		
					200.271	\$37,975.39	\$37,975.39
0070	441-4030	CONC VALLEY GUTTER, 8 IN	SY	130.000	.000		
				47.430	26.700		
					26.700	\$1,266.38	\$1,266.38
0075	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	40,100.000	5,894.100		
				11.120	112.000		
					6,006.100	\$1,245.44	\$66,787.83
Category Amount:						\$69,736.26	\$745,099.95

Rpt-ID: RCPEsprj

Georgia

Date: 12/07/2015

User: krender

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B14827-14-000-0

Estimate Number: 0017

Pay Period: 11/01/2015
to 11/30/2015

Project Number 142060-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0135	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	17,600.000 32.400	2,011.500 120.000 2,131.500	\$3,888.00	\$69,060.60
0141	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	6,120.000 44.350	993.250 181.000 1,174.250	\$8,027.35	\$52,077.99
0158	570-1000	CONSTR, MAINT & REMOVE DETOUR DRAINAGI LS 8, STA 347+45		1.000 4750.170	.450 .150 .600	\$712.53	\$2,850.10
0159	570-1000	CONSTR, MAINT & REMOVE DETOUR DRAINAGI LS 9, STA 363+50		1.000 4705.350	.450 .150 .600	\$705.80	\$2,823.21
0188	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	683.000 53.140	296.548 145.556 442.104	\$7,734.85	\$23,493.41
0220	668-2100	DROP INLET, GP 1	EA	88.000 2414.960	9.250 .250 9.500	\$603.74	\$22,942.12
Category Amount:						\$21,672.27	\$173,247.43
Category Number: 0030 EROSION CONTROL							
0255	163-0232	TEMPORARY GRASSING	AC	20.000 1093.650	20.237 4.096 24.333	\$4,479.59	\$26,611.79
0260	163-0240	MULCH	TN	2,040.000 39.000	193.757 14.766 208.523	\$575.87	\$8,132.40

Rpt-ID: RCPEsprj

Georgia

Date: 12/07/2015

User: krender

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B14827-14-000-0

Estimate Number: 0017

Pay Period: 11/01/2015
to 11/30/2015

Project Number 142060-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0265	163-0300	CONSTRUCTION EXIT	EA	13.000 1425.700	8.250 .750 9.000	\$1,069.28	\$12,831.30
0275	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		3,489.000 10.240	260.063 30.000 290.063	\$307.20	\$2,970.25
0277	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		634.000 419.000	48.750 4.500 53.250	\$1,885.50	\$22,311.75
0279	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		3.000 1991.110	3.000 1.500 4.500	\$2,986.67	\$8,960.00
0280	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		306.000 201.250	6.000 .750 6.750	\$150.94	\$1,358.44
0285	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		23,150.000 0.010	724.500 87.000 811.500	\$.87	\$8.12
0290	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		10,981.000 0.010	1,562.000 52.000 1,614.000	\$.52	\$16.14
0310	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	306.000 100.000	23.000 3.000 26.000	\$300.00	\$2,600.00
0320	167-1500	WATER QUALITY INSPECTIONS	MO	42.000 800.000	11.000 1.000 12.000	\$800.00	\$9,600.00

Rpt-ID: RCPESPRJ

Georgia

Date: 12/07/2015

User: krender

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B14827-14-000-0

Estimate Number: 0017

Pay Period: 11/01/2015
to 11/30/2015

Project Number 142060-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0325	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	46,300.000 1.070	23,133.375 30.000 23,163.375	\$32.10	\$24,784.81
0330	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	21,962.000 1.370	15,994.563 38.625 16,033.188	\$52.92	\$21,965.47
Category Amount:						\$12,641.46	\$142,150.47
Category Number: 0050 SIGNAL & ATMS							
0521	639-4004	STRAIN POLE, TP IV	EA	16.000 7834.340	8.000 -2.000 6.000	\$-15,668.68	\$47,006.04
0525	639-4014	STRAIN POLE, TP IV, INCL LUMINAIRE ARM	EA	6.000 8211.670	.000 1.800 1.800	\$14,781.01	\$14,781.01
Category Amount:						\$-887.67	\$61,787.05
Category Number: 0080 WALL NO.2							
0695	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		146.000 513.710	.000 38.750 38.750	\$19,906.26	\$19,906.26
0696	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL LF		215.000 651.640	.000 56.250 56.250	\$36,654.75	\$36,654.75
Category Amount:						\$56,561.01	\$56,561.01
Category Number: 0140 WALL NO.8							
0751	628-0100	PERMANENT SOIL-NAILED WALL, NO -	LS	1.000 253099.800	.700 .220 .920	\$55,681.96	\$232,851.82
Category Amount:						\$55,681.96	\$232,851.82

Rpt-ID: RCPESPRJ

Georgia

Date: 12/07/2015

User: krender

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B14827-14-000-0

Estimate Number: 0017

Pay Period: 11/01/2015
to 11/30/2015

Project Number 142060-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0150 WALL NO.9							
0761	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		393.000 513.710	.000 60.000 60.000	\$30,822.60	\$30,822.60
Category Amount:						\$30,822.60	\$30,822.60
Category Number: 0170 WATER & SEWER RELOCATION							
0821	670-1080	WATER MAIN, 8 IN	LF	1,780.000 28.880	255.000 162.000 417.000	\$4,678.56	\$12,042.96
		DUCTILE IRON					
0822	670-1120	WATER MAIN, 12 IN	LF	1,357.000 68.730	1,085.000 18.000 1,103.000	\$1,237.14	\$75,809.19
		DUCTILE IRON					
0823	670-1160	WATER MAIN, 16 IN	LF	16,525.000 62.250	7,662.600 247.500 7,910.100	\$15,406.88	\$492,403.73
		DUCTILE IRON, 16 IN					
0866	670-2120	GATE VALVE, 12 IN	EA	15.000 2360.940	6.000 2.000 8.000	\$4,721.88	\$18,887.52
0880	670-3129	TAPPING SLEEVE & VALVE ASSEMBLY, 12 IN X 1 EA		2.000 7569.010	1.000 1.000 2.000	\$7,569.01	\$15,138.02
0881	670-4000	FIRE HYDRANT	EA	29.000 4285.640	10.000 3.000 13.000	\$12,856.92	\$55,713.32
0891	670-9255	STEEL CASING, 16 IN	LF	610.000 114.280	100.000 110.000 210.000	\$12,570.80	\$23,998.80

Rpt-ID: RCPEsprj

Georgia

Date: 12/07/2015

User: krender

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B14827-14-000-0

Estimate Number: 0017

Pay Period: 11/01/2015
to 11/30/2015

Project Number 142060-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0170 WATER & SEWER RELOCATION							
0900	670-9275	STEEL CASING, 24 IN	LF	80.000 241.240	250.000 60.000 310.000	\$14,474.40	\$74,784.40
0906	670-9920	REMOVE EXISTING FIRE HYDRANT	EA	23.000 1599.030	2.000 1.000 3.000	\$1,599.03	\$4,797.09
Category Amount:						\$75,114.62	\$773,575.03
Category Number: 0030 EROSION CONTROL							
0921	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		300.000 9.690	114.000 41.250 155.250	\$399.71	\$1,504.37
Category Amount:						\$399.71	\$1,504.37
Category Number: 0170 WATER & SEWER RELOCATION							
1036	670-2080	GATE VALVE, 8 IN	EA	16.000 1397.940	3.000 2.000 5.000	\$2,795.88	\$6,989.70
1046	670-0515	BUTTERFLY VALVE, 16 IN	EA	34.000 3965.750	7.000 3.000 10.000	\$11,897.25	\$39,657.50
Category Amount:						\$14,693.13	\$46,647.20
Category Number: 0060 BRIDGE NO.1 - OVER BARBER CREEK							
1101	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	2,150.000 53.040	426.055 194.690 620.745	\$10,326.36	\$32,924.31

Rpt-ID: RCPESPRJ

Georgia

Date: 12/07/2015

User: krender

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B14827-14-000-0

Estimate Number: 0017

Pay Period: 11/01/2015
to 11/30/2015

Project Number 142060-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0060	BRIDGE NO.1 - OVER BARBER CREEK				
1106	603-7000	PLASTIC FILTER FABRIC	SY	2,150.000	513.715		
				2.990	194.690		
					708.405	\$582.12	\$2,118.13
Category Amount:						\$10,908.48	\$35,042.44
Project Total Amount:						\$347,343.83	\$7,855,030.24