

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2016

User: krender

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B14827-14-000-0

Estimate Number: 0027

Pay Period: 09/01/2016
to 09/30/2016

Contract Location:

SR 53 (MARS HILL RD) BEGINNING AT HOG MOUNTAIN RD A

Time Allowed: 1349 Days

Elapsed Calender Days: 746 Days

Percent Time: 55.30

District: 1

Area: 02

Contractor:

G.P.'S ENTERPRISES, INC.
1500 HWY. 124

Date Let: 07/18/2014

Date Awarded: 08/01/2014

Date Contract Executed: 09/03/2014

Date Notice to Proceed: 09/16/2014

Date Work Began: 11/14/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/26/2018

AUBURN

GA 30011-2437

Phone: (770)945-0810

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$27,772,886.42

Original Contract Amount \$26,387,403.25

Funds Available \$14,100,693.65

Percent Complete 49.23%

Counties:

Oconee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
142060-	\$27,772,886.42	\$26,387,403.25	\$14,100,693.65	49.23%	\$447,591.13

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2016

User: krender

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B14827-14-000-0

Estimate Number: 0027

Pay Period: 09/01/2016
to 09/30/2016

Project Number: 142060- SR 53 (MARS HILL RD) - WIDENING & RECON

Federal State Project Number: STP00-1267-00(008)

	Total to Date	Prev to Date	This Estimate
Participating	\$13,672,192.77	\$13,224,601.64	\$447,591.13
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$13,672,192.77	\$13,224,601.64	\$447,591.13
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$13,672,192.77	\$13,224,601.64	\$447,591.13
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$13,672,192.77	\$13,224,601.64	

Total Payable: \$447,591.13

Rpt-ID: RCPEsprj

Georgia

Date: 10/06/2016

User: krender

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B14827-14-000-0

Estimate Number: 0027

Pay Period: 09/01/2016

to 09/30/2016

Project Number 142060-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.711		
				185748.810	.015		
		STP00-1267-00(008)			.726	\$2,786.23	\$134,853.64
0018	206-0002	BORROW EXCAV, INCL MATL	CY	204,470.000	50,172.000		
				3.520	8,980.000		
					59,152.000	\$31,609.60	\$208,215.04
0019	318-3000	AGGR SURF CRS	TN	5,000.000	1,276.440		
				21.000	301.880		
					1,578.320	\$6,339.48	\$33,144.72
0020	310-1101	GR AGGR BASE CRS, INCL MATL	TN	136,000.000	50,133.743		
				18.700	8,990.370		
					59,124.113	\$168,119.92	\$1,105,620.91
0045	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	670.000	200.271		
				189.620	332.350		
					532.621	\$63,020.21	\$100,995.59
0054	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	3,200.000	506.500		
				50.240	306.467		
					812.967	\$15,396.90	\$40,843.46
0074	441-6022	CONC CURB & GUTTER, 6 IN X 30 IN, TP 2	LF	50.000	.000		
				27.120	155.800		
					155.800	\$4,225.30	\$4,225.30
Category Amount:						\$291,497.64	\$1,627,898.66
Category Number: 0020 DRAINAGE							
0135	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	17,600.000	8,160.920		
				32.400	1,319.000		
					9,479.920	\$42,735.60	\$307,149.41

Rpt-ID: RCPEsprj

Georgia

Date: 10/06/2016

User: krender

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B14827-14-000-0

Estimate Number: 0027

Pay Period: 09/01/2016
to 09/30/2016

Project Number 142060-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0141	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	6,120.000 44.350	2,485.550 175.800 2,661.350	\$7,796.73	\$118,030.87
0147	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	2.000 690.450	1.000 .900 1.900	\$621.41	\$1,311.86
0160	570-1000	CONSTR, MAINT & REMOVE DETOUR DRAINAGE LS 10, STA 231+85		1.000 2900.000	.000 .600 .600	\$1,740.00	\$1,740.00
0188	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	683.000 53.140	844.715 253.333 1,098.048	\$13,462.12	\$58,350.27
0189	603-2180	STN DUMPED RIP RAP, TP 3, 12 IN	SY	200.000 32.590	349.907 240.000 589.907	\$7,821.60	\$19,225.07
0195	603-7000	PLASTIC FILTER FABRIC	SY	928.000 7.480	971.362 493.333 1,464.695	\$3,690.13	\$10,955.92
0210	668-1100	CATCH BASIN, GP 1	EA	188.000 2609.040	36.250 7.000 43.250	\$18,263.28	\$112,840.98
0220	668-2100	DROP INLET, GP 1	EA	88.000 2414.960	18.750 3.250 22.000	\$7,848.62	\$53,129.12
Category Amount:						\$103,979.49	\$682,733.50

Rpt-ID: RCPEsprj

Georgia

Date: 10/06/2016

User: krender

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B14827-14-000-0

Estimate Number: 0027

Pay Period: 09/01/2016
to 09/30/2016

Project Number 142060-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0260	163-0240	MULCH	TN	2,040.000 39.000	427.817 35.480 463.297	\$1,383.72	\$18,068.58
0270	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GATE EA		99.000 535.500	57.000 .750 57.750	\$401.63	\$30,925.13
0275	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE S LF		3,489.000 10.240	650.063 82.500 732.563	\$844.80	\$7,501.45
0277	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DAM EA /SAND BAGS		634.000 419.000	141.000 8.250 149.250	\$3,456.75	\$62,535.75
0279	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		3.000 1991.110	12.000 .750 12.750	\$1,493.33	\$25,386.65
0280	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TR EA		306.000 201.250	27.750 19.500 47.250	\$3,924.38	\$9,509.06
0285	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		23,150.000 0.010	2,886.500 217.000 3,103.500	\$2.17	\$31.04
0290	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		10,981.000 0.010	4,336.500 261.000 4,597.500	\$2.61	\$45.98
0293	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		6,340.000 0.010	1,534.500 110.000 1,644.500	\$1.10	\$16.45

Rpt-ID: RCPEsprj

Georgia

Date: 10/06/2016

User: krender

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B14827-14-000-0

Estimate Number: 0027

Pay Period: 09/01/2016
to 09/30/2016

Project Number 142060-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0300	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3	EA	99.000 315.000	20.000 7.000 27.000	\$2,205.00	\$8,505.00
0310	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	306.000 100.000	45.000 14.000 59.000	\$1,400.00	\$5,900.00
0314	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	3.000 914.240	9.000 1.000 10.000	\$914.24	\$9,142.40
0320	167-1500	WATER QUALITY INSPECTIONS	MO	42.000 800.000	21.000 1.000 22.000	\$800.00	\$17,600.00
0330	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	21,962.000 1.370	19,197.438 112.500 19,309.938	\$154.13	\$26,454.62
0335	700-6910	PERMANENT GRASSING	AC	40.000 1267.650	.764 .237 1.001	\$300.43	\$1,268.92
0340	700-7000	AGRICULTURAL LIME	TN	100.000 106.500	.025 .025 .050	\$2.66	\$5.33
0351	716-2000	EROSION CONTROL MATS, SLOPES	SY	24,900.000 1.050	3,865.204 230.000 4,095.204	\$241.50	\$4,299.96

Rpt-ID: RCPEsprj

Georgia

Date: 10/06/2016

User: krender

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B14827-14-000-0

Estimate Number: 0027

Pay Period: 09/01/2016
to 09/30/2016

Project Number 142060-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0921	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIMENT RAW CHECK DAM		300.000 9.690	307.500 9.000 316.500	\$87.21	\$3,066.89
Category Amount:						\$17,615.66	\$230,263.21
Category Number: 0010 ROADWAY							
0956	632-0003	CHANGEABLE MESSAGE SIGN, PORTABLE, TYP EA		3.000 9535.000	2.000 1.000 3.000	\$9,535.00	\$28,605.00
1076	511-1000	BAR REINF STEEL	LB	197,040.000 0.590	123,566.828 7,446.624 131,013.452	\$4,393.51	\$77,297.94
1136	500-3101	CLASS A CONCRETE	CY	1,894.000 287.870	1,181.868 67.120 1,248.988	\$19,321.83	\$359,546.18
1141	158-1000	TRAINING HOURS	HR	6,000.000 0.800	.000 1,560.000 1,560.000	\$1,248.00	\$1,248.00
Category Amount:						\$34,498.34	\$466,697.12
Project Total Amount:						\$447,591.13	\$13,672,192.77