

Rpt-ID: RCPESPRJ

Georgia

Date: 11/14/2016

User: krender

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14827-14-000-0

Estimate Number: 0028

Pay Period: 10/01/2016
to 10/31/2016

Contract Location:

SR 53 (MARS HILL RD) BEGINNING AT HOG MOUNTAIN RD A

Time Allowed: 1349 Days

Elapsed Calender Days: 777 Days

Percent Time: 57.60

District: 1

Area: 02

Contractor:

G.P.'S ENTERPRISES, INC.
1500 HWY. 124

Date Let: 07/18/2014

Date Awarded: 08/01/2014

Date Contract Executed: 09/03/2014

Date Notice to Proceed: 09/16/2014

Date Work Began: 11/14/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/26/2018

AUBURN GA 30011-2437

Phone: (770)945-0810

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$27,772,886.42

Original Contract Amount \$26,387,403.25

Funds Available \$13,686,421.07

Percent Complete 50.72%

Counties:

Oconee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
142060-	\$27,772,886.42	\$26,387,403.25	\$13,686,421.07	50.72%	\$414,272.58

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/14/2016

User: krender

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14827-14-000-0

Estimate Number: 0028

Pay Period: 10/01/2016
to 10/31/2016

Project Number: 142060- SR 53 (MARS HILL RD) - WIDENING & RECON

Federal State Project Number: STP00-1267-00(008)

	Total to Date	Prev to Date	This Estimate
Participating	\$14,086,465.35	\$13,672,192.77	\$414,272.58
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$14,086,465.35	\$13,672,192.77	\$414,272.58
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$14,086,465.35	\$13,672,192.77	\$414,272.58
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$14,086,465.35	\$13,672,192.77	

Total Payable: **\$414,272.58**

Rpt-ID: RCPEsprj

Georgia

Date: 11/14/2016

User: krender

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14827-14-000-0

Estimate Number: 0028

Pay Period: 10/01/2016
to 10/31/2016

Project Number 142060-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.726		
				185748.810	.016		
		STP00-1267-00(008)			.742	\$2,971.98	\$137,825.62
0018	206-0002	BORROW EXCAV, INCL MATL	CY	204,470.000	59,152.000		
				3.520	8,570.000		
					67,722.000	\$30,166.40	\$238,381.44
0019	318-3000	AGGR SURF CRS	TN	5,000.000	1,578.320		
				21.000	666.730		
					2,245.050	\$14,001.33	\$47,146.05
0020	310-1101	GR AGGR BASE CRS, INCL MATL	TN	136,000.000	59,124.113		
				18.700	5,884.330		
					65,008.443	\$110,036.97	\$1,215,657.88
0075	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	40,100.000	11,069.600		
				11.120	2,301.200		
					13,370.800	\$25,589.34	\$148,683.30
0080	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	29,500.000	3,397.500		
				11.200	3,630.000		
					7,027.500	\$40,656.00	\$78,708.00
Category Amount:						\$223,422.02	\$1,866,402.29
Category Number: 0020 DRAINAGE							
0135	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	17,600.000	9,479.920		
				32.400	1,117.870		
					10,597.790	\$36,218.99	\$343,368.40
0141	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	6,120.000	2,661.350		
				44.350	818.000		
					3,479.350	\$36,278.30	\$154,309.17

Rpt-ID: RCPESPRJ

Georgia

Date: 11/14/2016

User: krender

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B14827-14-000-0

Estimate Number: 0028

Pay Period: 10/01/2016
to 10/31/2016

Project Number 142060-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0143	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	3,610.000 56.260	1,522.440 227.500 1,749.940	\$12,799.15	\$98,451.62
0171	570-1000	CONSTR, MAINT & REMOVE DETOUR DRAINAGE LS 21, STA 318+00		1.000 3770.770	.000 .600 .600	\$2,262.46	\$2,262.46
0210	668-1100	CATCH BASIN, GP 1	EA	188.000 2609.040	43.250 11.000 54.250	\$28,699.44	\$141,540.42
0220	668-2100	DROP INLET, GP 1	EA	88.000 2414.960	22.000 3.000 25.000	\$7,244.88	\$60,374.00
0240	668-4300	STORM SEWER MANHOLE, TP 1	EA	31.000 2219.370	5.250 1.000 6.250	\$2,219.37	\$13,871.06
Category Amount:						\$125,722.59	\$814,177.13
Category Number: 0030 EROSION CONTROL							
0255	163-0232	TEMPORARY GRASSING	AC	20.000 1093.650	64.452 .264 64.716	\$288.72	\$70,776.65
0260	163-0240	MULCH	TN	2,040.000 39.000	463.297 36.340 499.637	\$1,417.26	\$19,485.84
0270	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GATE	EA	99.000 535.500	57.750 3.000 60.750	\$1,606.50	\$32,531.63

Rpt-ID: RCPEsprj

Georgia

Date: 11/14/2016

User: krender

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14827-14-000-0

Estimate Number: 0028

Pay Period: 10/01/2016
to 10/31/2016

Project Number 142060-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0277	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DAI EA /SAND BAGS		634.000 419.000	149.250 11.250 160.500	\$4,713.75	\$67,249.50
0279	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		3.000 1991.110	12.750 1.000 13.750	\$1,991.11	\$27,377.76
0280	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		306.000 201.250	47.250 11.500 58.750	\$2,314.38	\$11,823.44
0290	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TP LF		10,981.000 0.010	4,597.500 325.000 4,922.500	\$3.25	\$49.23
0300	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3 EA		99.000 315.000	27.000 5.000 32.000	\$1,575.00	\$10,080.00
0320	167-1500	WATER QUALITY INSPECTIONS	MO	42.000 800.000	22.000 1.000 23.000	\$800.00	\$18,400.00
0325	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	46,300.000 1.070	23,656.500 400.000 24,056.500	\$428.00	\$25,740.46
0335	700-6910	PERMANENT GRASSING	AC	40.000 1267.650	1.001 .368 1.369	\$466.50	\$1,735.41

Category Amount:

\$15,604.47

\$285,249.92

Rpt-ID: RCPEsprj

Georgia

Date: 11/14/2016

User: krender

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14827-14-000-0

Estimate Number: 0028

Pay Period: 10/01/2016
to 10/31/2016

Project Number 142060-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0170	WATER & SEWER RELOCATION				
0812	660-1215	SEWER FORCE MAIN, 4 IN, -	LF	3,617.000	1,732.400		
				40.100	1,235.000		
					2,967.400	\$49,523.50	\$118,992.74
		DUCTILE IRON					
Category Amount:						\$49,523.50	\$118,992.74
Project Total Amount:						\$414,272.58	\$14,086,465.35