

Rpt-ID: RCPESPRJ

Georgia

Date: 02/07/2019

User: jmcrcrack

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14827-14-000-0

Estimate Number: 0055

Pay Period: 01/01/2019
to 01/31/2019

Contract Location:

SR 53 (MARS HILL RD) BEGINNING AT HOG MOUNTAIN RD A

Time Allowed:

1349 Days

Elapsed Calendar Days:

1599 Days

Percent Time:

118.53

District: 1

Area: 02

Contractor:

G.P.'S ENTERPRISES, INC.
1500 HWY. 124

Date Let:

07/18/2014

Date Awarded:

08/01/2014

Date Contract Executed:

09/03/2014

Date Notice to Proceed:

09/16/2014

Date Work Began:

11/14/2014

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

05/26/2018

AUBURN

GA 30011-2437

Phone: (770)945-0810

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$27,772,886.42

Original Contract Amount \$26,387,403.25

Funds Available \$4,113,323.00

Percent Complete 86.87%

Counties:

Oconee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
142060-	\$27,772,886.42	\$26,387,403.25	\$4,113,323.00	85.19%	\$-43,958.92

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/07/2019

User: jmcrcrack

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14827-14-000-0

Estimate Number: 0055

Pay Period: 01/01/2019
to 01/31/2019

Project Number: 142060- SR 53 (MARS HILL RD) - WIDENING & RECON

Federal State Project Number: STP00-1267-00(008)

	Total to Date	Prev to Date	This Estimate
Participating	\$24,126,813.42	\$24,112,833.34	\$13,980.08
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$24,126,813.42	\$24,112,833.34	\$13,980.08
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$24,126,813.42	\$24,112,833.34	\$13,980.08
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$467,250.00)	(\$409,311.00)	(\$57,939.00)
Total:	\$23,659,563.42	\$23,703,522.34	
		Total Payable:	(\$43,958.92)

Rpt-ID: RCPESPRJ

Georgia

Date: 02/07/2019

User: jmcrcrack

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14827-14-000-0

Estimate Number: 0055

Pay Period: 01/01/2019
to 01/31/2019

Project Number 142060-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0055	441-0104	CONC SIDEWALK, 4 IN	SY	16,350.000 16.830	15,527.223 126.924 15,654.147	\$2,136.13	\$263,459.29
0059	441-0108	CONC SIDEWALK, 8 IN	SY	1,200.000 48.090	977.983 22.667 1,000.650	\$1,090.06	\$48,121.26
Category Amount:						\$3,226.19	\$311,580.55
Category Number: 0030 EROSION CONTROL							
0349	711-0100	TURF REINFORCING MATTING, TP 1	SY	1,500.000 5.990	313.320 916.810 1,230.130	\$5,491.69	\$7,368.48
0350	711-0500	TURF REINFORCING MATTING, TP 5	SY	1,700.000 5.750	4,471.912 .000 4,471.912	\$0.00	\$25,713.49
0351	716-2000	EROSION CONTROL MATS, SLOPES	SY	24,900.000 1.050	11,742.532 242.650 11,985.182	\$254.78	\$12,584.44
Category Amount:						\$5,746.47	\$45,666.41
Category Number: 0040 SIGNING & MARKING							
0391	652-0094	PAVEMENT MARKING, SYMBOL, TP 4	EA	17.000 4.120	8.000 8.000 16.000	\$32.96	\$65.92
0396	652-0110	PAVEMENT MARKING, ARROW, TP 1	EA	17.000 37.020	8.000 8.000 16.000	\$296.16	\$592.32

Rpt-ID: RCPESPRJ

Georgia

Date: 02/07/2019

User: jmccrack

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14827-14-000-0

Estimate Number: 0055

Pay Period: 01/01/2019
to 01/31/2019

Project Number 142060-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 SIGNING & MARKING							
0451	653-2502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YEI LM		7.485	7.552		
				1784.790	.045		
					7.597	\$80.32	\$13,559.05
Category Amount:						\$409.44	\$14,217.29
Category Number: 0020 DRAINAGE							
0931	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	519.000	151.500		
				32.850	30.250		
					181.750	\$993.71	\$5,970.49
Category Amount:						\$993.71	\$5,970.49
Category Number: 0010 ROADWAY							
0961	634-1200	RIGHT OF WAY MARKERS	EA	337.000	321.000		
				107.350	4.000		
					325.000	\$429.40	\$34,888.75
0966	700-9300	SOD	SY	17,900.000	11,713.630		
				5.870	414.080		
					12,127.710	\$2,430.65	\$71,189.66
1081	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	12.000	4.000		
				372.110	2.000		
					6.000	\$744.22	\$2,232.66
Category Amount:						\$3,604.27	\$108,311.07
Project Total Amount:						\$13,980.08	\$24,126,813.42